



December 2009

Progress Report No. 5

Welcome to the highlights and periodic update of the work underway at Haley's Ditch. We have kept this update short so you can quickly read and see what work is underway and what the next steps will be. If you need more information or have questions please call or write to Cory Smith, Lockheed Martin Communications – 330.796.2038 or 330.256.7209. E-mail cory.a.smith@lmco.com

Project Work Performed During November

- All soil and sediment that was to be dug up and removed from the Haley's Ditch area has now been removed and taken to licensed off-site facilities
- A total of approximately 27,800 tons of materials have been moved to the American Landfill and approximately 3,500 tons have been moved to the EQ Landfill
- Confirmation samples have been taken from different areas at the site and show that all areas meet cleanup criteria
- All heavy equipment has been cleaned and removed from the site
- Four portable bridges used during the project have been cleaned and removed from the site
- Pump bypass system has been disassembled and removed from the site
- The water treatment equipment was cleaned and removed from the site
- Restoration of the new channel has been completed; fencing has been installed
- Staking of the southern part of the walking trail has been completed



(LEFT) - Jerry Faries Jr., age 10 and his Mom and Dad – nearby neighbors to the Haley's Ditch site - have donated and planted a tree at the site.

The Arcadis and River Works team helped Jerry and his family plant the tree and provided a hard hat, vest, gloves and glasses, which were gifts to Jerry.

Work Projected for December

- The final segment of the permanent fence will be completed along the northern portion of the IRG property
- Restoration of the north area will continue as long as weather and suitable working conditions allows

Health and Safety

- 12,150 man-hours have been worked to date without any lost time or health and safety incidents
- 39 Job Safety Analyses have been reviewed and modified as needed
- 32 Loss Prevention Observations have been conducted



1. Loading of soils for disposal at licensed landfill sites. More than 31,000 tons have been removed.



2. View of completed northwest excavation area in the northern portion of the site.



3. Cleaning of excavator tracks prior to removal of equipment from site.



4. Concrete barriers lined up and ready for removal from site.



5. Removing pump bypass piping from the northern portion of the site.



6. Restoration activity in the middle zone of the site.

SEND ADDRESS CORRECTION TO:
Susan Gaffney-Evans, Associate
ARMSTRONG and Associates
c/o 125 Brookside Cove
Paducah, KY 42003

FIRST
CLASS
POSTAGE

ADDRESS LABEL