

**Lockheed Martin Corporation**  
**6801 Rockledge Drive MP: CCT-246**  
**Bethesda, MD 20817**  
**Telephone (301) 548-2227**



March 28, 2016

**VIA PRIVATE CARRIER**

Mr. James R. Carroll  
Program Administrator  
Land Restoration Program  
Land Management Administration  
Maryland Department of the Environment  
1800 Washington Boulevard, Suite 625  
Baltimore, Maryland 21230

Subject: Transmittal of the Bulkhead and Storm-Drain Assessment, Blocks D and F,  
Lockheed Martin Middle River Complex,  
2323 Eastern Boulevard  
Middle River, Maryland

Dear Mr. Carroll:

For your information, please find enclosed two hard copies with CD of the above-referenced document. This report summarizing the results of an August 2015 inspection and evaluation of the bulkhead and related storm drains at Tax Blocks D and F at the Lockheed Martin Middle River Complex in Baltimore County, Middle River, Maryland.

Please let me know if you have any questions. My office phone is (301) 548-2227.

Sincerely,

A handwritten signature in black ink that reads "Lynnette Drake".

Lynnette Drake  
Remediation Analyst, Environmental Remediation

Enclosures:

cc: (via email without enclosure)  
Gary Schold, MDE  
Mark Mank, MDE  
Tom Blackman, Lockheed Martin  
Christine Kline, Lockheed Martin  
Norman Varney, Lockheed Martin  
Dave Brown, MRAS  
Michael Martin, Tetra Tech  
Cannon Silver, CDM Smith

cc: (via mail with enclosure)  
Tom Green, LMCPI  
Mike Musheno, LMCPI  
Justin Tetlow, MRAS  
Doug Mettee, Lockheed Martin MST  
John Morgan, LMCPI

cc: (via mail with CD enclosure)  
Jann Richardson, Lockheed Martin  
Scott Heinlein, LMCPI

---

# **Bulkhead and Storm-Drain Assessment, Blocks D and F, Lockheed Martin Middle River Complex 2323 Eastern Boulevard Middle River, Maryland**

Prepared for:

Lockheed Martin Corporation

Prepared by:

Tetra Tech, Inc.

March 2016



---

Michael Martin, P.G.  
Regional Manager



---

Amy McGivney  
Project Manager

---

# TABLE OF CONTENTS

| <b><u>Section</u></b>                             | <b><u>Page</u></b> |
|---|--------------------|
| <b>ACRONYMS .....</b>                             | <b>iii</b>         |
| <b>1 INTRODUCTION .....</b>                       | <b>1-1</b>         |
| 1.1 BACKGROUND .....                              | 1-1                |
| 1.2 OBJECTIVES .....                              | 1-2                |
| 1.3 REPORT ORGANIZATION.....                      | 1-3                |
| <b>2 BULKHEAD INSPECTION.....</b>                 | <b>2-1</b>         |
| 2.1 MOBILIZATION/DEMOBILIZATION.....              | 2-1                |
| 2.2 INSPECTION METHODOLOGY .....                  | 2-2                |
| 2.3 UNDERWATER SURVEY .....                       | 2-3                |
| 2.4 ABOVEGROUND INSPECTION .....                  | 2-4                |
| <b>3 MANHOLE AND STORM-DRAIN ASSESSMENT .....</b> | <b>3-1</b>         |
| 3.1 MOBILIZATION .....                            | 3-1                |
| 3.1.1 Records Review .....                        | 3-1                |
| 3.1.2 Geophysical Survey .....                    | 3-3                |
| 3.2 LOCATING MANHOLES .....                       | 3-3                |
| 3.3 STORM-SEWER VIDEO SURVEYING.....              | 3-4                |
| 3.3.1 CCTV Approach and Scope.....                | 3-5                |
| 3.3.2 CCTV Findings.....                          | 3-6                |
| 3.4 DEMOBILIZATION.....                           | 3-7                |
| <b>4 CONCLUSIONS.....</b>                         | <b>4-1</b>         |
| <b>5 REFERENCES.....</b>                          | <b>5-1</b>         |

---

## TABLE OF CONTENTS (continued)

### LIST OF ATTACHMENTS

ATTACHMENT A—BULKHEAD INSPECTOR’S DIVE PLAN

ATTACHMENT B—ULTRASONIC INSTRUMENT SPECIFICATIONS

ATTACHMENT C—BULKHEAD-INSPECTION SUBCONTRACTOR’S REPORT

ATTACHMENT D—GEOPHYSICAL SURVEY REPORT

ATTACHMENT E—STORM-DRAIN INSPECTION DATA

ATTACHMENT F—STORM-DRAIN-INSPECTION SUBCONTRACTORS’ REPORTS

ATTACHMENT G—STORM-DRAIN CCTV-VIDEO FILES AND PHOTOGRAPHS  
(ON DVD ONLY)

### LIST OF FIGURES

*(Figures follow the references)*

|          |   |
|----------|---|
| Figure 1 | Middle River Complex Location Map                         |
| Figure 2 | Middle River Complex Waterfront Tax Blocks, July 2015     |
| Figure 3 | Bulkhead Inspection Area                                  |
| Figure 4 | Geophysical Survey and Storm-Drain Video Survey Locations |

### LIST OF TABLES

|   | <u>Page</u> |
|---|-------------|
| Table 2-1   |             |
| Ultrasonic Thickness Measurements, Bulkhead Diver Inspection,<br>July 27–28, 2015 ..... | 2-6         |

---

# ACRONYMS

|                 |   |
|-----------------|---|
| ASCE            | American Society of Civil Engineers     |
| CCTV            | closed-circuit television               |
| CMP             | corrugated-metal pipe                   |
| EESH            | energy, environment, safety, and health |
| EM              | electromagnetic                         |
| FS              | feasibility study                       |
| GIS             | geographic information system           |
| GPR             | ground-penetrating radar                |
| GPS             | global positioning system               |
| HASP            | health and safety plan                  |
| IEI             | Infrastructure Engineers, Inc.          |
| LMCPI           | LMC Properties, Inc.                    |
| Lockheed Martin | Lockheed Martin Corporation             |
| MRC             | Middle River Complex                    |
| MSA             | Martin State Airport                    |
| PPE             | personal protective equipment           |
| RCP             | reinforced-concrete pipe                |
| Tetra Tech      | Tetra Tech, Inc.                        |
| VLS             | vertical-launch systems                 |

---

This page intentionally left blank.

---

# Section 1

# Introduction

On behalf of Lockheed Martin Corporation (Lockheed Martin), Tetra Tech, Inc. (Tetra Tech) has prepared this report summarizing the results of an August 2015 inspection and evaluation of the bulkhead and related storm drains at Tax Blocks D and F at the Lockheed Martin Middle River Complex (MRC) in Baltimore County, Middle River, Maryland (Figure 1<sup>1</sup>). This report describes the methodology used in this investigation, including bulkhead engineering inspections (aboveground and underwater), a geophysical survey of drainage lines, locating buried manhole frames and covers, and video surveying of drainage pipes. Figure 2 depicts the MRC waterfront tax blocks in July 2015.

## 1.1 BACKGROUND

Tetra Tech performed prior surveys and evaluations of the bulkhead in 2012 (Tetra Tech, 2012a) and 2013 (Tetra Tech, 2014a), respectively. These studies identified deteriorated bulkhead components and soil erosion near the bulkhead, but the extent of degradation and urgency of repairs were not determined. Previous studies of Middle River Complex storm drains indicate that existing and abandoned storm-drain lines at the Middle River Complex that have historical and/or current outlets through the bulkhead are possible sources of contaminated sediment resulting from historical industrial discharges. Evidence suggests the existence of collapsed pipes (sinkholes) along storm-drain lines 007, 009, and 00X, three stormwater conveyance lines with outfall pipes in Block D. The associated outfalls (OF), OF-007 and OF-009, were previously mapped and well documented, while the latter unnamed storm-drain line (designated as line “00X” and outfall “OF-00X”) was identified during prior visual reconnaissance activities and was not consistently depicted in records reviewed. Prior to completing the subject study, the condition and contents of these pipes were unknown. This work is intended to address remaining data gaps and determine if additional measures will be required to protect Dark Head Cove from further contamination.

---

<sup>1</sup>All figures appear after Section 5, “References.”

---

This investigation includes the following components:

- an engineering inspection of the above-water and underwater portions of the constructed reinforced shoreline and the bulkhead shoreline along the Middle River Complex, where Blocks D and F meet Dark Head Cove
- a geophysical survey of subsurface utilities to locate three storm-drainpipes in Block D (i.e., lines 007, 009, and 00X) with possible past and/or present discharges to Dark Head Cove (e.g., Outfalls 007 and 009)
- locating up to two buried manholes in Block D along storm drain lines 007, 009, and 00X, and raising them to grade
- video surveying of three storm-drain lines in this area, where accessible
- reporting results

This follow-on bulkhead study further assesses the deterioration of bulkhead structural components and the localized drainage properties and factors contributing to soil erosion at the bulkhead. A feasibility study (FS) [Tetra Tech, 2013] and 60% remedial design (Tetra Tech, 2015a) have been prepared to address the cleanup of contaminated sediments in Dark Head Cove. The results of this study will be used to assess whether existing and/or damaged drainage conduits carry impacted sediment or runoff to Dark Head Cove, and to evaluate the need to repair the bulkhead to prevent soil loss (through the bulkhead) before planned dredging of adjacent sediments begins. This study's findings will be used to plan and implement the sediment remediation project.

## **1.2 OBJECTIVES**

This assessment aims to:

- evaluate underwater observations and the engineer's inspection documentation of bulkhead structural components, including ultrasound measurement of sheet-pile thickness
- draw conclusions regarding the need to repair deteriorated bulkhead components and stabilize eroded areas along the bulkhead, to prevent further erosion of backfill and further bulkhead degradation
- locate and inspect manholes and access points along storm drain lines 007, 009, and 00X, and complete a video survey of these lines



- 
- assess the condition and degree of sedimentation in storm drain lines 007, 009, and 00X, and use these results to support planned cleanup of possibly contaminated sediments that will be completed as part of the future sediment remedy

As stated above, sediment remediation for Dark Head Cove includes the area adjacent to the bulkhead, and is under design by Lockheed Martin Corporation. The findings from this study will be used to plan measures intended to eliminate future sediment migration into the cove. Results from this study will also guide additional design considerations that may be incorporated into the sediment remediation design and the procurement of dredging construction.

### **1.3 REPORT ORGANIZATION**

This report is organized as follows:

Section 1—Introduction: Presents the project background and objectives.

Section 2—Bulkhead Inspection: Describes the methodology used to inspect the bulkhead and summarizes data generated from the inspections.

Section 3—Storm Drain Assessment: Discusses the field methods used to locate and assess storm drains and manholes, and summarizes the observations made.

Section 4—Conclusions: Summarizes the investigation results and recommends proposed structural repairs.

Section 5—References: Lists the references used to compile this report.

---

This page intentionally left blank.

---

## Section 2

# Bulkhead Inspection

This section describes the approach and methodology used for the field tasks described below that assessed the structural condition of the waterfront bulkhead along Blocks D and F. A separate investigation of the storm drainpipes connected to the bulkhead was also performed. It is summarized in Section 3. Figure 3 shows the bulkhead inspection area.

### 2.1 MOBILIZATION/DEMOBILIZATION

Before mobilizing for the field activities, appropriate Tetra Tech, Inc. (Tetra Tech) personnel became familiar with the site-specific health and safety plan (HASP) and the emergency response plan. Tetra Tech conducted mandatory health and safety tailgate meetings before each day's field events. The Tetra Tech site health and safety officer documented the topics covered and personnel in attendance.

Before mobilization, Tetra Tech notified tenants at Middle River Complex (MRC) about the bulkhead inspection and Block D storm-drain work at an LMC Properties, Inc. (LMCPI) bi-weekly meeting. LMCPI approved the work and schedule, and was notified before mobilization. Local tide charts were used to determine appropriate low-tide periods to target to perform bulkhead inspection tasks. Site access, utility clearance, notifications/approvals, and documentation were done in accordance with the Lockheed Martin Corporation (Lockheed Martin) *Remediation Contractor's ESH Handbook*, Revision 2, May 1, 2014 (Lockheed Martin, 2014).

The bulkhead inspection marine-engineer subcontractor, Infrastructure Engineers, Inc. (IEI), prepared a dive plan after consulting information about the construction and features of the bulkhead and the water depth adjacent to the bulkhead. Past bulkhead assessment reports were provided to IEI to support the dive plan. The dive plan was reviewed and approved by Tetra Tech's health and safety coordinator for MRC. A copy of the subcontractor's approved dive plan is included as Attachment A.

---

## 2.2 INSPECTION METHODOLOGY

An inspection and professional evaluation of the bulkhead structural components, including underwater structure, was performed on July 27–28, 2015 by IEI, with oversight by Tetra Tech. The inspection of the aboveground portion was completed over the entire length of bulkhead, from the Block D Panhandle to the southern end of Block F. This area includes the concrete bulkhead, riprap-reinforced shoreline, and the wooden bulkhead west of the tarmac ramp. Underwater inspection of the bulkhead was conducted for the steel and concrete-capped bulkhead only from Blocks D to F, and the small section of wooden bulkhead at Block F. The bulkhead inspection assessed the following:

- the structural integrity and degree of deterioration of the existing concrete bulkhead structure
- sheet-pile thickness (an indication of deterioration) at the bulkhead
- whether sediment dredging up to four feet deep could be performed adjacent to the bulkhead without compromising the structure, or what measures are needed to allow dredging
- whether stabilization of existing eroded sinkholes via backfilling will prevent soil migration from upland sources, and whether it can be conducted without compromising the structural integrity of the bulkhead
- the urgency of needed structural repairs, replacements, and/or upgrades to the bulkhead to maintain its current structural purpose

The underwater inspection was done by a certified and experienced diver trained in marine structural assessments. The underwater inspection included underwater photographs, an ultrasonic survey of the bulkhead surface, and measurement of sheet pile thickness. The water line (routine-level) inspection was simultaneously completed by a licensed structural engineer during the underwater inspection. The underwater inspection conformed to a Level I investigation per American Society of Civil Engineers (ASCE) *Underwater Investigations Standard Practice Manual, ASCE Manuals and Reports on Engineering Practice No. 101* (ASCE, 2001). The Level I base-level inspection was supplemented with ASCE Level II methods (e.g., removing marine growth to facilitate visual or tactile inspection), as necessary.

An ultrasonic survey was performed over the portion of the bulkhead constructed with steel sheet piles and tiebacks, to measure the thickness of sheet-pile components. Approximately 10% of the

---

exposed sheet pile surface was surveyed to obtain ultrasonic measurements per Level III inspection requirements (ASCE, 2001). A Cygnus DIVE™ ultrasonic measuring instrument equipped with a data-logging kit was used to collect and store data in real time. The Cygnus DIVE™ instrument was operated in a single-echo five-megahertz (MHz) frequency, achieving an accuracy of ±0.004 inches. The manufacturer’s specifications for the Cygnus DIVE™ instrument are in Attachment B. Measurements of sheet pile thickness were also made by hand, as needed (e.g., in areas of delaminated or deteriorated concrete bumpers). Holes in sheet pile, including those visible underwater, were documented and photographed.

The subcontractor’s bulkhead inspection report (see Attachment C) includes photographs, a summary of thickness measurements, and maps showing inspected bulkhead sections on geographic information system (GIS)-based maps. The subcontractor report includes recommendations (but not specifications) for repairs. All features identified during the inspection were located using a global positioning system (GPS) device with sub-meter accuracy, and were identified on the baseline map developed during the previous bulkhead evaluation report (Tetra Tech, 2014b).

## **2.3 UNDERWATER SURVEY**

Two Virginia-registered professional engineer-divers performed the underwater survey on July 27–28, 2015. The survey included the entire concrete and steel sheet-pile bulkhead, beginning at the Block D panhandle (linear wall “Section A” in Attachment C), continuing westerly across Blocks D and F, and ending at the southwestern end of the steel sheet-pile bulkhead, near the southern edge of the concrete tarmac area in Block F (linear wall “Section H” in Appendix B). The engineer-diver also performed a separate visual and tactile inspection of the wooden section of bulkhead (“timber section” or “timber seawall” in Attachment C) that is west of the tarmac ramp.

Linear-wall Sections A–C and F–H of the concrete-reinforced steel bulkhead were in poor condition below the water line. “Poor” condition is defined as meeting two or more of the following conditions, based on the divers’ observations:

- severe deterioration of steel sheet piling throughout the reinforced concrete sections of the seawall, with knife-edging and up to 100% section loss

- 
- moderate to severe deterioration of concrete deck in the reinforced concrete sections, including exposed reinforcement, with up to 100% section loss and failed deck slabs
  - significant erosion- and backfill-material loss behind the seawall structure in sheet pile areas with deterioration
  - severe deterioration of vertical and horizontal breast-wall timbers in the timber section of seawall, with up to 100% section loss and broken or missing boards

Table 2-1 provides a summary of 54 thickness measurements of the steel sheet-pile wall at approximately 30-foot linear intervals. Complete section loss (i.e., places where the steel sheet-pile corrosion formed a perforation) was observed in all six wall sections (i.e., linear sections A, B, C, F, G, and H). These badly deteriorated areas had either 100% section loss or knife-edging and perforations over 50–75% of the exposed surface area. Perforations and knife-edging were noted at the wooden/timber-pile seawall at Block F.

The concrete cantilever vertical supports and concrete grade-beams supporting the concrete walking deck in areas of steel sheet pile were in fair condition (minor cracks or concrete degradation). The concrete cap is the primary structural support for the remaining degraded components, due to the poor condition of the sheet piles and the walking deck. Damage to the concrete cantilever supports or caps would likely hasten complete structural failure of the steel sheet pile bulkhead sections and decks. Table C-1 in Appendix C contains detailed descriptions and observations of inspected bulkhead components.

## **2.4 ABOVEGROUND INSPECTION**

A marine structural engineer performed an aboveground inspection of the bulkhead on July 27, 2015. This inspection included the concrete deck walking surface, the concrete cap, the riprap shoreline, and the bulkhead-associated embankment (e.g., soil retained behind the bulkhead). The aboveground inspection included all three types of bulkhead or reinforced shoreline (e.g., steel sheet pile, riprap, and timber) along Blocks D and F. The condition of the steel sheet-pile bulkhead and the timber-pile section of seawall were characterized as poor, consistent with the underwater inspection findings. Aboveground and underwater timber bumper-piles and underlying steel or wood piles were severely deteriorated, as described in Section 2.3.

---

The concrete cap is in fair condition, as are the concrete and riprap sections of reinforced shoreline (linear Sections D and E). The inspection subcontractor defined “fair” as having little to moderate deterioration and settlement, with minor longitudinal cracks (up to two inches wide) in the concrete overlay, but no evidence of major shift or collapse of the underlying riprap. The aboveground inspection noted a significant area of soil erosion, approximately 15-feet by 15-feet by up to four-feet deep, on the shoreline behind Section D.

**Table 2-1**

**Ultrasonic Thickness Measurements  
Bulkhead Diver Inspection  
July 27-28, 2015  
Middle River Complex, Middle River, Maryland  
Page 1 of 2**

| <b>Meas. No.</b> | <b>Wall Section</b> | <b>Station (00 + No. of ft.)</b> | <b>Water Depth (ft)</b> | <b>Location Category</b> | <b>Thickness (in)<sup>1</sup></b> | <b>Net Loss (in)<sup>2</sup></b> |
|------------------|---------------------|----------------------------------|-------------------------|--------------------------|-----------------------------------|----------------------------------|
| 1                | A                   | 00                               | 0.5                     | FH                       | NA                                | --                               |
| 2                | A                   | 20                               | 4.9                     | CB                       | 0.175                             | -0.325                           |
| 3                | A                   | 30                               | 6.1                     | CB                       | 0.185                             | -0.315                           |
| 4                | A                   | 60                               | 5.5                     | CB                       | 0                                 | -0.5                             |
| 5                | A                   | 90                               | 4.5                     | CB                       | 0                                 | -0.5                             |
| 6                | A                   | 120                              | 2.7                     | FH                       | NA                                | --                               |
| 7                | B                   | 00                               | 2.7                     | FH                       | NA                                | --                               |
| 8                | B                   | 30                               | 3.5                     | FH                       | 0                                 | -0.5                             |
| 9                | B                   | 60                               | 8                       | CB                       | 0.135                             | -0.365                           |
| 10               | B                   | 90                               | 7.5                     | CB                       | 0.195                             | -0.305                           |
| 11               | B                   | 120                              | 7.5                     | CB                       | 0.18                              | -0.32                            |
| 12               | B                   | 150                              | 6.5                     | CB                       | 0.19                              | -0.31                            |
| 13               | B                   | 180                              | 5                       | CB                       | 0.32                              | -0.18                            |
| 14               | B                   | 210                              | 4                       | CB                       | 0.325                             | -0.175                           |
| 15               | B                   | 230                              | 3                       | CB                       | 0.175                             | -0.325                           |
| 16               | C                   | 00                               | 3                       | CB                       | 0.175                             | -0.325                           |
| 17               | C                   | 30                               | 3                       | CB                       | 0.14                              | -0.36                            |
| 18               | C                   | 60                               | 3.1                     | FH                       | 0                                 | -0.5                             |
| 19               | C                   | 90                               | 3                       | FH                       | 0                                 | -0.5                             |
| 20               | C                   | 120                              | 4                       | FH                       | 0                                 | -0.5                             |
| 21               | C                   | 150                              | 4                       | FH                       | 0                                 | -0.5                             |
| 22               | C                   | 180                              | 4.2                     | FH                       | 0                                 | -0.5                             |
| 23               | C                   | 210                              | 5                       | CB                       | 0.19                              | -0.31                            |
| 24               | C                   | 240                              | 4.5                     | CB                       | 0.24                              | -0.26                            |
| 25               | C                   | 270                              | 5.5                     | CB                       | 0.2                               | -0.3                             |
| 26               | C                   | 300                              | 4                       | CB                       | 0.19                              | -0.31                            |
| 27               | C                   | 330                              | 4                       | CB                       | 0.2                               | -0.3                             |
| 28               | C                   | 355                              | 3.5                     | FH                       | NA                                | --                               |
| 29               | F                   | 0                                | 8.5                     | CB                       | 0.18                              | -0.32                            |
| 30               | F                   | 30                               | 8.5                     | CB                       | 0.19                              | -0.31                            |
| 31               | F                   | 60                               | 9.5                     | CB                       | 0.19                              | -0.31                            |
| 32               | F                   | 90                               | 7.7                     | CB                       | 0.17                              | -0.33                            |
| 33               | F                   | 120                              | 7                       | CB                       | 0.19                              | -0.31                            |
| 34               | F                   | 150                              | 6.5                     | CB                       | 0.18                              | -0.32                            |
| 35               | F                   | 180                              | 2.5                     | FH                       | NA                                | --                               |
| 36               | F                   | 192                              | 0                       | FH                       | NA                                | --                               |
| 37               | G                   | 0                                | 8                       | CB                       | 0.175                             | -0.325                           |



**Table 2-1**

**Ultrasonic Thickness Measurements  
Bulkhead Diver Inspection  
July 27-28, 2015  
Middle River Complex, Middle River, Maryland  
Page 2 of 2**

| <b>Meas. No.</b> | <b>Wall Section</b> | <b>Station (00 + No. of ft.)</b> | <b>Water Depth (ft)</b> | <b>Location Category</b> | <b>Thickness (in)<sup>1</sup></b> | <b>Net Loss (in)<sup>2</sup></b> |
|------------------|---------------------|----------------------------------|-------------------------|--------------------------|-----------------------------------|----------------------------------|
| 38               | G                   | 30                               | 8.5                     | CB                       | 0.185                             | -0.315                           |
| 39               | G                   | 60                               | 9                       | CB                       | 0.175                             | -0.325                           |
| 40               | G                   | 90                               | 8.5                     | CB                       | 0.18                              | -0.32                            |
| 41               | G                   | 120                              | 8                       | CB                       | 0.14                              | -0.36                            |
| 42               | G                   | 150                              | 8.5                     | CB                       | 0.46                              | -0.04                            |
| 43               | G                   | 165                              | 8.5                     | CB                       | 0.18                              | -0.32                            |
| 44               | H                   | -70                              | 10                      | CB                       | 0                                 | -0.5                             |
| 45               | H                   | 0                                | 5                       | CB                       | 0.22                              | -0.28                            |
| 46               | H                   | 30                               | 6.5                     | CB                       | 0                                 | -0.5                             |
| 47               | H                   | 50                               | 6.5                     | CB                       | 0.44                              | -0.06                            |
| 48               | H                   | 90                               | 8.3                     | CB                       | 0.175                             | -0.325                           |
| 49               | H                   | 130                              | 5.5                     | CB                       | 0.18                              | -0.32                            |
| 50               | H                   | 170                              | 6.1                     | CB                       | 0.175                             | -0.325                           |
| 51               | H                   | 210                              | 8.9                     | CB                       | 0.175                             | -0.325                           |
| 52               | H                   | 250                              | 9                       | CB                       | 0.19                              | -0.31                            |
| 53               | H                   | 290                              | 8.5                     | CB                       | 0.19                              | -0.31                            |
| 54               | H                   | 310                              | 8                       | CB                       | 0.175                             | -0.325                           |

CB - Channel Bottom

NA - Not analyzed; no underwater exposure.

FH - Full Height

" -- " - not available.

1. Measured using Cygnus Ultrasonic underwater thickness gauge, or by hand. Thickness of "0" indicates perforation in steel, gauge not needed.
2. Represents the decrease in thickness of steel from its original thickness of 0.5 in. Assumes an original steel thickness of 0.5 in. in steel sheetpile. (Delta of -0.5 indicates complete section loss.)

---

## Section 3

# Manhole and Storm-Drain Assessment

The storm drain assessment included a geophysical survey to locate all possible utilities and manholes in Block D and a video survey of three storm-drain lines in this area, where accessible. Figure 4 illustrates the locations of the geophysical survey and storm-drain video survey. The storm drain assessment focused on three storm-drainpipes in Block D (i.e., lines 007, 009, and 00X) that discharge to Dark Head Cove. The drainpipes were video-scoped to assess their condition and the degree of sedimentation in the storm-drain lines. This information will support the planned cleanup of (possibly) contaminated sediments from the interior of these storm drains during the future sediment remedy.

### **3.1 MOBILIZATION**

This section describes the mobilization activities for field tasks performed to assess Block D storm drains. Before starting field activities, the proposed work areas were cleared for subsurface utilities. In addition to calling in a Maryland “Miss Utility” ticket, a private utility-locating service was used to mark on the ground surface any underground utilities and anomalies identified. Before fieldwork began, a utility and underground structure location survey was performed to locate and mark any subsurface obstructions, such as buried foundations and slabs, piping, direct-bury cables, and other buried conduits and structures. The most current project plans and utility maps were used to complete the utility clearance. Community representatives were notified of mobilization both in writing and during an LMC Properties, Inc. (LMCPI) bi-weekly meeting, as described in Section 2.1.

#### **3.1.1 Records Review**

Available storm drain plans and historical maps were reviewed before fieldwork began. Historical site plans were studied to obtain locations, pipe diameters, and construction materials

---

used for storm drain lines 007, 009, and 00X (see Figure 4). Information concerning the layout and construction of the drains is described below:

- Storm drain 007 consists of a five-foot by five-foot concrete box-culvert that enters Block D near the northern midpoint of the former parking lot (after passing below Dark Head Cove Road), and proceeds southeasterly through Block D. This line has one bend near the approximate midpoint of the pipe within Block D, then continues south-southeasterly, and discharges through Outfall 007. The outfall is in a section of reinforced concrete and steel sheet-pile bulkhead, adjacent to a narrow grass strip along the shoreline at Block D. The portion of the storm drain 007 system targeted for inspection was from the manhole at Dark Head Cove Road to Outfall 007, about 700 linear feet. The Outfall 007 system drains runoff from the northeastern corner of Building C, the Annex Building, and Johnson & Towers, Inc. The Outfall 007 system also drains areas north of the Middle River Complex (MRC) and north of Eastern Boulevard.
- Storm drain 009 consists of a 24-inch-diameter reinforced-concrete pipe that enters Block D near its northwestern corner (after passing below Dark Head Cove Road) and proceeds on a straight southeasterly course through Block D. This line includes two manholes in Block D. It discharges through Outfall 009, in a section of reinforced-concrete bulkhead near the shoreline midpoint at Block D. The portion of the Outfall 009 system targeted for inspection was from catch basin IL-26 (shown on Figure 4) to the Outfall 009, about 900 feet in length. The Outfall 009 storm drain system drains the southern and southeastern portions of Building C, the vertical-launch systems (VLS) area, and a portion of Chesapeake Park Plaza east of the VLS.
- Storm drain 00X consists of two 24-inch-diameter corrugated-metal pipes that traverse the southeastern corner of Block D, near the Block D Panhandle. Storm drain 00X originates on the east side of Wilson Point Road and continues from Martin State Airport (MSA) Outfall MPT009 on a straight line below the road to a catch basin at the boundary of Block D. It then continues southwest to a junction box/manhole at the southern end of the parking lot. This storm-drain line was identified during prior visual reconnaissance activities. OF-00X had no apparent name or label in historical plans and maps reviewed; thus for the purposes of this report it has been designated with the “00X” suffix.

A 36-inch-diameter corrugated-metal pipe (CMP) from the junction box/manhole leads toward an outfall at the concrete bulkhead adjoining portions of Block D and the Block D Panhandle. The 00X storm drain line beginning at the eastern side of Wilson Point Road is approximately 340 feet long. The land area and soil near this outfall show evidence of severe subsidence and erosion, and the last 15 feet of pipe appears to be missing.

The Outfall 00X system is not included in the storm-drain-line clean-out plan for the remedial design and sediment remedy. However, repair of the eroded portions of this drain line is part of the MRC Block D soil remedy (Tetra Tech, 2014). The Outfall 00X system appears to drain a portion of the MSA Main Terminal and a portion of Wilson Point Road adjacent to MSA.

---

### **3.1.2 Geophysical Survey**

A geophysical survey along portions of storm drain lines 007 and 009 was completed in conjunction with the Block D utility clearance. A geophysical survey grid was set up on a parallel axis with each storm drain line (007, 009, and 00X), extending along the entire length of the storm drain through Block D, as shown in Figure 4. Each grid unit is 15-feet wide in both directions off each pipe's estimated centerline, for a total grid-unit width of 30 feet. The geophysical-survey firm Enviroscan, Inc. (Enviroscan) completed the geophysical survey. The geophysical survey entailed various electromagnetic (EM) and magnetic methods, including a TW-6 EM instrument, RadioDetection CAT and Genny system, and a RadioDetection RD8000 digital cable- and pipe-locator to trace the drainpipes while searching for contrasting electromagnetic signatures indicative of manholes or manhole covers. A magnetometer and a GSSI SIR 4000 ground-penetrating radar (GPR) were used to confirm suspected buried magnetic and ferromagnetic objects, where present (e.g., manhole covers).

All features identified during the geophysical survey were located using a survey-grade global positioning system (GPS) device with  $\pm 0.1$  foot horizontal and vertical accuracy, and these features were referenced to the baseline map. The storm-drain lines in Block D and any related manhole structures were marked on the ground surface with paint. Pipe and manhole (storm drain 009 only) locations were documented using GPS and referenced to the Block D baseline map. Attachment D contains the geophysical survey report provided by Enviroscan.

## **3.2 LOCATING MANHOLES**

Attempts were made to excavate geophysical anomalies exhibiting signatures similar to manholes. Excavation entailed hand digging where depths were less than two feet below grade. Excavation at one geophysical anomaly location along drain line 007 did not reveal a manhole; however, a four-foot long broken metal rod was found below approximately two feet of soil at this location. The excavation was backfilled and compacted at the surface. At the “dogleg” bend in drain line 007 (see Figure 4), in the northeastern portion of Block D, hand excavation was performed in an attempt to locate a possible junction box to access the drain line at this dogleg. However, excavation revealed a five-foot culvert box that did not have a manway or a point of entry, so the excavation was backfilled. The top and partial sides of the exposed culvert box appear to be in good condition.

---

### 3.3 STORM-SEWER VIDEO SURVEYING

Once the access locations of manhole and storm drains had been confirmed, video inspections of storm-drain lines were attempted/conducted using mobile closed-circuit television (CCTV). Training, health and safety requirements, and personal protective equipment (PPE) were maintained in accordance with the work plan (Tetra Tech, 2015b). The storm drain CCTV assessment was done on August 31, 2015 by a video inspection technician and supporting crew using CCTV mobile video cameras. The crew carried out CCTV inspection in the conduit for storm drain line 007 and in manholes (only) for storm drain lines 009 and 00X.

Attempts to advance the mobile video camera at the outfall and at three manhole access points in storm-drain line 009 failed because the pipe was completely flooded, even at low tide. Therefore, no linear CCTV footage was obtained. The water in the storm drain 009 pipe was highly turbid. In storm drain 00X, the mobile video camera could not be advanced from the upstream junction box (JB-2) at Wilson Point Road or from the concrete junction box/manhole (JB-1) in Block D. The pipes at JB-2 were partially filled with sediment and were completely flooded with water during low tide. JB-1 was also completely flooded with turbid water at low tide, so those pipes could not be filmed.

Sediment or debris obstructing manholes inlets/outlets was not flushed out or removed, but was photographed and documented. Conditions in manholes that prevented access to storm drain lines for video scoping (e.g., mud or water) were noted as a limitation and discussed in the subcontractor's report. Brief CCTV videos and photographs of access points (e.g., manholes, junction box, or discharge outfalls) for Outfalls 009 and 00X are in Attachment G.

On October 13–14, 2015, storm drain lines 009 and 00X were dewatered to the extent possible to facilitate CCTV filming. Approximately 500 feet of storm drain line 009 were filmed, but thick mud prevented the camera from filming several upstream sections; the water depth in the pipe exceeded the top of the camera from 167–208 feet downstream of manhole MH-11 (some distance measurements may not be accurate due to the camera's wheels spinning in the pipe sediment and debris). The interior of JB-1 (storm drain line 00X) and the first few feet of its two 24-inch CMPs were also filmed, but the camera could not proceed upstream due to thick sediment, debris, and collapsed pipe. The camera could only proceed downstream a few feet in the 36-inch-diameter CMP.

---

Outfall 009 was observed and photographed during a very low tide on October 21, 2015. The low creek water level exposed Outfall 009 at the bulkhead face and in the eroded area behind the outfall and the bulkhead face. Preliminary observations from the October CCTV and Outfall 009 inspection are presented below; however, reports of the pipe condition are not available at this time. That information will be included in the bulkhead geotechnical and storm drain data report that is being developed to document additional tasks recently conducted for the bulkhead design.

### **3.3.1 CCTV Approach and Scope**

The CCTV inspection was intended to assess the condition of the pipe, inlet and outlet locations, and system connectivity, identify intermediate connections, determine the presence/absence of infiltration and/or accumulated sediment, and inspect and document areas of sinkholes, pipe corrosion/holes, adjacent erosion, and suspected pipe collapse. Video inspection was attempted or begun at the farthest upstream portions of each drainage system segment (as shown in Figure 4) and would then proceed downstream.

The CCTV inspection of storm drain 007 was performed as follows:

- The internal television inspection used a color CCTV with a pan and tilt head. The camera was moved through the line in either direction at a uniform rate, no more than 30 feet per minute, stopping when necessary to ensure proper documentation of the pipe/conduit's condition and of the service connections.
- At all service connections or obstructions within the pipe, camera movement was halted and the pan and tilt camera head was rotated to completely inspect the visible portion of the sewer service-connection or defect.
- The CCTV camera inspected stretches of pipe in which two-thirds or more of the pipe was visible. All work near the discharge end was done at low tide to minimize the amount of water in the discharge pipes.
- Measurements to locate defects used a calibrated meter on the camera with a digital readout on the video monitor. Measurement was accurate to 0.1 per 100 feet of inspected pipe.

The mobile CCTV truck was positioned at the upstream structure, and a robotic crawler camera equipped with a multi-angle lens and video was inserted into the drainage pipe to inspect the downstream structure. During the video inspection, onscreen information was viewed and interpreted by the crew, including date, upstream structure number, downstream structure number, and a continuous-footage readout to track the camera's location. In turn, computer-

---

generated television inspection reports were created using *Flexidata* software for each scoped segment of pipe. Onscreen data and observations were also entered into a *Windows*<sup>®</sup>-based computer database. All photos and video clips of the defects and observations were saved in this database.

Printed logs from the CCTV inspection document drainpipe features in relation to adjacent manholes. Other observations, such as obstructions, degree of sedimentation, pipe connections, and scale and corrosion, were recorded in the inspection logs. Logs and reports were provided to Tetra Tech in both printed and electronic format. The printed logs for the August CCTV inspection are in Attachment F. Video footage from each length or section of inspected pipe is included on the digital versatile disk (DVD) in Attachment G.

### **3.3.2 CCTV Findings**

A summary of CCTV inspection results for each storm-drain system follows:

#### ***Storm drain 009—***

- A 24-inch-diameter reinforced-concrete pipe (RCP) was observed between IL-26 and MH-12, MH-12 and MH-11, and approximately 200 feet downstream of MH-11.
- The filmed portion of RCP appears to be in good condition.
- A paved-over manhole was found 155.17 feet downstream (southeast) of IL-26.
- A concrete pipe-tap break-in was observed approximately three feet south of the Block D fence. Water was flowing from the tap break-in into the storm drain 009 pipe.
- RCP was present from MH-11 to film termination at 208 feet. This is approximately 40 feet southeast of a possible RCP/CMP junction (indicated by the ground surface geophysical survey). However, the 208-foot distance might be imprecise, due to wheel spinning during interrupted progress along the last portion of the footage.
- The October 15, 2015 field inspection of Outfall 009 found evidence of a former 24-inch CMP on the bulkhead (vertical) face. A small piece of the CMP remains on the top surface (in the 11–1 o'clock positions) of the outfall opening in the bulkhead face. Pipe is not present from the bulkhead face to 5.85 feet landward. The current pipe end is 5.85 feet landward of the bulkhead face and appears to be CMP. Accumulation of debris at the pipe end allows water to pond upstream of the current pipe end. The area behind the bulkhead face to the end of the pipe end is eroded and contains concrete blocks and other debris.

---

***Storm drain 00X—***

- Two 24-inch-diameter CMPs lead from JB-2 (Wilson Point Road) to JB-1 (Block D manhole), and one 36-inch CMP from JB-1 channels flow downstream.
- A small hole or possible tap break-in was observed on top of the 36-inch downstream pipe, approximately 8.3 feet downstream of JB-1.
- One 24-inch CMP is partially collapsed several feet upstream of the junction box.
- Sediment and/or debris are in pipes at JB-2 (Wilson Point Road), several feet upstream of JB-1 (Block D manhole), and downstream of JB-1 (Block D manhole).

***Storm drain 007—***

- Somewhat more favorable conditions for CCTV inspection were encountered at the two access points for storm drain line 007 (e.g., OF-007 and CB-2). Inspection of the upstream catch basin (CB-2) at Dark Head Cove Road found the entry point accessible and debris free. Therefore, CCTV efforts produced video footage from CB-2 nearly to JB-2, stopping 0.5 foot short of the entire 90-foot length due to cobbles encountered at the junction box at the dogleg bend. Large cobbles were also observed from the inlet on the southern side of Dark Head Cove Road to the inlet on the northern shoulder of Dark Head Cove Road (near the Johnson & Tower property). The section of pipe between CB-2 and JB-2 contained about 1.5 feet of stormwater, and CCTV was completed only for sections above the water line because the water was turbid.

The CCTV inspection showed that CB-2 was in good condition, with some exposed rebar at some locations. The entire storm drain line was surveyed by CCTV, from JB-2 to OF-007 (591.2 linear feet). This section of pipe contained very little debris or sediment and was in good condition, with some exposed rebar and very little debris or sedimentation. Printed summaries of the electronic logs entered in the CCTV database by the subcontractor while on site are in Attachment E. The subcontractor-prepared CCTV summary reports for each access point or section of surveyed pipe are in Attachment F, and the video footage and photographs are in Attachment G.

### **3.4 DEMOBILIZATION**

All disturbed areas were restored to approximately pre-existing grades upon the completion of field activities. The cover and surrounding ground surface at manholes used for CCTV were restored. Repairs consisted of grading and planting grass seed to return the surface to its original or better condition.

All CCTV equipment was cleaned before arriving on-site and before leaving the site. CCTV equipment was cleaned between pipe segments to remove sediment and debris. Cleaning involved using phosphate-free soap (Alconox™/Liquinox™-type detergent) and rinsing with water. Decontamination (wash) fluids were contained as investigation-derived wastes in drums to



---

be disposed of off-site at an LMC-approved disposal facility in accordance with the approved work plan (Tetra Tech, 2015b).

---

## Section 4

# Conclusions

The engineering bulkhead-inspection completed on July 27–28, 2015 consisted of underwater and land-based inspection of accessible bulkhead structural components. Underwater photographs were taken to document the condition of structural bulkhead components, and ultrasound measurements of sheet pile thickness were obtained. Results from the bulkhead inspection indicate that many sections of steel sheet-pile show full section-loss for 50% or more of the area exposed (i.e., steel is corroded, leaving openings through which sediment from behind the sheet pile can pass).

The concrete front-bumper piles are also severely degraded in many areas. Above-water degradation is often evident in the same areas where voids occur in steel sheet pile. This erosion and loss of soil backfill from behind the structure will be addressed as part of future sediment remedial actions planned for Dark Head Cove in approximately 2016.

The concrete cantilever supports and cap that underlie the concrete deck were in fair condition (minor cracks or concrete degradation) throughout the steel and concrete bulkhead at Blocks D and F. The poor condition of the associated steel sheet piles and concrete deck means that these concrete cap/support beams are the primary structural supports for the degraded bulkhead components. Damage to the concrete cantilever supports or caps would likely hasten complete structural failure of the steel sheet-pile bulkhead sections and decks. Excessive loading or damage should be prevented until the bulkhead can be repaired or replaced. The concrete cap should be monitored for settlement and/or movement. The wooden and timber-pile bulkhead at Block G is also in poor condition, with perforations and knife-edging over the entire length of the structure. An expedited plan to repair eroded areas and replace the bulkhead has been developed by the Lockheed Martin team, and is currently being incorporated into the sediment remedial design, with planned construction in 2016.

Closed-circuit television video inspections of storm drainpipes were completed on August 31, 2015 and October 13–14, 2015 to assess the interior of pipes that discharge to Dark

---

Head Cove via bulkhead outfall structures. Storm drain lines discharging to Outfalls 009 and 00X were flooded at low tide on August 31, 2015, so conditions were not favorable to complete a mobile video inspection. They were subsequently dewatered on October 13–14, 2015 to facilitate filming their interiors. A field inspection was conducted at Outfall 009 on October 21, 2015 when a very low tide exposed the outfall, the eroded area behind it, and the current outfall pipe behind the bulkhead face.

Two 24-inch-diameter corrugated-metal pipes (CMP) running from JB-2 (Wilson Point Road) to JB-1 (Block D manhole), and one 36-inch corrugated-metal pipe running from JB-1 to the downstream outfall, channel stormwater to storm drain 00X. All pipes contained sediment and/or debris at JB-2 (Wilson Point Road), several feet upstream of JB-1 (Block D manhole), and downstream of JB-1 (Block D manhole). At storm drain 009, a 24-inch-diameter reinforced-concrete pipe (RCP) is between IL-26 and MH-12, MH-12 and MH-11, and approximately 200 feet downstream of MH-11.

The portion of the reinforced-concrete pipe that was filmed appears to be in good condition. Reinforced-concrete pipe runs from MH-11 to the termination of filming at 208 feet. This is approximately 40 feet southeast of a possible junction of reinforced-concrete pipe and corrugated-metal pipe that was indicated by the ground surface geophysical survey. However, the 208-foot distance might be inaccurate, due to the camera's wheels spinning during interrupted progress along the last portion of the footage.

The October 15, 2015 field inspection of Outfall 009 indicates a 24-inch corrugated-metal pipe was formerly in place at the bulkhead (vertical) face. That pipe is currently absent from the bulkhead face to 5.85 feet landward of the bulkhead face. The end of the current pipe is 5.85 feet landward of the bulkhead face, and appears to be corrugated-metal pipe. The area behind the bulkhead face to the end of the pipe is eroded and contains concrete blocks and other debris. Two linear segments (approximately 680 linear feet) of five-foot concrete culvert-box pipe leading to Outfall 007 were accessible and free of major obstructions. Video footage shows that the culvert-box pipe for drain line 007 is in fair condition, with some exposed rebar, and no major defects.

---

## Section 5

# References

1. American Society of Civil Engineers (ASCE), 2001. *Underwater Investigation: Standard Practice Manual, ASCE Manuals and Reports on Engineering Practice No. 101*.
2. Lockheed Martin Corporation (Lockheed Martin), 2009a. U.S. Department of Energy, Environment, Safety, and Health (EESH) *Remediation Waste Management Procedure No: EROP-03, Revision 4*, effective April 17.
3. Lockheed Martin Corporation (Lockheed Martin), 2014. *Remediation Contractor's ESH Handbook, Revision 1*, effective May 1.
4. Tetra Tech, Inc. (Tetra Tech), 2012a *Reconnaissance Report for Bulkhead/Shoreline Evaluation, Blocks D and F, Lockheed Martin Middle River Complex*. November.
5. Tetra Tech, Inc. (Tetra Tech), 2012c. *Utility Cross-Connection Investigation Report, Lockheed Martin Middle River Complex, 2323 Eastern Boulevard, Middle River, Maryland*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. January.
6. Tetra Tech, Inc. (Tetra Tech), 2013. *Feasibility Study for the Remediation of Sediment Adjacent to Lockheed Martin Middle River Complex*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. June.
7. Tetra Tech, Inc. (Tetra Tech), 2014a. *Soil Remedial Action 90% Design, Blocks D, D Panhandle, G, and H, Lockheed Martin Middle River Complex (updated for Blocks D and D Panhandle Repairs)*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. October.
8. Tetra Tech, Inc. (Tetra Tech), 2014b. *Bulkhead Evaluation Follow-On Investigation Blocks D and F Report*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. January.
9. Tetra Tech, Inc. (Tetra Tech), 2015a. *Sediment Remedy 60% Design for Cow Pen Creek and Dark Head Cove, Lockheed Martin Middle River Complex*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. June.
10. Tetra Tech, Inc. (Tetra Tech), 2015b. *Bulkhead and Storm Drain Assessment, Blocks D and F Work Plan, Lockheed Martin Middle River Complex*. Prepared by Tetra Tech, Inc., Germantown, Maryland for Lockheed Martin Corporation, Bethesda, Maryland. July.

---


This page intentionally left blank.

---

## FIGURES



Aerial photograph provided by ESRI's ArcGIS Online World Imagery map service (© 2013 ESRI and its data suppliers).



**FIGURE 1**

**MIDDLE RIVER COMPLEX  
LOCATION MAP**

*Lockheed Martin, Martin State Airport  
Middle River, Maryland*

DATE MODIFIED: 07/09/15

CREATED BY: JEE



Aerial photograph provided by ESRI's ArcGIS Online World Imagery map service (© 2013 ESRI and its data suppliers).



**FIGURE 2**  
**MIDDLE RIVER COMPLEX WATERFRONT**  
**TAX BLOCKS, JULY 2015**

**LEGEND**

- TAX BLOCK (Red dashed line)
- RAILROAD TRACKS (Black line)
- CURB LINE (Grey line)

*Lockheed Martin Middle River Complex*  
*Middle River, Maryland*

0 125 250 Feet

DATE MODIFIED: 07/09/15

CREATED BY: JEE








**FIGURE 3**  
**BULKHEAD INSPECTION AREA**  
**MIDDLE RIVER COMPLEX**

- LEGEND**
- STORMWATER OUTFALL LOCATION (UPDATED APRIL 2015)
  - SHORELINE MATERIAL AND BULKHEAD INSPECTION AREA
    - CONCRETE BULKHEAD
    - RIPRAP
    - WOOD
  - ▭ TAX BLOCK

Aerial photograph provided by ESRI's ArcGIS Online World Imagery map service (© 2013 ESRI and its data suppliers).

*Lockheed Martin Middle River Complex  
 Middle River, Maryland*



DATE MODIFIED: 10/05/15

CREATED BY: JEE






**FIGURE 4**  
**GEOPHYSICAL SURVEY AND STORM DRAIN VIDEO SURVEY LOCATIONS**  
**MIDDLE RIVER COMPLEX**

- LEGEND**
- STORMWATER OUTFALL LOCATION
  - MANHOLE
  - ▼ CATCH BASIN (GRATED INLET)
  - STORM DRAIN PIPE
  - GEOPHYSICAL SURVEY AND STORM DRAIN VIDEO LOCATION
  - MSA MARTIN STATE AIRPORT
  - SHORELINE MATERIAL AND BULKHEAD INSPECTION AREA**
  - CONCRETE BULKHEAD
  - RIPRAP
  - ▭ TAX BLOCK

Aerial photograph provided by ESRI's ArcGIS Online World Imagery map service (© 2013 ESRI and its data suppliers).

**Lockheed Martin Middle River Complex**  
**Middle River, Maryland**





DATE MODIFIED: 10/26/15

CREATED BY: JEE



---

## **ATTACHMENT A—BULKHEAD INSPECTOR’S DIVE PLAN**



# DIVE PLAN



**TETRA TECH**

Lockheed Martin Middle River  
Complex



### Table of Contents

- Dive Operations Plan ..... 2
  - a) Contractor Name ..... 2
  - b) Contract Information ..... 2
  - c) Submission Date..... 2
  - d) Contact Information ..... 3
  - e) Dive Team Members and Duties ..... 3
  - f) List of Diving Equipment to be used ..... 4
  - g) Access ..... 4
  - h) Description..... 4
  - i) Date, Time, Duration, and Location of Operations ..... 5
  - j) Dive Mode..... 5
  - k) Work to be Performed..... 5
  - l) Anticipated Conditions ..... 5
  - m) Dive Profile ..... 5
  - n) Topside Support ..... 6
  - o) Means of Communication ..... 6
- Activity Hazard Analysis (AHA) ..... 7
  - Special Hazards (AHA) ..... 8
  - Potential hazards ..... 8
- Emergency Management Plan:..... 10
  - a) Divers Alert Network (DAN) ..... 10
  - b) Medical Facilities ..... 10
  - c) Emergency Victim Transport Plan: ..... 10
  - d) Diver Rescue Procedures..... 10
- Appendix A: Directions to Nearest Medical Facility ..... 11
- Appendix B: Directions to Nearest Recompression Chamber..... 14
- Appendix C: Tidal Data ..... 17
- Appendix D: Commercial SCUBA Checklist and Dive Log Example..... 19



TETRA TECH

## DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



### Dive Operations Plan

This dive operations plan is an overview of work to be performed, dive modes and equipment, site access, anticipated conditions, and personnel information as required by ADCI Consensus Standards

As specified in the Tetra Tech, Inc. Scientific Diving Program (Document Control Number 2-15, Revision 10/1/2008), this document will serve to satisfy the following criteria:

- Description of project objectives and proposed field activities (including approximate number and location of proposed dives)
- Assignments and responsibilities of the dive team members
- Divers qualifications including the type of certifications, training and medical documentation for each dive team member
- Diving mode to be employed
- Estimated depths and bottom times anticipated
- Decompression status and repetitive dive plans if required.
- Hazard risk analysis for each proposed activity
- Safety procedures and checklists
- Equipment procedures (including equipment and boats to be employed)
- Emergency plan to include the following: name telephone number and relationship of person to be contacted for each diver in the event of an emergency, nearest operational recompression chamber, nearest accessible hospital and available means of transport.
- Any hazardous conditions anticipated

#### a) Contractor Name

Infrastructure Engineers Inc.

#### b) Contract Information

Contract # 1116753

#### c) Submission Date

7/27/2015



TETRA TECH

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**



**d) Contact Information**

Diving Officer Preparing Dive Plan:

Brett Frazer  
[bfrazer@go-iei.com](mailto:bfrazer@go-iei.com)  
804-456-2033

Additional Field Contact:

James Lightfoot  
[jlightfoot@go-iei.com](mailto:jlightfoot@go-iei.com)  
804-417-6472

**e) Dive Team Members and Duties**

| <b>Team Member</b>   | <b>Assigned Role</b>         | <b>Certifications</b>  |
|----------------------|------------------------------|--|
| Brett Frazer, PE     | Supervisor/Team Leader/Diver | ADCI Surface-Supplied Air Diver<br>CPR/First aid/AED/O2 Provider |
| James Lightfoot, EIT | Team Leader/Diver            | ADCI Surface-Supplied Air Diver<br>CPR/First aid/AED/O2 Provider |
| Matt Ratliff         | Diver/Tender                 | ADCI Entry Level Tender / Diver<br>CPR/First aid/AED/O2 Provider |
| Patrick Pieczynski   | Diver/Tender                 | ADCI Entry Level Tender / Diver<br>CPR/First aid/AED/O2 Provider |

Refer to Appendix D for copies of relevant certifications, medical documentation and cards.



### f) List of Diving Equipment to be used

**Commercial SCUBA:**

- AGA Diving Masks
- OTS wireless communication system
- Spare Air bailout system
- Dive fins
- Dry suit or Wet suit
- Gloves
- Dive boots
- Emergency Oxygen
- First Aid Kit
- Time keeping device
- Dive flag
- Dive Knife
- Cygnus ultrasonic gauge

### g) Access

Diving operations will be staged from the shore or a 14' boat as necessary. Commercial SCUBA will be used with a standby diver.

### h) Description

This Dive Safety Plan covers the full visual bulkhead inspection of approximately 1,350 feet of metal and timber bulkhead at the Lockheed Martin Facility in Middle River, MD. Photographic documentation and ultrasonic survey of at least 20% of the metal sheet pile will also be performed as part of the dives.

Brett Frazer will be the dive supervisor and designated person in charge of the dive from the topside station. He will be responsible for repetitive dive designation and completion of dive logs. James Lightfoot, Matt Ratliff, and Patrick Pieczynski will serve as diver, standby diver and tender respectively depending on the daily assignment.

The dive will end once underwater inspection is complete or the limits of the navy no-decompression tables are approached.





**i) Date, Time, Duration, and Location of Operations**

Dates: July 27<sup>th</sup> – July 29<sup>th</sup>

Times: Between the hours of 08:00 and 17:00  
(During Slack Tides or when current allows) - Refer to schedule for high and low tide.

Location: Lockheed Martin Middle River Complex  
2323 Eastern Blvd, Middle River, MD 21220

Duration: Dive duration will be in accordance with the Navy no Decompression dive tables

**j) Dive Mode**

After careful review of the dive location, site hazards, depth, and difficulty of the dive, it has been determined to perform this dive using Commercial SCUBA without a recompression chamber on site. Operations shall conform to ADCI Consensus Standards.

- a) The dive will be less than 100 ft
- b) The dives will be within the limits of no decompression.
- c) There will be no pressure differential.

**k) Work to be Performed**

Divers will perform visual and tactile inspection of the substructure for all of the bulkhead components specified in the Scope of Work located in the water to determine overall structural integrity. Extent and location of defects will be recorded. Divers will use hand tools to perform a level II cleaning of the substructure and perform ultrasonic survey of at least 20% of the applicable substructure. Underwater cameras will be used as necessary to aid in documentation of underwater deficiencies.

**l) Anticipated Conditions**

Underwater visibility: 1 - 3 ft  
Water Temperature: 70-80 deg  
Surface Temperature: 75-90 deg  
Current: Minor/Tidal (Diving operations will be scheduled around low / slack tides)

**m) Dive Profile**

Anticipated maximum depth: 10ft  
Maximum bottom time per Navy dive tables: Unlimited



TETRA TECH

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**



**n) Topside Support**

Topside support will be the use of a tender/standby diver and the dive supervisor. OTS wireless communications will be used to monitor divers' progress and bottom time. No additional topside support will be used.

**o) Means of Communication**

Mobile phones and an OTS wireless communication system will be on site. The following project related personnel will be contacted prior to commencing diving operations.

Project Manager

Peter Maldini  
[PMaldini@go-iei.com](mailto:PMaldini@go-iei.com)  
443-702-6256

Tetra Tech Contact

Amy McGivney  
[Amy.McGivney@tetrattech.com](mailto:Amy.McGivney@tetrattech.com)  
(301) 528-3018

Contract # 1116753

**If for any reason the dive plan is altered in mission, depth, personnel, or equipment the DDC will be contacted in order to review and accept the alteration prior to actual operation.**



## Activity Hazard Analysis (AHA)

This AHA represents our best efforts to anticipate and mitigate or prevent the adverse effects of equipment failure, extreme weather/environmental conditions, or other hazardous/unexpected situations as required by the ADCI Consensus Standards

| POTENTIAL HAZARD                 | MEANS OF PREVENTION   | ACTION  |
|----------------------------------|---|---|
| Drowning                         | Divers are experienced, use and assurance of properly working equipment   | CPR, get medical help immediately   |
| Lost Diver/Loss of consciousness | A pre-dive meeting will determine exit/entrance procedures and locations. Wireless communications will be used when possible. Since the dive is in within the limits of No-D the lost diver will surface immediately. | Determine last know location, mobilize back up diver and start search patterns.                                   |
| Boat Traffic                     | Notify divers via wireless communications, Display dive flag.   | Get medical help if diver is injured.   |
| Injured diver                    | Divers are trained and in good physical condition.  | Remove injured diver from the water and get medical help. A stand-by diver will be deployed to help if necessary. |
| Decompression Sickness           | Follow Navy decompression tables.   | Administer Oxygen, Get medical help, Start on chamber treatment as soon as possible.                              |
| Hypoxia                          | Make sure cylinders have been tested.   | Breath fresh air and administer oxygen immediately.   |
| Air Embolism                     | Experienced divers, good physical condition.  | Get medical help, chamber treatment as soon as possible.  |
| Squeeze                          | Trained divers.   | Get medical help. (depending on severity and squeeze type)  |
| Hypothermia                      | Dress appropriately   | Get diver warm, medical assistance may be necessary.  |
| Carbon monoxide/ dioxide         | Ensure tanks provide adequate air supply.   | Get medical help, breath fresh air.   |
| Diver tether entanglement        | Never tether with a line that cannot be cut   | If the diver cannot easily free himself, he will cut the line and immediately return to the surface.              |
| Communication loss               | Ensure proper equipment and maintenance.  | Diver to immediately return to surface.   |
| Main Air Supply loss             | Ensure proper equipment and maintenance. Closely monitor air pressure gauge.  | Switch to alternate/backup air source and surface immediately.  |



### Special Hazards (AHA)

- On Site Assessment – The site will be examined for hazards, existing conditions, and entrance/exit strategies prior to commencement of work. The team leaders on site have prior experience with coastal facilities and conditions.

### Potential hazards

- Water depths will be shallow (est. less than 10ft). This will decrease the risk to the divers. However, careful attention to dive times and diver comfort will be closely monitored through wireless communications. All divers will have time pieces. (low risk)
- Water conditions will be good. There will be minimal current with incoming and outgoing tides (The dives will be scheduled around a predicted high and low tides), and diver visibility is estimated to be less than 3 ft. (moderate risk)
- Water temperatures are assumed to be approximately 80 degrees, based upon NOAA station data for Baltimore, MD. Surface temperature is estimated to be between 75 and 85 degrees. Divers will wear wetsuits and / or coveralls as conditions allow. (low risk)
- Marine life/Obstructions are not expected. Any concerns or potential hazards will be addressed in the pre-dive briefing. (low risk)
- Altitude – Divers are not diving deep, however, flights will be a minimum of 24 hours after dive completion. (low risk)
- Office Contact information

Infrastructure Engineers Inc.  
1-888-451-6822  
Dial 0 for the operator

- Risk assessment code = **12** (SUM of risk value scores from following page)

**Low Risk = 0 to 12**  
**Caution = 13 to 25**  
**High Risk = 26 to 35**

\*High risk operations assigned a value of 20-35 require approval by David R. Reser and an extensive dive plan. When two or more areas are assigned a risk factor of 5, the overall rating is high risk.



TETRA TECH

## DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



|  |                                 |                          |                    |
|--|---------------------------------|--------------------------|--------------------|
| <b>Planning</b>                        | <b>Risk Value</b>               |                          | <b>SCORE 2</b>     |
|  | <b>Preparatory Time</b>         |                          |                    |
| <b>Contract Type</b>                   | Optimum                         | Adequate                 | Minimal            |
| Emergency (last minute)                | 3                               | 4                        | 5                  |
| New Contract                           | 2                               | 3                        | 4                  |
| Ongoing Contract or Repeat             | 1                               | 2                        | 3                  |
| <b>Organization and Equipment</b>      | <b>Risk Value</b>               |                          | <b>SCORE 1</b>     |
|  | <b>Equipment Available</b>      |                          |                    |
| <b>Project Organization</b>            | Internal Equip                  | Leased Equipment         | Another Company's  |
| Working for Contractor                 | 2                               | 3                        | 4                  |
| Subconsultant                          | 1                               | 2                        | 3                  |
| Prime                                  | 1                               | 2                        | 3                  |
| <b>Physical Requirements of Divers</b> | <b>Risk Value</b>               |                          | <b>SCORE 1</b>     |
|  | <b>Employee Preparation</b>     |                          |                    |
| <b>Environment</b>                     | Optimum                         | Adequate                 | Minimal            |
| Non-acclimated                         | 3                               | 4                        | 5                  |
| Partially Acclimated                   | 2                               | 3                        | 4                  |
| Acclimated                             | 1                               | 2                        | 3                  |
| <b>Team Members</b>                    | <b>Risk Value</b>               |                          | <b>SCORE 2</b>     |
|  | <b>Diver Experience</b>         |                          |                    |
| <b>Task</b>                            | Very Experienced                | Moderate Experience      | Minimal Experience |
| Complex                                | 3                               | 4                        | 5                  |
| Routine                                | 2                               | 3                        | 4                  |
| Simple                                 | 1                               | 2                        | 3                  |
| <b>Weather</b>                         | <b>Risk Value</b>               |                          | <b>SCORE 1</b>     |
|  | <b>Rain and Weather</b>         |                          |                    |
| <b>Water</b>                           | Clear                           | Drizzle or High Humidity | Rain/Snow/Ice/Dust |
| Temperature °F                         |                                 |                          |                    |
| <45° or >86°                           | 3                               | 4                        | 5                  |
| 45° - 65°                              | 2                               | 3                        | 4                  |
| 66°-85°                                | 1                               | 2                        | 3                  |
| <b>Waterway</b>                        | <b>Risk Value</b>               |                          | <b>SCORE 3</b>     |
|  | <b>Current</b>                  |                          |                    |
| <b>Type Visibility</b>                 | No Current                      | Moderate Current         | Fast Current       |
| Zero Visibility                        | 4                               | 5                        | 6                  |
| 1 ft visibility                        | 3                               | 4                        | 5                  |
| 3 ft visibility                        | 2                               | 3                        | 4                  |
| 6 ft visibility                        | 1                               | 2                        | 3                  |
| <b>Project Duration</b>                | <b>Risk Value</b>               |                          | <b>SCORE 2</b>     |
|  | <b>Team Experience Together</b> |                          |                    |
| <b>Duration in Weeks</b>               | Much                            | Some                     | Little             |
| 2                                      | 3                               | 4                        | 5                  |
| 1                                      | 1                               | 2                        | 3                  |



## Emergency Management Plan:

### a) Divers Alert Network (DAN)

Contact Information

(919) 684-9111 (24hr emergency line)

(919) 684-2948 (non-emergency, 8:30am-5:00pm EST Mon-Fri.)

### b) Medical Facilities

Location and phone numbers for nearest hospital & recompression chamber (directions attached).

**Johns Hopkins Bayview Medical Center (medical)**

**4940 Eastern Ave**

**Baltimore, MD 21224**

**Main Line: (410) 550-7900**

**R. Adams Cowley Shock Trauma Center**

**University of Maryland Medical Center**

**Hyperbaric Medicine Department (recompression chamber)**

**22 S. Greene St**

**Baltimore, MD 21201**

**Direct Line: (410) 328-6152**

**Main Line: (410) 328-9284**

### c) Emergency Victim Transport Plan:

-Notify local medical/EMT personnel. Secure emergency transportation to Hospital.

- Emergency # 911

### d) Diver Rescue Procedures

The dive supervisor will secure the dive site and direct the second diver to assist in securing the injured diver to the bank. The standby diver will be deployed to aid in getting the injured diver out of the water. Emergency response will be immediately notified and directed where to meet. CPR and First Aid will be administered until emergency response officials arrive at the scene.



**TETRA TECH**

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**



## **Appendix A: Directions to Nearest Medical Facility**

**Johns Hopkins Bayview Medical Center (medical)  
4940 Eastern Ave  
Baltimore, MD 21224  
Main Line: (410) 550-7900**




TETRA TECH

# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



Google

2323 Eastern Blvd, Middle River, MD 21220 to Johns Hopkins Bayview Medical Center Drive 11.5 miles, 16 min



## ○ 2323 Eastern Blvd

Middle River, MD 21220

Get on MD-702 N in Essex

\_\_\_\_\_ 2.6 mi / 5 min

↑ 1. Head northeast on Eastern Blvd toward Chesapeake Park Dr


\_\_\_\_\_ 0.3 mi

↻ 2. Make a U-turn

\_\_\_\_\_ 1.9 mi

↑ 3. Use the right 2 lanes to take the Maryland 702 N ramp to Interstate 695 N

\_\_\_\_\_ 0.4 mi



Take I-95 S and I-895 S to E Lombard St in Baltimore. Take exit 12 from I-895 S

\_\_\_\_\_ 8.8 mi / 9 min






TETRA TECH

# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex




- 4. Merge onto MD-702 N  
\_\_\_\_\_ 1.3 mi
- 5. Merge onto I-695 N  
\_\_\_\_\_ 1.4 mi
- 6. Use the right 2 lanes to take exit **33B** for  
Interstate 95 S  
\_\_\_\_\_ 0.9 mi
- 7. Merge onto I-95 S  
\_\_\_\_\_ 2.4 mi
- 8. Keep **right** at the fork to continue on I-895  
S, follow signs for **Baltimore Harbor  
Tunnel Thruway/Annapolis**  
\_\_\_\_\_ 2.4 mi
- 9. Take exit **12** to merge onto **E Lombard St**  
\_\_\_\_\_ 0.5 mi



Continue on E Lombard St. Drive to  
Bayview Blvd

- \_\_\_\_\_ 0.1 mi / 27 s
- 10. Merge onto E Lombard St  
\_\_\_\_\_ 0.1 mi
- 11. Turn **right** onto Bayview Blvd  
\_\_\_\_\_ 85 ft



## Johns Hopkins Bayview Medical Center 4940 Eastern Avenue, Baltimore, MD 21224

These directions are for planning purposes only. You may find that construction projects, traffic, weather, or other events may cause conditions to differ from the map results, and you should plan your route accordingly. You must obey all signs or notices regarding your route.

Map data ©2015 Google 2 mi



**TETRA TECH**

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**



**Appendix B: Directions to Nearest Recompression Chamber**

**R. Adams Cowley Shock Trauma Center  
University of Maryland Medical Center  
Hyperbaric Medicine Department (recompression chamber)  
22 S. Greene St  
Baltimore, MD 21201  
Direct Line: (410) 328-6152  
Main Line: (410) 328-9284**



TETRA TECH


# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



Google

2323 Eastern Blvd, Middle River, MD 21220 to  
University Of Maryland Shock Trauma Center

Drive 18.9 miles, 27 min



## ○ 2323 Eastern Blvd

Middle River, MD 21220

Get on MD-702 N in Essex

\_\_\_\_\_ 2.6 mi / 5 min

↑ 1. Head northeast on Eastern Blvd toward Chesapeake Park Dr


\_\_\_\_\_ 0.3 mi

↻ 2. Make a U-turn

\_\_\_\_\_ 1.9 mi

↑ 3. Use the right 2 lanes to take the Maryland 702 N ramp to Interstate 695 N

\_\_\_\_\_ 0.4 mi



Take I-95 S to S Martin Luther King Jr Blvd  
in Baltimore

\_\_\_\_\_ 14.7 mi / 16 min



TETRA TECH

# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex





- 4. Merge onto MD-702 N  
\_\_\_\_\_ 1.3 mi
- 5. Merge onto I-695 N  
\_\_\_\_\_ 1.4 mi
- 6. Use the right 2 lanes to take exit **33B** for  
Interstate 95 S  
\_\_\_\_\_ 0.9 mi
- 7. Merge onto I-95 S  
 Partial toll road  
\_\_\_\_\_ 7.1 mi
- 8. Keep **left** to stay on I-95 S  
 Partial toll road  
\_\_\_\_\_ 3.4 mi
- 9. Take exit **53** for I-395 N toward  
Downtown/Inner Harbor  
\_\_\_\_\_ 0.4 mi
- 10. Continue onto I-395 N  
\_\_\_\_\_ 0.2 mi

Continue on S Martin Luther King Jr Blvd.

Drive to S Greene St

\_\_\_\_\_ 1.6 mi / 5 min

- 11. Use the right 2 lanes to turn slightly **right**  
onto **S Martin Luther King Jr Blvd** (signs  
for M.L. King, Jr. Blvd)  
\_\_\_\_\_ 1.3 mi
- 12. Turn **right** onto **W Baltimore St**  
\_\_\_\_\_ 0.2 mi
- 13. Turn **right** at the 3rd cross street onto **S  
Greene St**  
 Destination will be on the right  
\_\_\_\_\_ 371 ft



## University Of Maryland Shock Trauma Center

22 South Greene Street, Baltimore, MD 21201

These directions are for planning purposes only. You may find that construction projects, traffic, weather, or other events may cause conditions to differ from the map results, and you should plan your route accordingly. You must obey all signs or notices regarding your route.

Map data ©2015 Google 2 mi



**TETRA TECH**

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**




**Appendix C: Tidal Data**



## DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex

NOAA/NOS/CO-OPS  
Weekly Tide Prediction for BALTIMORE,MD  
StationId 8574680  
From: 2015/07/27 - 2015/08/02  
Units: Feet Time Zone: LST/LDT Datum: MLLW



Disclaimer: These data are based upon the latest information available as of the date of your request, and may differ from the published tide tables.

### High/Low Tide Predictions

|                                       |                           |
|---------------------------------------|---------------------------|
| Station Name: BALTIMORE,MD            | Source: NOAA/NOS/CO-OPS   |
| Parameter: Weekly                     | Prediction Type: Harmonic |
| Product: Tide Prediction              | Datum: MLLW               |
| Start Date & Time: 2015/07/27 12:00AM | Height Units: Feet        |
| End Date & Time: 2015/08/02 11:59PM   | Time Zone: LST/LDT        |

| Date       | Day | Time     | Hgt    | Time     | Hgt    | Time     | Hgt    | Time     | Hgt    |
|------------|-----|----------|--------|----------|--------|----------|--------|----------|--------|
| 2015/07/27 | Mon | 03:50 AM | 1.84 H | 11:17 AM | 0.72 L | 03:45 PM | 1.18 H | 09:43 PM | 0.38 L |
| 2015/07/28 | Tue | 04:39 AM | 1.91 H | 12:07 PM | 0.63 L | 04:44 PM | 1.2 H  | 10:38 PM | 0.37 L |
| 2015/07/29 | Wed | 05:27 AM | 1.97 H | 12:52 PM | 0.56 L | 05:40 PM | 1.25 H | 11:34 PM | 0.36 L |
| 2015/07/30 | Thu | 06:15 AM | 2.01 H | 01:34 PM | 0.49 L | 06:34 PM | 1.33 H |          |        |
| 2015/07/31 | Fri | 12:31 AM | 0.35 L | 07:03 AM | 2.03 H | 02:15 PM | 0.42 L | 07:26 PM | 1.42 H |
| 2015/08/01 | Sat | 01:28 AM | 0.35 L | 07:50 AM | 2.02 H | 02:55 PM | 0.37 L | 08:19 PM | 1.53 H |
| 2015/08/02 | Sun | 02:26 AM | 0.38 L | 08:37 AM | 1.98 H | 03:35 PM | 0.32 L | 09:12 PM | 1.63 H |



**TETRA TECH**

**DIVE OPERATIONS PLAN – Job Hazard Analysis  
Lockheed Martin Middle River Complex**





**Appendix D: Commercial SCUBA Checklist and Dive Log  
Example**



TETRA TECH

# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



|  <b>SCUBA DIVE STATION CHECKLIST</b>  |              |
|---|--------------|
| <small>INFRASTRUCTURE ENGINEERS, INC.</small><br><small>consulting engineers   commercial divers</small>  |              |
| <b>PREPARING THE DIVE STATION</b>   | <b>CHECK</b> |
| Verify that a recompression chamber is present for dives of more than 80 fsw.   |              |
| Verify dive flags and other signals are displayed correctly.  |              |
| Ensure that all personnel concerned, or in the vicinity, are informed of diving operations.   |              |
| Determine that all valves, switches, controls, and equipment components affecting diving operation are tagged-out to prevent accidental shut-down or activation.  |              |
| Assemble all members of the diving team and support personnel for a pre-dive briefing and conduct brief.  |              |
| Assemble and lay out all dive equipment, both primary equipment and standby spares for diver (or standby diver), including all accessory equipment and tools, air supplies (primary and secondary).       |              |
| Insure all air certificates are current.  |              |
| <b>PREPARING THE PROPER SAFETY EQUIPMENT</b>  |              |
| Verify the required dive gear checklist is completed.   |              |
| Verify oxygen tank expiration date.   |              |
| Verify secondary airsource is fully charged.  |              |
| <b>ACTIVATE THE AIR SUPPLY</b>  |              |
| <b>Compressors</b>  |              |
| Verify that there is a properly functioning pressure gauge on the air receiver and that the compressor is meeting its delivery requirements. (If HP compressor is on board to fill tanks while diving.)   |              |
| <b>Cylinders</b>  |              |
| Gauge all cylinders for proper pressure.  |              |
| Verify availability and suitability of reserve cylinders.   |              |
| Check all manifolds and valves for operation.   |              |
| Activate and check air system for leaks.  |              |
| <b>FOR ALL SUPPLY SYSTEMS, DOUBLE CHECK "DO NOT TOUCH" TAGS (TAG OUTS).</b>   |              |
| <b>DIVING HOSES</b>   |              |
| Check hoses for damage and blow out hoses.  |              |
| <b>TEST EQUIPMENT WITH ACTIVATED AIR SUPPLY</b>   |              |
| Hook up all air hoses to helmets, masks and chamber.  |              |
| Verify flow to Aga or scuba regulator is sufficient to sustain proper breathing.  |              |
| Check all exhaust and non-return valves.  |              |
| Hook up and test all communications. (If applicable)  |              |
| Check air flow from both primary and back-up supplies to chamber (if chamber used).   |              |
| <b>RECOMPRESSION CHAMBER CHECKOUT IF NEEDED (PRE-DIVE ONLY)</b>   |              |
| Check that chamber is completely free and clear of all combustible materials.   |              |
| Check primary and back-up air supply to chamber and all pressure gauges.  |              |
| Check that chamber is free of all odors or other "contaminants".  |              |
| Hook up and test all communications.  |              |
| Check air flow from both primary and back-up supplies to chamber.   |              |
| <b>FINAL PREPARATIONS</b>   |              |
| Verify that all necessary records, log, and timesheets are on the diving station.   |              |
| Check that appropriate decompression tables are readily at hand.  |              |
| Place the dressing bench in position (if used), reasonably close to the diving ladder or stage, to minimize diver travel.   |              |
| Notes:  |              |
| Supervisor/DPIC Signature   | Date         |

FORM FSCD101-SSA

Z:\600\OPERATIONS\FORMS\FORMS-CHECKLISTS\scuba dive station checklist.xls





TETRA TECH

# DIVE OPERATIONS PLAN – Job Hazard Analysis Lockheed Martin Middle River Complex



Date: \_\_\_\_\_

Job Number: \* \_\_\_\_\_

Diver Last Name: \_\_\_\_\_

Diver First Name: \_\_\_\_\_

Tender Last Name: \_\_\_\_\_

Divers Dress: \_\_\_\_\_

Type Hat: \_\_\_\_\_

Diving Mode: \_\_\_\_\_

Structure Number/Name: \_\_\_\_\_

(LS) Left Surface: \_\_\_\_\_

Depth: \_\_\_\_\_

(LB) Left Bottom: \_\_\_\_\_

Waterway Name: \_\_\_\_\_

Water Type: \_\_\_\_\_

Description of Work: \_\_\_\_\_

State: \_\_\_\_\_

EGS Pressure: \_\_\_\_\_

(RB) Reach Bottom: \_\_\_\_\_

(TBT) Total Bottom Time: \_\_\_\_\_

Table and Schedule Used: \_\_\_\_\_

Time to First Stop: \_\_\_\_\_

(RS) Reach Surface: \_\_\_\_\_

Total Decompression Time \_\_\_\_\_

(SI) Surface Interval Since Previous Dive: \_\_\_\_\_

Rept Dive Designation for Current Dive: \_\_\_\_\_

| Descent | Ascent |  |  |  | Stops | Decompress Time |         | Record Times Reach and Depart Each Stop |         |
|---------|--------|--|--|--|-------|-----------------|---------|---|---------|
|         |        |  |  |  |       | Water           | Chamber | Water                                   | Chamber |
|         |        |  |  |  | 10    |                 |         | L                                       |         |
|         |        |  |  |  |       |                 |         | R                                       |         |
|         |        |  |  |  | 20    |                 |         | L                                       |         |
|         |        |  |  |  |       |                 |         | R                                       |         |
|         |        |  |  |  | 30    |                 |         | L                                       |         |
|         |        |  |  |  |       |                 |         | R                                       |         |
|         |        |  |  |  | 40    |                 |         | L                                       |         |
|         |        |  |  |  |       |                 |         | R                                       |         |
|         |        |  |  |  | 50    |                 |         | L                                       |         |
|         |        |  |  |  |       |                 |         | R                                       |         |
|         |        |  |  |  | 60    |                 |         |   |         |
|         |        |  |  |  | 70    |                 |         |   |         |
|         |        |  |  |  | 80    |                 |         |   |         |
|         |        |  |  |  | 90    |                 |         |   |         |
|         |        |  |  |  | 100   |                 |         |   |         |

Water Temp: \_\_\_\_\_

Bottom Material: \_\_\_\_\_

Dive Platform: \_\_\_\_\_

Air Temp: \_\_\_\_\_

Current: \_\_\_\_\_

Weather: \_\_\_\_\_

Water Visibility: \_\_\_\_\_

Comments: \_\_\_\_\_

USL H Shore Nay Minutes: \_\_\_\_\_

Maritime Boat Nay Minutes: \_\_\_\_\_

State ACT Non Nay Minutes: \_\_\_\_\_

Supervisor Last Name: \_\_\_\_\_

---

## **ATTACHMENT B—ULTRASONIC INSTRUMENT SPECIFICATIONS**



## Cygnus DIVE Underwater Gauge

### Wrist-Mountable Underwater Thickness Gauge

#### Options

##### Topside Repeater with Video Overlay

Allows real-time thickness measurements and calibration settings to be overlaid on the dive monitor screen. Also supplied with a hand held repeater unit.

- Measurements superimposed on to a composite PAL or NTSC video signal
- Overlay can be re-positioned anywhere on the screen
- Measurements and locations recorded on the survey video.

##### Surface Repeater

The Cygnus DIVE can be connected to a laptop on the surface running CygLink software. This can then be used to log readings and control gauge settings, for example the velocity of sound. Reports and graphical analysis can then be produced and saved.

##### Data Logging

Up to 5,000 measurements and A-Scans can be stored. The "Auto-Log" feature saves each stable measurement meaning the diver doesn't have to press a button every time a readings needs to be logged. Supplied with CygLink version 4 software.

##### HelmetView™

Developed by Cygnus for divers in black or limited visibility water. The small remote OLED display is mounted just in front of the lens on the diver's helmet. With adjustable brightness, the thickness measurement is clearly visible to the diver. When auto-log is being used, the HelmetView™ display will indicate when the reading is logged.

##### Media

Watch the [Cygnus Instruments underwater thickness gauge video](#) on how Cygnus DIVE works.

## Features

- 300 m depth rated
- Wrist-mountable, giving the diver a free hand
- A-Scan (selectable)
- Data logging - stores 5000 measurements and A-Scans
- "Auto-Log" - no log button to press
- AMOLED display, easy viewing from all angles for diver and camera
- Multiple Echo, error- checked measurements through coatings up to 20 mm thick
- Single-Echo - for use on extreme corrosion, anchor chain links and some plastics
- MSI™ Measurement Stability Indicator - exclusive to Cygnus, confirms a stable reading in single echo mode
- HelmetView™ - optional remote display.

## Product Enquiry: Cygnus DIVE Underwater Gauge

### Kit Content

Cygnus DIVE gauge, 2 rechargeable batteries, fast charger, Multiple Echo (through coating) probe (2.25 MHz 13 mm), user manual, spare membranes, membrane key, test block and surface and membrane couplant.

### Applications

- Maintenance and safety checks on bridges
- Metal thickness / wear checks on jetties, dock gates, piers and piling systems.
- Metal thickness and corrosion checks on offshore structures and ships
- Safety corrosion monitoring of pipelines and storage vessels
- Ships classification surveys.

### Download brochures

Rela



## Specification

|                        |   |
|------------------------|---|
|                        | 2.8" quarter VGA colour AMOLED (320 x 240 pixels)<br>Large clear thickness measurement (15 mm high numbers), viewable from all angles   |
| Display                | A-Scan display with automatic X axis<br>Battery level, signal strength, probe type, velocity<br>Measurement mode and units indication   |
| Battery                | Single 3.6V Li-ion 8.2 W battery<br>11 hours continuous measurement<br>Low battery warning 'alert' message  |
| Measurement Modes      | Multiple echo (three back-wall echoes) using Single Crystal (zero-degree) probes automatically ignores surface coatings and measures only metal thickness   |
| Deep Coat              | Single echo (first back-wall echo) using Twin Crystal probes<br>In Multiple Echo mode, allows measurement to be made through thicker coatings of suitable materials of up to 20 mm thick  |
| Accuracy               | $\pm 0.1$ mm ( $\pm 0.004$ "") or 0.1% of thickness measurement, whichever is greatest, when calibrated in accordance with Cygnus Instruments calibration procedure   |
| Probes                 | Single Crystal probes:<br>2.25 MHz 13 mm (standard) S2C<br>2.25 MHz 19 mm S2D<br>3.5 MHz 13 mm S3C<br>5.0 MHz 6 mm S5C  |
| Probe Cables           | Twin Crystal probes:<br>2.0 MHz 13 mm x2 (for some plastics e.g. outfall pipes) T2C<br>5.0 MHz 8 mm x2 (standard) T5B<br>Double outer jacket in tough PU. Coloured yellow for easy locations underwater. Coiled for ease of use. Fischer S105 series connectors.<br>Multiple Echo (through coatings) with Single Crystal probes:<br>2.25 MHz = 3.0 to 250 mm<br>3.5 MHz = 2.0 to 150 mm<br>5.0 MHz = 1.0 to 50 mm |
| Measurement Ranges     | Single Echo with Twin Crystal probes:<br>5.0 MHz = 1.5 to 50 mm in steel<br>2.0 MHz = 2.5 to 150 mm in steel  |
| Measurement Resolution | Multiple Echo with Single Crystal probes - 0.1 mm or 0.05 mm<br>Single Echo with Twin Crystal probes - 0.1 mm or 0.01 mm  |
| Measurement Units      | mm or inches  |
| Probe Zero             | Fully automatic probe zeroing for all probes types  |
| V-Path Correction      | Automatic V-Path correction for all Twin Crystal probes   |
| Velocity Range         | 2000 to 9000 m/s in 1 m/s setps   |
| Pulser                 | Twin channel 70 V spike pulser  |
| Receiver / Amplifier   | 10 MHz bandwidth, 120 dB range, automatic TCG<br>60 MHz measurement time-base   |
| Data Logging           | One-handed automatic logging of stable measurements. Capacity for up to 5000 points including 640 point A-Scan data.  |
| Data Output            | RS-485 single pair, half duplex for surface connection  |
| Computer Software      | CygLink v4 allows remote logging and viewing of A-Scan graphs. Survey and report generation to PDF file. Graphic analysis of data and statistical calculations. Designed for Windows 7 and Windows 8.   |

Cookie  
policy

---

**ATTACHMENT C—BULKHEAD-INSPECTION  
SUBCONTRACTOR’S REPORT**

# Underwater Inspection Report



**TETRA TECH**

Prepared for Tetra Tech, Inc.

## Lockheed Martin Middle River Complex



Developed by:



**INFRASTRUCTURE  
ENGINEERS, INC.**

consulting engineers | commercial divers

**Middle River, Maryland  
July 27 – 28, 2015**

**Job No. 15117MD00.00**



This Underwater Inspection Report was Developed for:

## Lockheed Martin Middle River Complex

-

## Seawall bordering Dark Head Cove/Cowpen Creek

in

## Middle River, Maryland

Infrastructure Engineers • 8000 Jumpers Hole Road • Pasadena, MD 21122

---

### 2015 UNDERWATER INSPECTION REPORT EXECUTIVE SUMMARY

Inspection Date: July 27 – 28, 2015

Condition Summary:

- The structure's reinforced concrete sections are in **Poor** condition.
- The structure's timber section is in **Poor** condition.
- The structure's concrete stabilized riprap sections are in **Fair** condition.

Significant Conditions Observed:

- Severe deterioration of steel sheet piling throughout the reinforced concrete sections of the seawall, with knife-edging and up to 100% section loss.
- Moderate to severe deterioration of concrete deck in the reinforced concrete sections, including exposed reinforcement with up to 100% section loss and failed deck slabs.
- Severe deterioration of vertical and horizontal breastwall timbers in the timber section of seawall, with up to 100% section loss and broken / missing boards.
- Significant erosion and backfill material loss behind the seawall structure in areas of steel sheet pile deterioration.

Repair Recommendations:

- Design and install new shoreline protection structure in the form of sheet piling or engineered riprap slope.



## 1.0 INTRODUCTION

### 1.1 Purpose and Scope

The Lockheed Martin Middle River complex features a Seawall bordering Dark Head Cove near Middle River, located in Middle River, Maryland. On July 27 – 28, 2015 Infrastructure Engineers, Inc. performed a special underwater investigation at the structure to evaluate the condition of all substructure units (SSUs) located in the water. This report includes a general description of the structure and the method of investigation, as well as a detailed description of the conditions noted. In addition, this report contains an assessment of the evaluated structure components and presents recommendations for structural repairs.

The scope of the investigation included a visual and tactile inspection of all accessible SSUs located in the water from the high water mark to the channel bottom, as well as ultrasonic thickness measurements of the steel sheet pile at regular intervals. A visual inspection of the accessible above water components of the structure was also completed. Depth soundings were also taken along the structure to assist in dredging and scour identification and documentation.

### 1.2 General Description of the Structure

The report cover photograph shows an overall aerial view of seawall structures bordering Dark Head Cove and Cowpen Creek, and Photograph 1 in Appendix B shows the same photograph with labeled sections and approximate limits of those sections. Photographs 2 through 6 in Appendix B show additional views of seawall sections.

The seawall structures consists of eight main sections along Dark Head Cove, with a separate timber section located west of the main structure bordering Cowpen Creek. The sections are labeled from East to West. Sections “A” through “C” and “F” through “H” each consist of a reinforced concrete bulkhead, with wooden fender piles,

sitting above a steel sheet pile wall, and Sections “D” and “E” consist of a concrete reinforced riprap slope. Refer to Figures 1, 2 and 3 in Appendix A for detail drawings of SSUs. Sections “A” through “C” and “F” through “H” consist of a continuous steel sheet pile wall with a reinforced concrete bulkhead cap with tapered cantilever supports, at 15’ intervals, which support the walking surface. Additionally, a tie-back system connects to the cap and steel sheet pile wall. Historical drawings, date the structures construction around the mid 1940’s. In addition the historical drawings detail the tip elevation of the sheet pile at 35’ below mean low water and the tip of the steel sheet pile being driven into hard clay. The separate timber section of seawall bordering Cowpen Creek consists of rectangular cross-section timbers driven vertically into the channel, with horizontal timber bracing. No reference drawings were provide for the timber section of the seawall therefore construction date and details of construction were not available. Refer to Photograph 7 in Appendix B for a view of a typical segment of reinforced concrete seawall, and Photograph 8 for a view of a typical segment of timber seawall.

The report’s labeling convention designates the seawall sections based on drawings provided by Tetra Tech, Inc. annotated to show stationing for defect locations. The stationing for a given section typically proceeds from south to north and west to east, as applicable. Refer to Figure 1, 2 and 3 in Appendix A for annotated plan sketches of the structures.

### **1.3 Method of Investigation**

A dive team, led by a Virginia-registered professional engineer-diver, conducted the underwater inspection. The inspection team accessed the site from shore.

The underwater investigation generally consisted of a Level I “swim-by” visual inspection over 100 percent of the accessible SSUs surfaces from the high water mark to the channel bottom. Divers performed a Level II visual/tactile inspection on at least 20 percent of the SSUs, which included cleaning marine growth at the waterline, mid-depth, and channel bottom to facilitate an evaluation of the underlying surfaces. Where

applicable, divers measured the remaining thickness of the steel sheet piling at regular intervals, with an underwater ultrasonic thickness measurement gauge, in the areas of the most significant observed deterioration. Refer to Table A-1 in Appendix A for thickness measurements of the steel sheet piling. Inspectors paid particular attention to any observed areas of excessive deterioration or apparent distress while noting the condition of any previous repairs that were evident.

The inspection team also assessed the waterway and streambed conditions in the structure vicinity, noting the type of channel bottom material, as well as the location and extent of any observed scour, riprap, or debris. Depth soundings were taken along the structure fascia using a sounding line.

## 2.0 INSPECTION FINDINGS

At the time of inspection, soundings indicate that the maximum water depth was 10.0 ft. Dark Head Cove and Cowpen Creek are tidally influenced and did not present significant flow velocity during the inspection. Refer to Table A-1 in Appendix A for a listing of the sounding measurements relative to the waterline at low tide.

The banks along Dark Head Cove and Cowpen Creek in the structure's vicinity are in poor condition. The embankment in the vicinity of the structure is actively eroding at locations throughout the structure where the steel sheet piling has significant deterioration, allowing runoff and tidal action to displace fill material into the channel. The signs of active erosion are less severe in the sections "D" and "E" where the structure consists of concrete stabilized riprap, however there are several areas of settlement and erosion noted along these sections. The channel bottom in the structure's vicinity primarily consists of sand, silt and broken shell, based on information provided by Tetra Tech Inc, this layer of sand, silt and broken shell is approximately 4' in depth with a hard clay layer below.

All of the inspected seawall sections were located in water at the time of inspection. Reinforced concrete sections "A" through "C" and "F" through "H" are in



**Poor** condition due to steel sheet pile deterioration and the deterioration of the concrete walking surface. The concrete bulkhead show no movement in the horizontal or vertical direction. These sections have a band of severe deterioration, knife-edging and up to 100% section loss in the steel sheet piling throughout, this deterioration is typically concentrated in a 1 ft. to 2ft. high band at the top of the sheet pilings, where the sheet pile connects to the reinforced concrete cap. Refer to Appendix A, Table A-1 for ultrasonic thickness measurements. Due to the age and condition of the steel sheet pile the original thickness could not be determined, but based on measurements taken the original thickness would be assumed to be ½". Refer to Photographs 9 through 11 in Appendix B for underwater sheet pile photographs. There is active backfill loss up to full width x 5 ft. deep beneath the concrete deck (walking surface) sections occurring at these locations of 100% section loss due to runoff and tidal action, causing areas of erosion in the embankment behind the seawall. Refer to Photograph 12 and 13 in Appendix B. The concrete walking surface typically exhibits moderate deterioration throughout the seawall sections in the form of spalling up to 1 in. deep and map cracking up to 1/16 in. wide throughout. Refer to Photograph 14 in Appendix B. There are several locations in section "H" where the concrete walking surface has failed entirely, with exposed rebar and up to 100% section loss. Refer to Photograph 15 in Appendix B. A steel ramp/overlay is present adjacent to section "H" and is undermined up to 10ft. underneath. The horizontal and vertical timber fender sections are in fair condition and typically exhibit checking up to 1/4in. wide and weathering up to 1 in. deep throughout, with more significant decay or failure in several locations. Refer to Photograph 16 in Appendix B. Section "G" contains the exit of an outfall pipe approximately 3ft. diameter with severe deterioration and 100% section loss to the edges and interior of the pipe. Refer to Photograph 17 in Appendix B. Refer to Table C-1 in Appendix C for a complete list of defects and locations in the inspected sections.

Concrete stabilized riprap sections "D" and "E" are in **Fair** condition, and typically exhibit longitudinal cracking up to 2in. wide, with minor settlement of the outboard edge of the concrete. Refer to Photograph 18 in Appendix B. There is an area of



embankment erosion behind section “D” measuring 15ft. long x 15ft. wide x up to 4ft. deep. Refer to Table C-1 in Appendix C for a complete list of defects and locations in the inspected sections.

The separate timber section of seawall located along Cowpen Creek is in **Poor** condition, and typically exhibits severe deterioration, decay and 100% section loss to the vertical and horizontal timbers for the full length of the section, with associated embankment erosion and fill loss. The deterioration is concentrated in a band in the tidal zone, from the high water line extending down 1 1/2ft. Refer to Photograph 19 in Appendix B. The vertical timbers are broken off at nine locations, with associated backfill loss. Refer to Photograph 20 in Appendix B. Vegetation is growing between and behind the timber wall at various locations. Refer to Photograph 21 in Appendix B. Refer to Table 1 in Appendix C for a complete list of defects and locations in the inspected sections.

### 3.0 EVALUATION AND ASSESSMENT

Overall, the submerged components of the reinforced concrete sections and timber section are in **Poor** condition, and the concrete stabilized riprap sections of the seawall are in **Fair** condition.

The reinforced concrete sections “A” through “C” and “F” through “H” show signs of severe deterioration of the steel sheet piling throughout and intermittent areas of moderate to severe deterioration and failure of the concrete walking surface. These areas are contributing to erosion of backfill beneath the structure and the adjacent embankment through runoff and tidal action. Similarly, deterioration in the drainage outfall pipes which exit the seawall sections is contributing to further backfill loss and erosion. The reinforced concrete cap above the steel sheet pile wall appears structurally sound, and does not show signs of major deterioration, settlement or failure due to the deterioration of the concrete deck and/or steel sheet piling. Based on a review of the historical design drawings the reinforcement in the reinforced concrete cap is acting like



a grade beam spanning sections of deteriorated steel sheet pile. The maximum unsupported length of the reinforced concrete cap should be evaluated further to determine the risk of failure of the cap due to further loss of sheet pile.

The severe deterioration and decay throughout the timber section of the seawall has contributed to erosion and backfill loss adjacent to the structure. These areas are contributing to erosion of backfill beneath the structure and the adjacent embankment through runoff and tidal action.

#### 4.0 RECOMMENDATIONS

The severe deterioration of the steel sheet piling in the reinforced concrete sections and the deterioration of the timber section with the associated areas of backfill loss and erosion negatively affect the stability of the shoreline and embankment in the vicinity of the structure. The reinforced concrete cap structure of sections “A” through “C” and “F” through “H” are in satisfactory condition, and as stated above are acting like a grade beam spanning areas of steel sheet pile deterioration. The reinforced concrete cap structure should be monitored for any settlement and/or movement caused by further loss of the steel sheet pile structure below.

Based on information, provided by Tetra Tech Inc., obtained during prior shoreline modification, the steel sheet pile wall is anchored in dense clay substrate beneath an intermediate silt layer. Because this silt layer is not providing structural support, removal of this silt through dredging should have no impact on the overall structure.

It is recommended that the seawall be repaired or replaced, including the design and installation of steel sheet piling to repair and/or replace the existing steel sheet piling, repair or replacement of deteriorated drainage outfall pipes, and the addition of replacement fill material in areas of erosion behind and beneath the structure. These efforts would address the root cause of the embankment erosion / backfill loss and facilitate future dredging or construction activity in the vicinity of the structure.

The deterioration of the timber section with the associated areas of backfill loss and erosion negatively affect the stability of the shoreline and embankment in the vicinity of the structure. The nature and extent of the deterioration to the timber section is not conducive to repair of the existing structure. It is therefore recommended that the structure be replaced with a suitable structure (timber or steel sheet pile or rock rip rap) to stabilize and protect the shoreline.



Respectfully submitted,  
**INFRASTRUCTURE ENGINEERS, INC.**

A handwritten signature in black ink, appearing to read 'P. Maldini', with a horizontal line extending to the right.

Peter Maldini, P.E.





Table A - 1

**Depth Soundings and  
Steel Sheet Pile Ultrasonic Section Measurements**

| Wall Section | Station (feet) | Soudings (feet) | Location of Sample (worst area of deterioration) | Remaining Sheet Pile Section (inches) |
|--------------|----------------|-----------------|--|---------------------------------------|
| A            | +00            | 0.5             | FH   | No exposure                           |
| A            | +20            | 4.9             | CB   | 0.175                                 |
| A            | +30            | 6.1             | CB   | 0.185                                 |
| A            | +60            | 5.5             | CB   | 0.000                                 |
| A            | +90            | 4.5             | CB   | 0.000                                 |
| A            | +120           | 2.7             | FH   | No exposure                           |
| B            | +00            | 2.7             | FH   | No exposure                           |
| B            | +30            | 3.5             | FH   | 0.000                                 |
| B            | +60            | 8.0             | CB   | 0.135                                 |
| B            | +90            | 7.5             | CB   | 0.195                                 |
| B            | +120           | 7.5             | CB   | 0.180                                 |
| B            | +150           | 6.5             | CB   | 0.190                                 |
| B            | +180           | 5.0             | CB   | 0.320                                 |
| B            | +210           | 4.0             | CB   | 0.325                                 |
| B            | +230           | 3.0             | CB   | 0.175                                 |
| C            | +00            | 3.0             | CB   | 0.175                                 |
| C            | +30            | 3.0             | CB   | 0.140                                 |
| C            | +60            | 3.1             | FH   | 0.000                                 |
| C            | +90            | 3.0             | FH   | 0.000                                 |
| C            | +120           | 4.0             | FH   | 0.000                                 |
| C            | +150           | 4.0             | FH   | 0.000                                 |
| C            | +180           | 4.2             | FH   | 0.000                                 |
| C            | +210           | 5.0             | CB   | 0.190                                 |
| C            | +240           | 4.5             | CB   | 0.240                                 |
| C            | +270           | 5.5             | CB   | 0.200                                 |
| C            | +300           | 4.0             | CB   | 0.190                                 |
| C            | +330           | 4.0             | CB   | 0.200                                 |
| C            | +355           | 3.5             | FH   | No exposure                           |
| F            | +00            | 8.5             | CB   | 0.180                                 |
| F            | +30            | 8.5             | CB   | 0.190                                 |
| F            | +60            | 9.5             | CB   | 0.190                                 |




|   |      |      |    |             |
|---|------|------|----|-------------|
| F | +90  | 7.7  | CB | 0.170       |
| F | +120 | 7.0  | CB | 0.190       |
| F | +150 | 6.5  | CB | 0.180       |
| F | +180 | 2.5  | FH | No exposure |
| F | +192 | 0.0  | FH | No exposure |
| G | +00  | 8.0  | CB | 0.175       |
| G | +30  | 8.5  | CB | 0.185       |
| G | +60  | 9.0  | CB | 0.175       |
| G | +90  | 8.5  | CB | 0.180       |
| G | +120 | 8.0  | CB | 0.140       |
| G | +150 | 8.5  | CB | 0.460       |
| G | +165 | 8.5  | CB | 0.180       |
| H | -70  | 10.0 | CB | 0.000       |
| H | +00  | 5.0  | CB | 0.220       |
| H | +30  | 6.5  | CB | 0.000       |
| H | +50  | 6.5  | CB | 0.440       |
| H | +90  | 8.3  | CB | 0.175       |
| H | +130 | 5.5  | CB | 0.180       |
| H | +170 | 6.1  | CB | 0.175       |
| H | +210 | 8.9  | CB | 0.175       |
| H | +250 | 9.0  | CB | 0.190       |
| H | +290 | 8.5  | CB | 0.190       |
| H | +310 | 8.0  | CB | 0.175       |

Key: CB = Channel Bottom, FH = Full Exposed Height

Note: “No Exposure” is used to describe a sample location where there is no exposed sheet pile in the vicinity due to channel bottom elevation. A remaining section of “0.000” indicates an area where there are perforations or 100% section loss of the steel, and no significant section remains intact.

Figure 1: Seawall Detail  
Sections "A", "B" and "C"



| KEY |  |
|-----|--|
|     | STONE RIP RAP AND BROKEN CONCRETE W/ OVER GROWN VEGETATION |
|     | RIP RAP W/ CONCRETE OVERLAY                                |
|     | REINFORCED CONCRETE BULKHEAD ON SHEET PILING               |
|     | 8" DRAIN OUTLET  |

Figure 2: Seawall Detail  
Sections "D" and "E"






Figure 3: Seawall Detail  
Sections "F", "G" and "H"






Photograph 1. Facility overview showing section labels.



Photograph 2. Seawall Sections “E”, “F”, “G” and “H”, looking northeast.



Photograph 3. Seawall Sections “B”, “C” and “D”, looking southwest.



Photograph 4. Seawall Sections “A” and “B” (foreground), looking northwest.




Photograph 5. Seawall Section “H”, looking west.



Photograph 6. Separate timber wall located west of Section “H”, looking north






Photograph 7. View of typical seawall segment above the waterline.




Photograph 8. Typical timber seawall detail at waterline.



Photograph 9. Typical severe deterioration of steel sheet piling.



Photograph 10. Typical severe deterioration of steel sheet piling.



Photograph 11. Typical severe deterioration of steel sheet piling.



Photograph 12. Section “H”, typical embankment erosion behind seawall.



Photograph 13. Typical fill loss beneath concrete deck, showing area of 100% section loss in steel sheet pile at lower right.



Photograph 14. Typical deterioration of concrete deck, showing spalling and exposed reinforcement.



Photograph 15. Section “H”, failed area of concrete deck with backfill loss and vegetation growth.



Photograph 16. Severe deterioration of timber fender at edge of concrete deck.



Photograph 17. Outfall pipe with areas of 100% section loss.



Photograph 18. Longitudinal cracking in upper concrete of stabilized riprap slope.



Photograph 19. Decay and 100% section loss of breastwall timbers in tidal zone.



Photograph 20. Broken vertical timbers at waterline with associated fill loss.



Photograph 21. Backfill loss and vegetation behind broken breastwall timbers.



**Appendix C: Table C - 1**

**Defects**

| Wall Section | Location        | Member        | Defect              | Dimensions                   | Quantity            | Notes   |
|--------------|-----------------|---------------|---------------------|------------------------------|---------------------|---|
| Wall A       | GEN             | Timber Fender | Checking            | Up to 1/4"W                  | 120LF (full length) |   |
| Wall A       | GEN             | Timber Fender | Weathering          | Up to 1"D                    | 120LF (full length) |   |
| Wall A       | GEN             | Conc. Cap     | Spalling            | Up to 1"D                    | 30LF total          |   |
| Wall A       | GEN             | Conc. Deck    | Spalling            | Up to 1"D                    | 210SF total         |   |
| Wall A       | GEN             | Embankment    | Erosion / Fill Loss | Up to 5' vert. x 7' wide     | 120LF (full length) | Entire length is intermittently undermined; tapers from maximum depth at inboard side of cap up to edge of embankment behind deck.                        |
| Wall A       | STA+04'         | Conc. Cap     | Spall               | 5.5'L x 19"W x 9"D           | 12SF                | Spall in bottom of concrete cap/curtain wall  |
| Wall A       | STA+00' to 120' | Conc. Cap     | Cracking            | 120'L x 1/8" to 1"W          | 120LF               | Meandering full length horizontal crack in outboard face of concrete cap/wall with efflorescence; The deck concrete appears to be separating from the cap |
| Wall A       | STA+00' to 120' | Sheet Pile    | Deterioration       | Top 3' of pile x full length | 120LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 50%-75% of surface area described.                                    |
| Wall A       | STA+60          | Conc. Deck    | Spall               | 14'L x 3.5'W x Full Depth    | 56SF                |   |
| Wall B       | GEN             | Timber Fender | Checking            | Up to 1/4"W                  | 230LF (full length) |   |
| Wall B       | GEN             | Timber Fender | Weathering          | Up to 1"D                    | 230LF (full length) |   |
| Wall B       | GEN             | Conc. Cap     | Spalling            | Up to 1"D                    | 20LF total          |   |
| Wall B       | GEN             | Conc. Deck    | Spalling            | Up to 1"D                    | 140SF total         |   |

|               |                  |               |                     |   |                     |  |
|---------------|------------------|---------------|---------------------|---|---------------------|--|
| <b>Wall B</b> | STA+00' to 130'  | Sheet Pile    | Deterioration       | Top 3' of pile x full length            | 130LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 50%-75% of surface area described. |
| <b>Wall B</b> | STA+00'          | Embankment    | Erosion / Fill Loss | 35'L x up to 20'W x 5'D                 |                     |  |
| <b>Wall B</b> | STA+35'          | Embankment    | Erosion / Fill Loss | 80'L x up to 7'W x 4'D                  |                     | Intermittently undermined throughout.  |
| <b>Wall B</b> | STA+115'         | Embankment    | Erosion / Fill Loss | 30'L x up to 8'W x 5'D                  |                     |  |
| <b>Wall B</b> | STA+130' to 230' | Sheet Pile    | Deterioration       | Top 1' of pile x full length            | 100LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 30% of surface area described.     |
| <b>Wall B</b> | STA+150'         | Embankment    | Erosion / Fill Loss | 1'L x 1' W x 1'D                        | 10SF                | Ten areas of this size are present in the vicinity   |
| <b>Wall B</b> | STA+200'         | Conc. Deck    | Spall w/ER          | 2'L x 4'W x 0.5'D                       | 8SF                 | Located at storm drain; steel has surface corrosion  |
| <b>Wall B</b> | STA+200'         | Embankment    | Erosion / Fill Loss | 4'L x 2'W x 2'D                         |                     |  |
| <b>Wall C</b> | GEN              | Timber Fender | Checking            | Up to 1/4"W                             | 355LF (full length) |  |
| <b>Wall C</b> | GEN              | Timber Fender | Weathering          | Up to 1"D                               | 355LF (full length) |  |
| <b>Wall C</b> | GEN              | Conc. Cap     | Spalling            | Up to 1"D                               | 50LF total          |  |
| <b>Wall C</b> | GEN              | Conc. Deck    | Spalling            | Up to 1"D                               | 350SF total         |  |
| <b>Wall C</b> | STA+00' to 205'  | Sheet Pile    | Deterioration       | 2'H (full height) of pile x full length | 205LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 75% of surface area described.     |
| <b>Wall C</b> | STA+205' to 275' | Sheet Pile    | Deterioration       | Top 6" of pile x full length            | 70LF                | Band of severe deterioration, 100% section loss, knife edging and perforations over 25% of surface area described.     |



|                |                     |                         |                       |   |                     |  |
|----------------|---------------------|-------------------------|-----------------------|---|---------------------|--|
| <b>Wall C</b>  | STA+275'<br>to 355' | Sheet Pile              | Deterioration         | 2'H (full height) of pile x full length | 80LF                | Band of severe deterioration, 100% section loss, knife edging and perforations over 30% of surface area described. |
| <b>Wall C</b>  | STA+00'             | Embankment              | Erosion / Fill Loss   | 70'L x 1'W x 1'D                        |                     |  |
| <b>Wall C</b>  | STA+70'             | Embankment              | Erosion / Fill Loss   | 80'L x up to 7'W x 4'D                  |                     |  |
| <b>Wall C</b>  | STA+190'            | Embankment              | Erosion / Fill Loss   | 20'L x up to 6'W x 4'D                  |                     |  |
| <b>Wall C</b>  | STA+220'            | Embankment              | Erosion / Fill Loss   | 55'L x up to 7'W x 4'D                  |                     |  |
| <b>Wall C</b>  | STA+255'            | Conc. Deck              | Spall w/ER            | 3'L x 3.5'W x Full Depth                | 12SF                | Steel has surface corrosion  |
| <b>Wall C</b>  | STA+295'            | Embankment              | Erosion / Fill Loss   | 15'L x up to 7'W x 5'D                  |                     |  |
| <b>Wall C</b>  | STA+320'            | Embankment              | Erosion / Fill Loss   | 30'L x up to 10'W x 5'D                 |                     |  |
| <b>Slope D</b> | STA+00'             | Conc. Stabilized Riprap | Cracking / Settlement | 70'L                                    | 70LF                | Longitudinal cracking up to 2"W with minor settlement of outboard edge of concrete stabilized riprap               |
| <b>Slope D</b> | STA+70'             | Conc. Stabilized Riprap | Cracking / Settlement | 230'L                                   | 230LF               |  |
| <b>Slope D</b> | STA+330'            | Conc. Stabilized Riprap | Erosion               | 15'L x 15'W x up to 4'D                 |                     | Erosion hole behind concrete stabilized riprap slope with area of undermining and settlement                       |
| <b>Slope D</b> | STA+345'            | Conc. Stabilized Riprap | Cracking / Settlement | 260'L                                   | 260LF               |  |
| <b>Slope D</b> | STA+605'            | Conc. Stabilized Riprap | Cracking / Settlement | 150'L                                   | 150LF               |  |
| <b>Slope E</b> | STA+105'            | Conc. Stabilized Riprap | Cracking              | 10'L x 6"W                              | 10LF                | Transverse crack   |
| <b>Wall F</b>  | GEN                 | Timber Fender           | Checking              | Up to 1/4"W                             | 187LF (full length) |  |
| <b>Wall F</b>  | GEN                 | Timber Fender           | Weathering            | Up to 1"D                               | 187LF (full length) |  |



|        |                  |               |                          |                              |                     |  |
|--------|------------------|---------------|--------------------------|------------------------------|---------------------|--|
| Wall F | GEN              | Conc. Deck    | Spalling / Deterioration | Up to 1"D                    | 131SF               | 10% of total deck area affected; no exposed reinforcement; vegetation growing up through gaps                          |
| Wall F | GEN              | Conc. Deck    | Cracking                 | Up to 1/16"W                 |                     | Random throughout deck   |
| Wall F | STA+00' to 195'  | Sheet Pile    | Deterioration            | Top 4' of pile x full length | 192LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 50%-75% of surface area described. |
| Wall F | STA+01'          | Conc. Deck    | Spall                    | 10"L x 10" W x Full Depth    | 1SF                 | Exposed reinforcing bars have surface corrosion and no section loss  |
| Wall F | STA+00' to 09'   | Embankment    | Erosion / Fill Loss      | 9'L x 13"W x 2'D             |                     |  |
| Wall F | STA+27'          | Embankment    | Erosion / Fill Loss      | 1'dia. x 1.5'D               |                     |  |
| Wall F | STA+86' to 92'   | Embankment    | Erosion / Fill Loss      | 6'L x 14"W x 14"D            |                     |  |
| Wall F | STA+102' to 109' | Embankment    | Erosion / Fill Loss      | 5'L x 13"W x 15"D            |                     |  |
| Wall F | STA+123' to 134' | Embankment    | Erosion / Fill Loss      | 11'L x 18"W x 28"D           |                     |  |
| Wall F | STA+186' to 192' | Embankment    | Erosion / Fill Loss      | 6'L x 2'W x 2'D              |                     |  |
| Wall G | GEN              | Timber Fender | Checking                 | Up to 1/4"W                  | 165LF (full length) |  |
| Wall G | GEN              | Timber Fender | Weathering               | Up to 1"D                    | 165LF (full length) |  |
| Wall G | GEN              | Conc. Deck    | Spalling / Deterioration | Up to 1"D                    | 174SF               | 15% of total deck area affected; no exposed reinforcement  |
| Wall G | GEN              | Conc. Deck    | Cracking                 | Up to 1/16"W                 |                     | Random throughout deck   |
| Wall G | STA+00' to 165'  | Sheet Pile    | Deterioration            | Top 4' of pile x full length | 165LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 50%-75% of surface area described. |
| Wall G | STA+57'          | Conc. Deck    | Hardware                 | NA                           |                     | Displaced cleat block leaning on inboard side of deck  |
| Wall G | STA+84'          | Conc. Deck    | Hardware                 | NA                           |                     | Displaced cleat block leaning on inboard side of deck  |



|        |                  |               |                         |                              |                     |  |
|--------|------------------|---------------|-------------------------|------------------------------|---------------------|--|
| Wall G | STA+00 to 154'   | Embankment    | Erosion / Backfill Loss | Up to 4.5'W x 3.5'D          |                     | Typically 3'W x 3'D  |
| Wall G | STA+152'         | Embankment    | Fill Loss               | NA                           |                     | Large 3' dia. outfall pipe is deteriorated on edges with riprap and backfill material spilling out.              |
| Wall H | GEN              | Timber Fender | Checking                | Up to 1/4"W                  | 328LF (full length) |  |
| Wall H | GEN              | Timber Fender | Weathering              | Up to 1"D                    | 328LF (full length) | Several failed timbers and fender piles along full length of deck  |
| Wall H | STA+30' to 130'  | Sheet Pile    | Deterioration           | Top 4' of pile x full length | 130LF               | Band of severe deterioration, 100% section loss, knife edging and perforations over 50%-75% of surface area.     |
| Wall H | STA+130' to 160' | Sheet Pile    | Deterioration           | Top 2' of pile x full length | 30LF                |  |
| Wall H | STA+160' to 210' | Sheet Pile    | Deterioration           | Top 4' of pile x full length | 50LF                |  |
| Wall H | STA+210' to 310' | Sheet Pile    | Deterioration           | Top 1.5' x full length       | 100LF               |  |
| Wall H | STA+30'          | Conc. Deck    | Spall / Failure         | 12'L x 7'W x Full Depth      | 84SF                | Deck has failed and collapsed; Exposed rebar has widespread 100% loss of section                                 |
| Wall H | STA+30'          | Embankment    | Erosion / Fill Loss     | 12'L x up to 7'W x 2'D       |                     | Beneath failed deck  |
| Wall H | STA+42'          | Conc. Deck    | Spalling                | 18'L x 8'W x 7"D             | 18SF                | Exposed reinforcement has up to 50% loss of section  |
| Wall H | STA+60'          | Conc. Deck    | Spall / Failure         | 12'L x 3'W x Full Depth      | 84SF                | Deck has failed and collapsed; Exposed rebar has widespread 100% loss of section                                 |
| Wall H | STA+60'          | Embankment    | Erosion / Fill Loss     | 12'L x up to 7'W x 4'D       |                     | Beneath failed deck; vegetation growing up through concrete; undermining extends up to 10' beneath adjacent deck |
| Wall H | STA+72'          | Conc. Deck    | Spalling                | 6'L x 1'W x up to 2"D        | 6SF                 |  |
| Wall H | STA+78'          | Conc. Deck    | Offset                  | 6" Vertical                  | 15LF                | Deck is offset up to 6" vertical from adjacent ramp; possible evidence of settlement                             |



|             |                  |                |                          |                            |                |   |
|-------------|------------------|----------------|--------------------------|----------------------------|----------------|---|
| Wall H      | STA+101' to 328' | Embankment     | Erosion/Fill Loss        | 65'L x up to 7'W x 5'D     |                | Typically 4'W x 4'D   |
| Wall H      | STA+101' to 166' | Conc. Deck     | Spalling / Deterioration | 65'L x 1'W x up to 3"D     | 65SF           | Exposed reinforcement with up to 50% loss of section  |
| Wall H      | STA+166' to 190' | Embankment     | Erosion / Fill Loss      | 24'L x 12'W x up to 6'D    |                | Steel ramp to concrete deck is undercut by erosion/fill loss  |
| Wall H      | STA+199'         | Conc. Deck     | Spall                    | 9"L x 22"W x Full Depth    | 2SF            | Adjacent to old patch   |
| Wall H      | STA+215'         | Conc. Deck     | Hardware                 | NA                         |                | Displaced cleat block leaning on inboard side of deck   |
| Wall H      | STA+240' to 288' | Conc. Deck     | Cut                      | 1.5'L x 1.5'W x Full Depth | 4SF            | Hole has been cut in adjacent abandoned foundation and covered with scrap wood; area beneath deck has fill loss up to 5' deep                     |
| Wall H      | STA+290'         | Conc. Deck     | Hardware                 | NA                         |                | Displaced cleat block leaning on inboard side of deck   |
| Timber Wall | GEN              | Retaining Wall | Decay                    | Full Length                |                |   |
| Timber Wall | GEN              | Retaining Wall | Erosion / Fill Loss      | Intermittent / Full Length |                |   |
| Timber Wall | GEN              | Retaining Wall | Deterioration            | Full Length                |                |   |
| Timber Wall | GEN              | Retaining Wall | Vegetation               | Intermittent               |                |   |
| Timber Wall | GEN              | Retaining Wall | Damage                   | Several points (see notes) | 27LF (approx.) | Upper half of vertical timbers broken off, allowing fill material to spill through; Areas at STA+40, +44, +75, +115, +125, +145, +160, +161, +163 |
| Timber Wall | STA+40'          | Embankment     | Erosion / Fill Loss      | 8'L x 3'W x 2.5' D         |                | These five (5) areas have large perforations and deteriorations at the waterline allowing fill material to spill through                          |
| Timber Wall | STA+60'          | Embankment     | Erosion / Fill Loss      | 6'L x 2'W x 1.5'D          |                |   |
| Timber Wall | STA+75'          | Embankment     | Erosion / Fill Loss      | 6'L x 1.5'W x 1.5'D        |                |   |
| Timber Wall | STA+90'          | Embankment     | Erosion / Fill Loss      | 7'L x 1.5W x 2'D           |                |   |
| Timber Wall | STA+120'         | Embankment     | Erosion / Fill Loss      | 20'L x 2'W x 1.5'D         |                |   |

---

## **ATTACHMENT D—GEOPHYSICAL SURVEY REPORT**



**Final Report  
Geophysical Survey  
Utility/Structure (Manhole, Catch Basin) Clearance  
Middle River Complex  
Middle River, MD  
Enviroscan Reference Number 061531**

**Prepared For: Tetra Tech NUS, Inc.  
Prepared By: Enviroscan, Inc.  
August 18, 2015**







August 18, 2015

Mr. Fred Kolberg  
**Tetra Tech NUS, Inc.**  
20251 Century Blvd  
Suite 200  
Germantown, MD 20874

**RE:** Geophysical Survey  
Utility/Structure (Manhole, Catch Basin) Clearance  
Middle River Complex  
Middle River, MD  
Enviroscan Reference Number 061531

Dear Mr. Kolberg:

Pursuant to our proposal written on June 19, 2015, Enviroscan, Inc. conducted a subsurface utility survey at the above-referenced site on August 10 and 12, 2015. The purpose of the survey was to detect concrete manholes (with steel covers) and catch basins (with steel grates) or other anomalies beneath the ground surface along 1500 lineal feet of three storm drain lines. The project site was a combination of asphalt, concrete, and grass ground cover, with three recently excavated pits within the survey area.

## Methods

Locations of identified underground utilities were surveyed using a Topcon global positioning system (GPS) back pack unit, with differential corrections to produce differential GPS (DGPS) position. At each data point, the DGPS was collected using State Plane (feet) NAD 83 (North American Datum 1983). The utility survey was completed using standard and/or routinely accepted practices of the geophysical industry and equipment representing the best available technology, including:

- a Radiodetection RD8000 Multi-Frequency pipe and cable tracer;
- a Radiodetection C.A.T. and Genny pipe and cable locator/tracer;
- a Fisher TW-6 electromagnetic (EM) pipe and cable locator/tracer;
- a GSSI SIR-4000 and GSSI UtilityScan DF ground penetrating radar (GPR) system.

The principles of these techniques are detailed below.



Mr. Kolberg  
August 18, 2015  
Page 2

### **RD8000**

Utility tracing was conducted using a Radiodetection RD8000 digital cable and pipe tracer. The transmitter can be directly (conductively) coupled to exposed portions of a metallic pipe, cable, or wire or indirectly (inductively) to a subsurface metallic utility of known location/orientation. The transmitter remains stationary and energizes the metallic utility at a frequency selected by the operator (512 Hz, 8 kHz, 33 kHz, or 65 kHz), which is received at the ground surface by the digital locator. When the transmitter is directly coupled to the metallic utility, the digital receiver can also calculate the depth of the utility to an accuracy of  $\pm 10\%$  of the actual depth of the utility. Please note that the close proximity to bends in the traced line, or poor signal strength, can result in erroneous depth estimations.

### **C.A.T. and Genny**

The survey areas were also scanned with a Radiodetection C.A.T. and Genny pipe and cable locator and tracer. In Power mode, the C.A.T. detects the 50 to 60 Hertz (Hz) electromagnetic field generated by live power cables and other metallic utilities to which a live line is grounded. In Radio mode, the C.A.T. detects buried conductors (cables or metallic pipes) as they conduct and re-transmit commercial broadcast radio energy. In Genny mode, the C.A.T. detects signal generated by the Genny transmitter. The Genny transmitter can be coupled directly (conductively) to exposed portions of a metallic pipe, cable or wire, or indirectly (inductively) to a subsurface metallic utility with known location and orientation.

### **TW-6**

In order to detect unknown utilities, Enviroscan employed a Fisher TW-6 pipe and cable locator and tracer. In pipe and cable search mode, the TW-6 is essentially a deep-sensing metal detector that detects any highly electrically conductive materials (e.g. metals) by creating an electromagnetic field with a transmitting coil. A receiving coil at a fixed separation from the transmitter measures the field strength. As the instrument is swept along the ground surface, subsurface metallic bodies distort the transmitted field. The change in field strength/orientation is sensed by the receiver, setting off an audible alarm and/or causing deflection of an analog meter. The TW-6 can nominally detect a 2-inch metal pipe to a depth of 8 feet and a 10-inch metal pipe to a depth of 14 feet.

In pipe and cable tracing mode, the TW-6 transmitter can be coupled directly (conductively) to exposed portions of a metallic pipe, cable, or wire or indirectly (inductively) to a subsurface metallic utility with known location and orientation. The transmitter remains stationary and energizes, or excites, the metallic utility to be traced with an 81.92-kilohertz signal that can be traced at the ground surface using the mobile TW-6 receiver wand or probe.

Mr. Kolberg  
August 18, 2015  
Page 3

## **GPR**

GPR systems produce cross-sectional images of subsurface features and layers by continuously emitting pulses of radar-frequency energy from a scanning antenna as it is towed along a survey profile. The radar pulses are reflected by interfaces between materials with differing dielectric properties. The reflections return to the antenna and are displayed on a video monitor as a continuous cross section in real time. Since the electrical properties of metal are distinctly different from soil and backfill materials, metallic pipes and other structures commonly produce dramatic and characteristic reflections. Fiberglass, plastic, concrete and terra-cotta pipes and structures also produce recognizable, but less dramatic, reflections. Scanning was performed using a GSSI SIR-4000 with an internal hard drive and a color display, and a 400 MegaHertz (MHz) antenna or transducer. The GPR penetration depth for this site was approximately 5 feet below land surface (bls).

## **Results Summary**

The survey area, located within the G Block of the Middle River Complex, was scanned using the methods described above. Suspected targets were marked on the ground using semi-permanent marking paint in accordance with APWA uniform color code.

The eastern and the central storm utilities were able to be identified with the TW-6 and GPR. The western storm utility was only able to be located for a short distance - from the outfall towards the southern-most manhole. This portion of the utility is depicted in Figure 1 with a cyan dashed line. Beyond this point, the utility was not able to be located with the methods listed above. Therefore, its location was estimated using three manhole covers and an outfall, and is shown on Figure 1 as a green dashed line. This location is assumed accurate, as long as the pipe is straight from manhole to manhole.

Only one area, depicted with a magenta box in Figure 1, was observed as an anomaly. During the GPR portion of the survey, a rise in elevation coupled with a thick GPR banding signature was observed over the central storm utility. This rise in elevation of the pipe could indicate a possible manhole "neck." The thick banding signature is typical of metal which could be caused by a manhole cover. In addition, it is recommended that the bend in the central storm utility be investigated to discover how the bend was put into the pipe. This utility was approximately 4 to 6 feet in width, so a pre-formed angled section is possible but highly suspect.

The eastern storm utility was traced from a catch basin near Wilson Point Road to a rectangular vault, and then towards the water. This pipe could not be traced to its outfall; a large area of earth had either been removed or eroded away, exposing the pipe and causing it to deteriorate. A small pool of water at the base of this pit and the outfall was observed.

Mr. Kolberg  
August 18, 2015  
Page 4


## Limitations

The above-referenced geophysical survey was completed using standard and/or routinely accepted practices of the geophysical industry and equipment representing the best available technology. Enviroscan does not accept responsibility for survey limitations due to inherent technological limitations or unforeseen site-specific conditions. However, we make every effort to identify and notify the client of such limitations or conditions. In particular, please note the following specific limitations and recommendations:

- Enviroscan's field markings - a line with an arrow on either end and a dot on either side of the line - should be given a clearance of approximately +/-24 inches for single lines. In contrast, since electromagnetic tracing of duct banks provides only a centerline, banks may extend for 2 to 3 feet beyond the marked trace.
- The completion of this survey does not relieve any party of applicable legal obligations to notify the appropriate One-Call center prior to digging or drilling.

As always, we appreciate this opportunity to have worked with you again. If you have any questions, please do not hesitate to contact me.

Sincerely,  
**Enviroscan, Inc.**




John L. Mullen  
Project Manager

Technical Review By:  
**Enviroscan, Inc.**




Felicia Kegel Bechtel, M.Sc., P.G.  
President

enc.: Figure 1: Geophysical Utility Survey Results




| MAP LEGEND |                                      |
|------------|--------------------------------------|
|            | Storm Sewer (Reinforced Concrete)    |
|            | Visually Identified Storm Sewer      |
|            | Storm Sewer (Metallic)               |
|            | Storm Sewer Manhole                  |
|            | Storm Sewer Grate                    |
|            | Storm Sewer Vault                    |
|            | Storm Sewer Outfall                  |
|            | Exposed Pipe                         |
|            | Approximate Location of Bend in Pipe |
|            | GPR Anomaly                          |
|            | Open Excavation Pits                 |



Note: The information depicted on this drawing represents survey results on the date surveyed and can only be considered to be indicative of the general conditions existing on the survey date.

Coordinates in Maryland State Plane (feet) NAD-83 Datum.

Figure composed using aerial image from the USGS WMS server, field notes and DGPS survey by Enviroscan, Inc. personnel.

|   |  |   |                    |  |                |          |  |
|---|--|---|--------------------|--|----------------|----------|--|
| Prepared by:  |  | Title:  |                    | Project Location:  |                | Figure   |  |
|  <b>Enviroscan, Inc.</b><br>1051 Columbia Ave.<br>Lancaster PA 17603<br>717-396-8922<br>www.enviroscan.com |  | <b>Geophysical Survey<br/>         Utility Survey Results</b> |                    | <b>D Block Survey Area<br/>         Middle River Complex<br/>         Middle River, MD</b> |                | <b>1</b> |  |
|   |  |   |                    | Project Number   | Revision/Issue |          |  |
|   |  | Original Scale  | Survey Ending Date | Drawn by:  | Approved by:   |          |  |
|   |  | 1" = 100'   | 08/12/2015         | JLM  | FKB            |          |  |

---

## **ATTACHMENT E—STORM-DRAIN INSPECTION DATA**

ATTACHMENT E  
SUMMARY of STORM-DRAIN INSPECTIONS PERFORMED-BLOCKS D and F  
Lockheed Martin Middle River Complex  
Middle River, Maryland

| Downstream MH | Direction  | Material                 | Height | Length Surveyed | Video_Name        | Comment  |
|---------------|------------|--------------------------|--------|-----------------|-------------------|--|
| MH-12         | Downstream | Reinforced concrete pipe | 24     | 3.1             | 1_IL-26_MH-12.mpg | No inspection completed. Surcharge                           |
| MH-11         | Downstream | Reinforced concrete pipe | 24     | 0               | 1_MH-12_MH-11.mpg | No inspection completed. Surcharge                           |
| 009           | Downstream | Reinforced concrete pipe | 24     | 3               | 1_MH-11_009.mpg   | no inspection completed. Surcharge                           |
| 00X           | Downstream | Corrugated metal pipe    | 36     | 3               | 1_JB_1_00X.mpg    | no inspection completed. Surcharge                           |
| JB 2          | Upstream   | Reinforced concrete pipe | 60     | 89.5            | 1_CB_2_JB_2.mpg   | Large pieces of debris.                                      |
| 007           | Downstream | Reinforced concrete pipe | 60     | 620             | 1_JB_2_007.mpg    | High water level; camera underwater for long periods of time |

Attachment E  
SUMMARY of DEFECTS IDENTIFIED during STORM-DRAIN INSPECTION DATA- BLOCKS D and F  
Lockheed Martin Middle River Complex  
Middle River, Maryland

| Inspection ID | Upstream MH | Downstream MH | Condition ID | Distance | PACP Code | Remarks                             |
|---------------|-------------|---------------|--------------|----------|-----------|-------------------------------------|
| 1             | IL-26       | MH-12         | 1            | 0        | AMH       | USMH BEGIN                          |
| 1             | IL-26       | MH-12         | 2            | 0        | MGP       |                                     |
| 1             | IL-26       | MH-12         | 3            | 0.1      | MWL       |                                     |
| 1             | IL-26       | MH-12         | 4            | 0.1      | MCU       | PIPE FULL OF WATER                  |
| 1             | IL-26       | MH-12         | 5            | 3.1      | MSA       | CANT SEE PIPE FULL OF WATER         |
| 2             | MH-11       | 009           | 6            | 0        | AMH       | USMH BEGIN                          |
| 2             | MH-11       | 009           | 7            | 0        | MGP       |                                     |
| 2             | MH-11       | 009           | 8            | 0        | MWL       |                                     |
| 2             | MH-11       | 009           | 9            | 3        | MSA       | PIPE FULL OF WATER CANT SEE         |
| 3             | JB 1        | 00X           | 10           | 0        | AJB       | USJB BEGIN                          |
| 3             | JB 1        | 00X           | 11           | 0        | MWL       |                                     |
| 3             | JB 1        | 00X           | 12           | 3        | MCU       | PIPE FULL OF WATER                  |
| 3             | JB 1        | 00X           | 13           | 3        | MGP       | DROP OFF AT START OF PIPE           |
| 3             | JB 1        | 00X           | 14           | 3        | MSA       | CANT SEE ANYTHING WATER TOO HIGH    |
| 4             | CB 2        | JB 2          | 15           | 0        | AJB       | DSJB BEGIN                          |
| 4             | CB 2        | JB 2          | 16           | 0        | MGP       |                                     |
| 4             | CB 2        | JB 2          | 17           | 0        | MWL       |                                     |
|               | CB 2        | JB 2          | 18           | 10.4     | MGP       | ROCKS IN LINE                       |
| 4             | CB 2        | JB 2          | 19           | 54.7     | SAVZ      |                                     |
| 4             | CB 2        | JB 2          | 20           | 89.5     | MSA       | CANT MAKE IT TO MH BECAUSE OF ROCKS |
| 5             | JB 2        | 007           | 21           | 0        | AMH       | USJB BEGIN                          |
| 5             | JB 2        | 007           | 22           | 0        | MWL       |                                     |
| 5             | JB 2        | 007           | 23           | 236.2    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 24           | 261      | IL        |                                     |
| 5             | JB 2        | 007           | 25           | 265.8    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 26           | 325.5    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 27           | 335.2    | SRIZ      |                                     |
| 5             | JB 2        | 007           | 28           | 360.5    | MCU       |                                     |
| 5             | JB 2        | 007           | 29           | 410.3    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 30           | 436.7    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 31           | 491.5    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 32           | 511.9    | SAVZ      |                                     |
| 5             | JB 2        | 007           | 33           | 554.5    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 34           | 591.2    | SRVZ      |                                     |
| 5             | JB 2        | 007           | 35           | 620      | ADP       | DSDP END                            |



---

**ATTACHMENT F—STORM-DRAIN-INSPECTION  
SUBCONTRACTORS' REPORTS**


## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 007-1</b> | Section No.<br><b>4</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|  |   |  |  |  |  |
|--|---|--|--|--|--|
| Street123<br>City<br>Loc. details<br>Location Code | <b>Dark Head Cove Rd</b><br><b>Middle River</b><br><b>Light Highway</b> | Use of Sewer<br>Drainage Area<br>Flow Control<br>Length surveyed | <b>Stormwater</b><br><br><br><b>89.50 ft</b> | Upstream MH<br>Downstream MH<br>Dir. of Survey<br>Section Length | <b>CB 2</b><br><b>JB 2</b><br><b>Upstream</b><br><b>90.00 ft</b> |
|--|---|--|--|--|--|

|  |  |  |   |
|--|--|--|---|
| Purpose of Survey<br>Year Laid<br>Year Rehabilitated<br>Tape / Media No. | <b>Maintenance Related</b><br><br><br><b>1</b> | Joint Length<br>Dia./Height<br>Material<br>Lining Method | <br><br><b>60 inch</b><br><b>Reinforced Concrete Pipe</b> |
|--|--|--|---|

Add. Information :

| 1:224 | Position   | Observation   | Photo | Grade |
|-------|--|---|-------|-------|
|       |  | Junction Box, REMARK: DSJB BEGIN                                      | 4_1A  |       |
|       |  | General Photograph  | 4_2A  |       |
|       |  | Water Level, 25% of cross sectional area                              | 4_3A  |       |
|       |  | General Photograph  | 4_4A  |       |
|       |  | Surface Aggregate Visible Unknown, at 09 o'clock, within 8 inches: NO | 4_5A  | S 3   |
|       |  | Survey Abandoned, REMARK: CANT MAKE IT TO MH BECAUSE OF ROCKS         | 4_6A  |       |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 3100 | 0000 | 3   | 0   | 3   | 3    | 4    | 3    |

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>4</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: CB\_2\_JB\_2\_AJB\_0.0.jpg, VCR No.: 1  
0FT, Junction Box, REMARK: DSJB BEGIN




Photo: CB\_2\_JB\_2\_MGP\_0.0.jpg, VCR No.: 1  
0FT, General Photograph




Photo: CB\_2\_JB\_2\_MWL\_0.0.jpg, VCR No.: 1  
0FT, Water Level, 25% of cross sectional area



Photo: CB\_2\_JB\_2\_MGP\_10.4.jpg, VCR No.: 1  
10.4FT, General Photograph

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>4</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: CB\_2\_JB\_2\_SAVZ\_54.7.jpg, VCR No.: 1  
54.7FT, Surface Aggregate Visible Unknown, at 09 o'clock,  
within 8 inches: NO




Photo: CB\_2\_JB\_2\_MSA\_89.5.jpg, VCR No.: 1  
89.5FT, Survey Abandoned, REMARK: CANT MAKE IT TO MH  
BECAUSE OF ROCKS

## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 009-1</b> | Section No.<br><b>1</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|                                    |                                   |                                   |                                     |
|------------------------------------|-----------------------------------|-----------------------------------|-------------------------------------|
| Street<br><b>123 Martin Blvd</b>   | City<br><b>Middle River</b>       | Use of Sewer<br><b>Stormwater</b> | Upstream MH<br><b>IL-26</b>         |
| Loc. details<br><b>Parking Lot</b> | Drainage Area                     | Downstream MH<br><b>MH-12</b>     | Dir. of Survey<br><b>Downstream</b> |
| Location Code                      | Flow Control                      | Section Length<br><b>5.00 ft</b>  |                                     |
|                                    | Length surveyed<br><b>3.10 ft</b> |                                   |                                     |

|   |   |  |
|---|---|--|
| Purpose of Survey<br><b>Maintenance Related</b> | Joint Length                                |  |
| Year Laid                                       | Dia./Height<br><b>24 inch</b>               |  |
| Year Rehabilitated                              | Material<br><b>Reinforced Concrete Pipe</b> |  |
| Tape / Media No.<br><b>1</b>                    | Lining Method                               |  |

Add. Information :

| 1:50 | Position | Observation   | Photo | Grade |
|------|----------|---|-------|-------|
|      | 0.00     | Manhole   | 1_1A  |       |
|      | 0.00     | General Photograph                                    | 1_2A  |       |
|      | 0.10     | Water Level, 100% of cross sectional area             | 1_3A  |       |
|      | 0.10     | Camera Underwater                                     | 1_4A  | M 4   |
|      | 3.10     | Survey Abandoned, REMARK: CANT SEE PIPE FULL OF WATER | 1_5A  |       |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 0000 | 4100 | 0   | 4   | 4   | 4.4  | 4    | 4    |

**Inspection photos / Inspection: i1**

|                               |                                |        |                          |                          |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Martin Blvd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>1</b> |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|




Photo: IL-26\_MH-12\_AMH\_0.0.jpg, VCR No.: 1  
0FT, Manhole




Photo: IL-26\_MH-12\_MGP\_0.0.jpg, VCR No.: 1  
0FT, General Photograph




Photo: IL-26\_MH-12\_MWL\_0.1.jpg, VCR No.: 1  
0.1FT, Water Level, 100% of cross sectional area




Photo: IL-26\_MH-12\_MCU\_0.1.jpg, VCR No.: 1  
0.1FT, Camera Underwater

**Inspection photos / Inspection: i1**

|                               |                                |        |                          |                          |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Martin Blvd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>1</b> |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|




Photo: IL-26\_MH-12\_MSA\_3.1.jpg, VCR No.: 1  
3.1FT, Survey Abandoned, REMARK: CANT SEE PIPE FULL OF WATER

## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 00X-1</b> | Section No.<br><b>3</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|  |   |  |   |  |  |
|--|---|--|---|--|--|
| Street123<br>City<br>Loc. details<br>Location Code | <b>Wilson Point Rd</b><br><b>Middle River</b><br><br><b>Parking Lot</b> | Use of Sewer<br>Drainage Area<br>Flow Control<br>Length surveyed | <b>Stormwater</b><br><br><br><b>3.00 ft</b> | Upstream MH<br>Downstream MH<br>Dir. of Survey<br>Section Length | <b>JB 1</b><br><b>00X</b><br><b>Downstream</b><br><b>5.00 ft</b> |
|--|---|--|---|--|--|

|  |  |  |  |
|--|--|--|--|
| Purpose of Survey<br>Year Laid<br>Year Rehabilitated<br>Tape / Media No. | <b>Maintenance Related</b><br><br><br><b>1</b> | Joint Length<br>Dia./Height<br>Material<br>Lining Method | <br><br><b>36 inch</b><br><b>Corrugated Metal Pipe</b> |
|--|--|--|--|

Add. Information :

| 1:50 | Position | Observation  | Photo | Grade |
|------|----------|--|-------|-------|
|      | 0.00     | Junction Box, REMARK: USJB BEGIN                         | 3_1A  |       |
|      | 0.00     | Water Level, 100% of cross sectional area                | 3_2A  |       |
|      | 3.00     | Camera Underwater  | 3_3A  | M 4   |
|      | 3.00     | General Photograph                                       | 3_4A  |       |
|      | 3.00     | Survey Abandoned, REMARK: CANT SEE NOTHING WATER TO HIGH | 3_5A  |       |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 0000 | 4100 | 0   | 4   | 4   | 0    | 4    | 4    |



**Inspection photos / Inspection: i1**

|                               |                                    |        |                          |                          |
|-------------------------------|------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Wilson Point Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>3</b> |
|-------------------------------|------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_1\_00X\_AJB\_0.0.jpg, VCR No.: 1  
0FT, Junction Box, REMARK: USJB BEGIN



Photo: JB\_1\_00X\_MWL\_0.0.jpg, VCR No.: 1  
0FT, Water Level, 100% of cross sectional area




Photo: JB\_1\_00X\_MCU\_3.0.jpg, VCR No.: 1  
3FT, Camera Underwater




Photo: JB\_1\_00X\_MGP\_3.0.jpg, VCR No.: 1  
3FT, General Photograph

**Inspection photos / Inspection: i1**

|                               |                                    |        |                          |                          |
|-------------------------------|------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Wilson Point Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>3</b> |
|-------------------------------|------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_1\_00X\_MSA\_3.0.jpg, VCR No.: 1  
3FT, Survey Abandoned, REMARK: CANT SEE NOTHING  
WATER TO HIGH


## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 007-2</b> | Section No.<br><b>5</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|  |   |  |   |  |  |
|--|---|--|---|--|--|
| Street123<br>City<br>Loc. details<br>Location Code | <b>Dark Head Cove Rd</b><br><b>Middle River</b><br><br><b>Light Highway</b> | Use of Sewer<br>Drainage Area<br>Flow Control<br>Length surveyed | <b>Stormwater</b><br><br><br><b>620.00 ft</b> | Upstream MH<br>Downstream MH<br>Dir. of Survey<br>Section Length | <b>JB 2</b><br><b>007</b><br><b>Downstream</b><br><b>620.00 ft</b> |
|--|---|--|---|--|--|


|  |  |  |   |
|--|--|--|---|
| Purpose of Survey<br>Year Laid<br>Year Rehabilitated<br>Tape / Media No. | <b>Maintenance Related</b><br><br><br><b>1</b> | Joint Length<br>Dia./Height<br>Material<br>Lining Method | <br><br><b>60 inch</b><br><b>Reinforced Concrete Pipe</b> |
|--|--|--|---|

Add. Information :

| 1:1494 Position  | Observation   | Photo | Grade |
|--|---|-------|-------|
|  | Manhole   | 5_1A  |       |
|  | Water Level, 30% of cross sectional area                                  | 5_2A  |       |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_3A  | S 5   |
|  | Alignment Left, 45%   | 5_4A  |       |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_5A  | S 5   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_6A  | S 5   |
|  | Surface Roughness Increased Unknown, at 12 o'clock, within 8 inches: NO   | 5_7A  | S 1   |
|  | Camera Underwater   | 5_8A  | M 4   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_9A  | S 5   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_10A | S 5   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_11A | S 5   |
|  | Surface Aggregate Visible Unknown, at 12 o'clock, within 8 inches: NO     | 5_12A | S 3   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_13A | S 5   |
|  | Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO | 5_14A | S 5   |

## Inspection Report / Inspection: i1

|           |              |                         |                                    |                                     |                |
|-----------|--------------|-------------------------|------------------------------------|-------------------------------------|----------------|
| Date :    | Job number : | Weather :<br><b>Dry</b> | Operator :<br><b>Jason_McNeill</b> | Counter :<br><b>5</b>               | Section name : |
| Present : | Vehicle :    | Camera :                | Preset :                           | Cleaned :<br><b>No Pre-Cleaning</b> | Rate :         |

| 1:1494 | Position  | Observation     | Photo | Rate |
|--------|---|-----------------|-------|------|
|        |  | Discharge Point | 5_15A |      |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 5831 | 4100 | 44  | 4   | 48  | 4.4  | 4    | 4.36 |

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>5</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_2\_007\_AMH\_0.0.jpg, VCR No.: 1  
0FT, Manhole



Photo: JB\_2\_007\_MWL\_0.0.jpg, VCR No.: 1  
0FT, Water Level, 30% of cross sectional area




Photo: JB\_2\_007\_SRVZ\_236.2.jpg, VCR No.: 1  
236.2FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO



Photo: JB\_2\_007\_IL\_261.0.jpg, VCR No.: 1  
261FT, Alignment Left, 45%

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>5</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_2\_007\_SRVZ\_265.8.jpg, VCR No.: 1  
265.8FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_SRVZ\_325.5.jpg, VCR No.: 1  
325.5FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_SRIZ\_335.2.jpg, VCR No.: 1  
335.2FT, Surface Roughness Increased Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_MCU\_360.5.jpg, VCR No.: 1  
360.5FT, Camera Underwater

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>5</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_2\_007\_SRVZ\_410.3.jpg, VCR No.: 1  
410.3FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_SRVZ\_436.7.jpg, VCR No.: 1  
436.7FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_SRVZ\_491.5.jpg, VCR No.: 1  
491.5FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO



Photo: JB\_2\_007\_SAVZ\_511.9.jpg, VCR No.: 1  
511.9FT, Surface Aggregate Visible Unknown, at 12 o'clock, within 8 inches: NO

**Inspection photos / Inspection: i1**

|                               |                                      |        |                          |                          |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Dark Head Cove Rd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>5</b> |
|-------------------------------|--------------------------------------|--------|--------------------------|--------------------------|




Photo: JB\_2\_007\_SRVZ\_554.5.jpg, VCR No.: 1  
554.5FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO



Photo: JB\_2\_007\_SRVZ\_591.2.jpg, VCR No.: 1  
591.2FT, Surface Reinforcement Visible Unknown, at 12 o'clock, within 8 inches: NO




Photo: JB\_2\_007\_ADP\_620.0.jpg, VCR No.: 1  
620FT, Discharge Point



## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 009-3</b> | Section No.<br><b>2</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|   |                                   |                                   |                                     |
|---|-----------------------------------|-----------------------------------|-------------------------------------|
| Street<br><b>123 Martin Blvd</b>                    | City<br><b>Middle River</b>       | Use of Sewer<br><b>Stormwater</b> | Upstream MH<br><b>MH-11</b>         |
| Loc. details<br>Location Code<br><b>Parking Lot</b> | Drainage Area                     | Downstream MH<br><b>009</b>       | Dir. of Survey<br><b>Downstream</b> |
|   | Flow Control                      | Section Length<br><b>5.00 ft</b>  |                                     |
|   | Length surveyed<br><b>3.00 ft</b> |                                   |                                     |

|   |                              |               |                                 |
|---|------------------------------|---------------|---------------------------------|
| Purpose of Survey<br><b>Maintenance Related</b> | Year Laid                    | Joint Length  | <b>24 inch</b>                  |
| Year Rehabilitated                              | Tape / Media No.<br><b>1</b> | Dia./Height   | <b>Reinforced Concrete Pipe</b> |
|   |                              | Material      |                                 |
|   |                              | Lining Method |                                 |

Add. Information :

| 1:50 | Position | Observation   | Photo | Grade |
|------|----------|---|-------|-------|
|      | 0.00     | Manhole   | 2_1A  |       |
|      | 0.00     | General Photograph                                    | 2_2A  |       |
|      | 0.00     | Water Level, 100% of cross sectional area             | 2_3A  |       |
|      | 3.00     | Survey Abandoned, REMARK: PIPE FULL OF WATER CANT SEE | 2_4A  |       |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 0000 | 0000 | 0   | 0   | 0   | 0    | 4    | 4    |

**Inspection photos / Inspection: i1**

|                               |                                |        |                          |                          |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Martin Blvd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>2</b> |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|




Photo: MH-11\_009\_AMH\_0.0.jpg, VCR No.: 1  
0FT, Manhole



Photo: MH-11\_009\_MGP\_0.0.jpg, VCR No.: 1  
0FT, General Photograph




Photo: MH-11\_009\_MWL\_0.0.jpg, VCR No.: 1  
0FT, Water Level, 100% of cross sectional area




Photo: MH-11\_009\_MSA\_3.0.jpg, VCR No.: 1  
3FT, Survey Abandoned, REMARK: PIPE FULL OF WATER  
CANT SEE

## Inspection Report / Inspection: i1

|                                       |  |  |   |  |                         |
|---------------------------------------|--|--|---|--|-------------------------|
| Date<br><b>8/31/2015</b>              | Order Number<br><b>1117459</b>           | Weather<br><b>Dry</b>                  | Surveyor's Name<br><b>Jason_McNeill</b> | Pipe Segment Reference<br><b>Storm Drain 009-2</b> | Section No.<br><b>6</b> |
| Certificate No.<br><b>U-1206-4200</b> | Survey Customer<br><b>Tetra Tech Inc</b> | System Owner<br><b>Lockheed Martin</b> | Date Cleaned                            | Pre-Cleaning<br><b>No Pre-Cleaning</b>             | Sewer Category          |

|  |   |  |                               |  |   |
|--|---|--|-------------------------------|--|---|
| Street123<br>City<br>Loc. details<br>Location Code | <b>Martin Blvd<br/>Middle River<br/>Parking Lot</b> | Use of Sewer<br>Drainage Area<br>Flow Control<br>Length surveyed | <b>Stormwater<br/>0.00 ft</b> | Upstream MH<br>Downstream MH<br>Dir. of Survey<br>Section Length | <b>MH-12<br/>MH-11<br/>Downstream<br/>5.00 ft</b> |
|--|---|--|-------------------------------|--|---|

|  |                                  |  |   |
|--|----------------------------------|--|---|
| Purpose of Survey<br>Year Laid<br>Year Rehabilitated<br>Tape / Media No. | <b>Maintenance Related<br/>1</b> | Joint Length<br>Dia./Height<br>Material<br>Lining Method | <b>24 inch<br/>Reinforced Concrete Pipe</b> |
|--|----------------------------------|--|---|

Add. Information :

| 1:50 | Position | Observation                                 | Photo | Grade |
|------|----------|---|-------|-------|
|      |          | Manhole                                     | 6_1A  |       |
|      |          | Water Level, 100% of cross sectional area   |       |       |
|      |          | Survey Abandoned, REMARK: Surcharge Manhole |       |       |

|      |      |     |     |     |      |      |      |
|------|------|-----|-----|-----|------|------|------|
| QSR  | QMR  | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 0000 | 0000 | 0   | 0   | 0   | 3    | 4    | 3    |

**Inspection photos / Inspection: i1**

|                               |                                |        |                          |                          |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|
| City :<br><b>Middle River</b> | Street :<br><b>Martin Blvd</b> | Date : | Pipe Segment Reference : | Section No :<br><b>6</b> |
|-------------------------------|--------------------------------|--------|--------------------------|--------------------------|



Photo: MH-12\_MH-11\_AMH\_0.0.jpg, VCR No.: 1  
0FT, Manhole

---

**ATTACHMENT G—STORM-DRAIN  
CCTV-VIDEO FILES AND PHOTOGRAPHS**

**(ON DVD ONLY)**

**Attachment G in on a seperate DVD due to size.**