



July 27, 2009

Progress Report No. 1

Welcome to the highlights and periodic update on the work underway at Haley's Ditch. We have kept this update short so you can quickly read and see what work is underway and what the next steps will be. If you need more information, or have questions, please call or write to Cory Smith, Lockheed Martin Communications – 330.796.2038 or 330.256.7209. E-mail cory.a.smith@lmco.com

Project Work Performed During July

- Equipment was delivered to the site and a temporary work trailer installed.
- A temporary chain link fence was installed along site perimeter on Landon St.
- Site-surveying activities were conducted.
- The Ohio Utility Protection Service located and marked utilities using ground penetration radar so additional sampling activities along proposed excavation perimeter locations could be conducted.
- Site clearing activities and tree removal began; nearly all of the trees in the southern portion of the project area have now been removed.
- An area for the onsite water filtration system area was prepared.

Next Steps

- Site preparation, tree removal, utility locating and site surveying will continue.
- The water filtration system and the associated water storage tanks and the by-pass pumps, associated equipment and generator are all expected to be delivered in early August.
- Electric service will be installed on site.
- Soil removal will begin either this week or next.

Health and Safety

- The site's Loss Prevention System for reducing the chance of accidents is being implemented and checks are performed on a daily basis.
- Morning and afternoon safety meetings are being conducted with all field personnel.



SEND ADDRESS CORRECTION TO:
Susan Gaffney-Evans, Associate
ARMSTRONG and Associates
c/o 125 Brookside Cove
Paducah, KY 42003

FIRST
CLASS
POSTAGE

ADDRESS LABEL