



Environment

Prepared for:  
Lockheed Martin Corporation

Prepared by:  
AECOM  
40 British American  
Blvd.  
Latham, NY 12110

# 2016 Construction and Restoration Work Plan

## West Branch of Bloody Brook Site Bloody Brook Voluntary Cleanup Program Onondaga County, New York

**March 2016**

***Prepared for:***

Lockheed Martin Corporation  
Syracuse, New York

***Prepared by:***

AECOM Technical Services Northeast, Inc.  
40 British American Boulevard  
Latham, New York 12110

**2016 CONSTRUCTION AND RESTORATION WORK PLAN  
WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK**

**CERTIFICATION STATEMENT**

I, Nickcole M. Evans, P.E., certify that I am currently a NYS registered professional engineer and that this *2016 Construction and Restoration Work Plan (CRWP)* was prepared in accordance with all applicable statutes and regulations and in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10). This CRWP was also prepared in accordance with Paragraph II.B.2 of the Voluntary Cleanup Agreement for Remedial Investigation/Remedial Action between the New York State Department of Environmental Conservation and Lockheed Martin Corporation (Index #: D7-0001-01-09).



---

Nickcole M. Evans, P.E.  
License Number 085978

In accordance with New York State Education Law, it is a violation for any person, unless he is acting under the direction of a licensed professional engineer, to alter this CRWP in any way.

## Table of Contents

<b>1</b>	<b>INTRODUCTION .....</b>	<b>1</b>
<b>2</b>	<b>REMEDIAL CONSTRUCTION .....</b>	<b>3</b>
<b>2.1</b>	<b>Site Preparation and Controls.....</b>	<b>3</b>
2.1.1	Tree Removal .....	3
2.1.2	Erosion and Sediment Controls .....	4
2.1.2.1	Monitoring and Maintenance of Control Measures.....	4
2.1.3	Temporary Site Security Fencing .....	5
<b>2.2</b>	<b>Bypass Pumping.....</b>	<b>5</b>
2.2.1	Water Quality Controls .....	5
2.2.2	Bypass Pumping System Monitoring.....	6
2.2.2.1	Weather Monitoring .....	6
2.2.2.2	Water Level Monitoring.....	6
2.2.3	Bypass Pumping System Overtopping.....	6
2.2.3.1	Mitigation Procedures .....	6
2.2.3.2	Response Actions .....	7
<b>2.3</b>	<b>Remedial Construction Activities.....</b>	<b>7</b>
2.3.1	Sediment and Side Bank Soil Excavation .....	8
2.3.2	Upland Soil Excavation .....	8
2.3.3	Brook Channel and Side Bank Restoration.....	8
2.3.4	Upland Soil Restoration .....	9
2.3.5	Dewatering, Collection, and Transfer of Construction Water .....	9
<b>3</b>	<b>CULVERT MAINTENANCE AND CONSTRUCTION .....</b>	<b>11</b>
<b>4</b>	<b>COMMUNITY AIR MONITORING .....</b>	<b>12</b>
<b>5</b>	<b>WASTE MANAGEMENT .....</b>	<b>13</b>
<b>6</b>	<b>QUALITY ASSURANCE AND REPORTING .....</b>	<b>14</b>
<b>6.1</b>	<b>Daily Reporting.....</b>	<b>14</b>
<b>6.2</b>	<b>Weekly Reporting.....</b>	<b>14</b>
<b>6.3</b>	<b>Monthly Reporting .....</b>	<b>15</b>
<b>7</b>	<b>SPILL PREVENTION AND RESPONSE PLAN.....</b>	<b>16</b>
<b>7.1</b>	<b>Storage and Spill Prevention .....</b>	<b>16</b>

<b>7.2</b>	<b>Spill Response Plan .....</b>	<b>17</b>
7.2.1	Notification .....	17
7.2.2	Spill Countermeasures .....	17
<b>7.3</b>	<b>Spill Vendors .....</b>	<b>19</b>
<b>8</b>	<b>GREEN AND SUSTAINABLE REMEDIATION.....</b>	<b>20</b>
<b>9</b>	<b>SCHEDULE .....</b>	<b>21</b>

## ***LIST OF TABLES***

---

1. Trees to be Removed for the 2015 Construction Season
- 2A. Summary of Soil Classification and Cadmium Analytical Data Through September 2015
- 2B. Summary of Soil Classification and Cadmium Analytical Data Through September 2015
3. Soil Samples Adjacent to Culverts
4. Soil Analytical Data for Waste Characterization Samples

## ***LIST OF FIGURES***

---

1. Site Location Map
2. Site Area Map
- 3A. Trees to be Removed for 2016 Construction Activities – 1 of 2
- 3B. Trees to be Removed for 2016 Construction Activities – 2 of 2
- 4A. Waste Characterization Samples for 2016 Construction – 1 of 2
- 4B. Waste Characterization Samples for 2016 Construction – 2 of 2

## ***LIST OF APPENDICES***

---

- A. Remedial Design Drawings (A-1 through A-7B)
- B. Community Air Monitoring Plan
- C. Project Schedule



## 1 Introduction

This Construction and Restoration Work Plan (CRWP) has been developed for a portion of the West Branch of Bloody Brook (WBBB), Bloody Brook, and surrounding area, pursuant to a Voluntary Cleanup Agreement (VCA) between Lockheed Martin Corporation (Lockheed Martin) and New York State Department of Environmental Conservation (NYSDEC) (Index #: D7-0001-01-09, effective July 20, 2002). For the purposes of this CRWP, the site is defined as that portion of the WBBB and Bloody Brook from below the confluence of the WBBB and Middle Branch of Bloody Brook (MBBB) and the surrounding area commencing on the southern boundary of the New York State Thruway (Thruway) and ending at Onondaga Lake Parkway.<sup>1</sup> The site is located in the Town of Salina, and a portion of the site is located in the Village of Liverpool, Onondaga County, New York. Site location and area maps are included as Figures 1 and 2.

This CRWP defines the procedures by which AECOM Technical Services Northeast, Inc. (AECOM) will complete remediation efforts to address elevated concentrations of cadmium found in the sediments within and soil adjacent to the brook. Pursuant to the March 2014 *Decision Document* issued by NYSDEC, the excavation and off-site disposal of contaminated soil and sediment to be completed during the 2014 through 2016 construction seasons will include the activities summarized below.

- All sediment from the WBBB and Bloody Brook, from below the confluence of the WBBB and Middle Branch of Bloody Brook (MBBB), between the New York State Thruway and the Onondaga Lake Parkway.
- Top 2 feet of side bank soil from the WBBB and Bloody Brook, from below the confluence of the WBBB and MBBB, between the New York State Thruway and Old Liverpool Road, channel side banks will be reconstructed with a minimum of two feet of clean cover material.
- Side bank soil from Bloody Brook between Old Liverpool Road and the Onondaga Lake Parkway that exhibit cadmium concentrations greater than 4 parts per million (ppm) (up to two feet below grade).
- Apartment complex area: soils in the top 2 feet that exhibit cadmium concentrations greater than 4.3 ppm and soils from 2 to 4 feet below grade that exhibit cadmium concentrations greater than 10 ppm

---

<sup>1</sup> The term "site" in the VCA is defined as: a portion of the banks, surface waters and sediments of the West and Middle Branches of Bloody Brook located in the Town of Salina with a portion of the site located in the Village of Liverpool and commences downstream of Interstate 90, the New York State Thruway, and extends generally southward past the confluence of the West Branch and the Middle Branch of Bloody Brook creating Bloody Brook, and ends on the upstream side of Onondaga Lake Parkway. After examining data developed during remedial investigation work in the Middle Branch, NYSDEC determined that no further action was required for that branch of Bloody Brook. For this reason, the "site" in this CRWP relates only to those areas within the VCA site where the remedial program continues to be implemented and remedial action is being performed.

- Onondaga County drainage district easement: soils in the top two feet that exhibit cadmium concentrations greater than 10 ppm.
- Commercial-light industrial area downstream of Old Liverpool Road: soils in the top two feet that exhibit cadmium concentrations greater than 9.3 ppm where surface disposal of brook dredge spoils occurred.

The remedial action activities described in this CRWP are for work that will be completed during the 2016 construction season, starting at the upstream property line of the apartment complex and ending at Onondaga Lake Parkway, as shown in Appendix A. The 2016 construction and restoration work will be completed in accordance with the existing site-specific Health and Safety Plan that was provided to NYSDEC in March 2016. These remedial action activities will be completed under United States Army Corps of Engineers (USACE) Nationwide Permit No. 38, Application No. 2008-00823 and NYSDEC Individual Water Quality Certification No. 7-3148-00150/00002. The portions of the site to be disturbed during the 2016 construction season have been included in the Phase 1A Cultural Resource Survey completed in 2014 and summarized in the *Phase 1A Archaeological Survey Report* submitted to the NYSDEC on May 19, 2014. Details on these remedial construction activities as well as restoration activities to be completed after contaminated sediment and soil are removed are discussed in Section 2 of this document.

In addition to sediment and soil excavation for removal of cadmium contamination at the site, AECOM has also been retained by Lockheed Martin to improve the longevity and integrity of the culverts located at Pearl Street and Town Gardens Drive. The need for the culvert improvements was identified by Onondaga County based on the condition of the structures and the required repairs and maintenance necessary to keep the structures performing as originally designed. The activities to be completed to improve the Pearl Street and Town Gardens Drive culverts are discussed in Section 3 of this document.

The remaining sections of this CRWP, Section 4 (Community Air Monitoring), Section 5 (Waste Management), Section 6 (Quality Assurance and Reporting), Section 7 (Spill Prevention and Response Plan), Section 8 (Green and Sustainable Remediation), and Section 9 (Schedule) pertain to all 2016 activities.

## 2 Remedial Construction

This section discusses the remedial excavation and restoration activities for the 2016 construction season. The 2015 excavation was completed to the upstream property boundary of the apartment complex, as shown in Appendix A. Polyethylene sheets were used as a barrier to separate the clean backfill placed as part of the 2015 construction activities and the remaining contaminated soil to be removed in 2016. In the portions of the site excavated and backfilled during the 2015 construction activities, some final restoration and planting will need to be completed in accordance with the NYSDEC approved *2015 Construction and Restoration Work Plan*.

The empty lot located at 203 Midwood Drive, where the temporary construction facilities were located for the 2014 and 2015 construction seasons, will need to be restored. Restoration of this property and areas adjacent to the property will be completed with input from the property owners and is expected to include removing the gravel base placed as part of the construction activities, disposing of the removed material as non-hazardous waste, grading, replacing the residential fence adjacent to the empty lot, applying top soil, and planting grass seed.

2016 construction season excavation and restoration activities will generally be completed in the following sections:

- Upstream property boundary of the apartment complex to Pearl Street Culvert
- Pearl Street Culvert to Town Gardens Drive Culvert
- Town Gardens Drive Culvert to confluence with MBBB
- Confluence with MBBB to Old Liverpool Road
- Old Liverpool Road to CSX Railroad
- CSX Railroad to Onondaga Lake Parkway

Prior to 2016 excavation activities, site preparation and controls will be implemented and installed as discussed in the following sections.

### 2.1 Site Preparation and Controls

#### 2.1.1 Tree Removal

Trees requiring removal to complete the 2016 excavation activities were identified during surveys performed by AECOM on September 11 and 12, 2014 and July 21 and 28, 2015. Tree removal activities were initiated in February 2016 and are planned to be completed prior to March 31, 2016, pursuant to the NYSDEC approved November 2014 *Tree Removal Work Plan for 2015 Construction Season* and October 2015 *Tree Removal Work Plan and Waste Characterization Soil Sampling Plan 2016 Construction Season*. If the tree removal activities cannot be completed by March 31, 2016, the NYSDEC will be notified and the steps required to be completed to allow for trees to be removed between March 31<sup>st</sup> and November 15<sup>th</sup> will be followed. Table 1 and Figures 3A and 3B identify the trees that will be leveled, during these activities. Stumps left in place during the initial tree razing activities will be removed during excavation and will be disposed of based on the planned removal actions for the soil from which the material was removed.

### 2.1.2 Erosion and Sediment Controls

Erosion and sediment controls will be installed during the site preparation phase in accordance with the August 2010 *New York State Stormwater Management Design Manual*. Land-based and water-based erosion and sediment controls that will be used for this phase of the project include, but are not limited to:

- Silt fence and straw wattles, as needed, along areas of disturbed ground cover;
- Silt fence, hay bales, and/or straw wattles around active stockpiles;
- Stabilized construction entrances; and
- Temporary cofferdams and/or stone check dams.

Silt fencing will be installed along the site security fence and at locations downgradient of the work areas to intercept runoff and promote deposition of suspended sediments and soils. The filter fabric material that will be used to create the silt fencing will be Mirafi® 100x or an equivalent material. Adjoining sections of filter fabric will be overlapped by six inches and folded. Details regarding the installation of silt fencing and other potential erosion and sediment controls are included in Appendix A.

All erosion and sediment controls will be constructed prior to excavation activities in accordance with the manufacturer's details. Erosion and sediment control measures will be regularly inspected to ensure that they are operating correctly and preventing eroded soil and sediment from leaving the site or entering the brook. Repairs will be made as necessary to maintain all erosion and sediment controls throughout the duration of the project. After restoration activities are completed and ground surfaces are stabilized, the temporary erosion and sediment controls will be removed.

#### 2.1.2.1 Monitoring and Maintenance of Control Measures

AECOM will designate a competent person to inspect the erosion and sediment control measures to verify that the control measures are operating as intended and to identify any control measures in need of repair. The designated inspector will monitor all erosion and sediment control devices at least once every work day and maintain inspection results in site documents. AECOM will begin implementing any corrective actions within one business day of discovery and will complete the corrective actions in a reasonable time frame. Repairs will be made as necessary to maintain the erosion and sediment controls until the controls are no longer needed. Maintenance requirements for the erosion and sediment control devices used during performance of remedial action activities may include repairs or modifications based on site conditions and planned remedial action activities.

Silt fencing will be monitored at least once each day and following a rain event. Eroded soil will be removed from the silt fence if soil has accumulated to a depth of 6 inches above the existing grade, or as deemed appropriate by the on-site inspector.

Maintenance of any stabilized temporary access roads may require periodic top dressing with additional stone or the washing and reworking of existing stone as appropriate. Any site soil deposited on local roads will be removed and, if necessary, street sweeping equipment will be used to wash the road.

Once the remedial action is completed, all staging and support facilities have been removed, and all ground surfaces restored, the temporary erosion and sediment controls will be inspected weekly and after a rainfall event. These inspections will continue until the ground surface is stabilized and the erosion and sediment controls are no longer needed.

### **2.1.3 Temporary Site Security Fencing**

Prior to starting excavation activities, a site security fence will be installed around the perimeter of the construction area.

## **2.2 Bypass Pumping**

A temporary bypass pumping system will be operated 24 hours per day, seven days a week during impacted material removal and restoration activities in and adjacent to the brook.

The bypass system shown in Appendix A will be capable of conveying the maximum system design flow to the specified discharge point using a combination of pumps and pipes. Bypass pumps and generators, when used, will be sound attenuated. Flow will be conveyed through piping to the proposed discharge point. An outfall will be installed downstream of the construction area for transfer of upstream water back into the active stream as shown in Appendix A. The outfall will limit sediment dispersion associated with the outflow of the bypass system.

A visual leak test of the bypass pumping discharge piping and outfall area will be performed using existing stream water prior to the full operation.

The proposed system will contain the following:

- The pumping system will include a sump with a minimum of two submersible pumps.
- The pumping system will be self-priming and capable of operating with automatic controls based on the liquid level in the bypass pumping system sump.
- The pumping system will be equipped with the necessary float switches or level monitoring devices required for starting and stopping the pump. In addition, the system will be configured to send a message to designated site personnel if the water level in the bypass pumping system reaches a critical depth.

In the event the influent stormwater exceeds the maximum system design flow, the bypass pumping process will continue throughout the duration of the event to reduce the storm flow through the brook channel, and overtopping procedures will be implemented as described below.

### **2.2.1 Water Quality Controls**

Temporary cofferdams, hay/straw bales, and/or filter socks will be installed downstream prior to the installation of the bypass pumping system and removed after the system is in place and operating properly.

Pumps will be operated to minimize sediment removal and disturbance during the pumping process. Water will be discharged into an outfall to limit sediment dispersion. If there is an exceedance of the turbidity action level (i.e., greater than 50 nephelometric turbidity units [NTUs] above the upstream monitoring location) downstream of the bypass system, all activities in the brook bottom will stop until the downstream monitoring location turbidity is less than the turbidity action level. The downstream monitoring location will be approximately 100 feet downstream from bypass discharge. Causes for the excessive turbidity will be reviewed and corrections to procedures and or modifications to the erosion control measures will be completed prior to re-starting activities.

## **2.2.2 Bypass Pumping System Monitoring**

Direct observation of water levels in the WBBB and Bloody Brook from below the confluence of the WBBB and MBBB relative to critical bypass structure elevations, will be used as the primary indicator of imminent overtopping conditions. The following sections describe the monitoring procedures that will be used to prepare for imminent overtopping events.

### **2.2.2.1 Weather Monitoring**

Weather conditions and weather forecasts, including regional weather patterns, radar, and local weather forecasts, will be monitored on a daily basis to provide advance warning of potential high-flow conditions. Various online resources provide access to daily forecasts and radar loops and will be used to obtain up-to-the-minute weather patterns.

### **2.2.2.2 Water Level Monitoring**

Water levels in the WBBB and Bloody Brook from below the confluence of the WBBB and MBBB will be monitored on a daily basis by direct visual observation and measurement of the relative difference between current water surface elevation and nearest adjacent crest elevations at critical locations (i.e., low points) along the temporary bypass system. The water level during steady flow is expected to be at minimum 0.5 feet below the top of the hydraulic control structure (e.g., sump). The procedures described below will be used to monitor the water level.

**Dry Weather Water Level Monitoring Procedures:** Dry weather shall be any period when there has been no rainfall the previous day and no rainfall forecasted for the current day. During dry weather periods, water levels will be visually inspected daily.

**Wet Weather Water Level Monitoring Procedures:** Wet weather shall be any period when there has been rainfall within or near the WBBB and Bloody Brook watershed within the past 12 hours, or rainfall is forecasted for the current day. During wet weather periods, due to the potentially short response time of the watershed, water levels will be visually inspected and water levels measured for all designated monitoring locations at hourly (i.e., 1-hour) intervals.

If visual observations or water level monitoring indicate that water levels are less than 0.5 feet from the top of the hydraulic control structure or suggest that brook water levels are rising rapidly, appropriate response action will be taken as summarized below.

## **2.2.3 Bypass Pumping System Overtopping**

Actions that will be completed to minimize the damaging effects of and in response to an overtopping event are summarized in the following sections.

### **2.2.3.1 Mitigation Procedures**

Mitigation procedures are activities that will be performed on a regular basis to reduce the amount of damage that could result from an overtopping event. To the extent practicable, mitigation procedures are listed below.

- The quantity of equipment, personnel, and construction materials within the in-stream work area, at any given time, will be minimized.

- At the end of each work day, open excavation(s) within the streambed (up to the ordinary high water line) will be backfilled and secured and all equipment that is not necessary for operation of the temporary bypass system will be removed from the in-stream work area, as practicable.
- In the event of overtopping, and if water levels are higher inside the work area than outside, a portion of the downstream end of the bypass system may be removed to minimize the buildup of water within the in-stream work area. If water levels are lower inside the work area, pumping may be employed to dewater the area.

### 2.2.3.2 Response Actions

Response actions are activities that will be performed in the event of imminent or actual overtopping to minimize the potential for injury to personnel and damage to equipment. Response actions will be performed as outlined below.

Water Level Threshold*	Response Action
Water level less than 0.5 feet from the top of the hydraulic control structure and holding steady or falling	<ul style="list-style-type: none"> <li>- Perform Wet Weather Water Level Monitoring</li> </ul>
Water level less than 0.5 feet from the top of the hydraulic control structure and rising	<ul style="list-style-type: none"> <li>- Start secondary pump to increase pumping volume. During this time, unarmored excavations will be covered with polyethylene sheeting and weighted down with sandbags to minimize contamination of water in the event of overtopping</li> <li>- Remove equipment and personnel from the stream channel</li> <li>- Re-entry into the steam channel will be permitted after the water level has receded to a safe level as determined by the on-site health and safety personnel</li> </ul>

\*Note: water levels may fluctuate in response to rainfall and close monitoring of precipitation data will be required.

## 2.3 Remedial Construction Activities

Prior to starting any remedial construction activities, Lockheed Martin and AECOM will obtain access to the affected properties by the property owners. In addition, AECOM will work with property owners and public utility providers to accurately locate all utilities. Excavation activities will begin at the upstream boundary of the apartment complex property. Excavation activities from the upstream boundary of the apartment complex property to the downstream boundary of the apartment complex property were included in the NYSDEC approved *2015 Construction and Restoration Work Plan*. Those activities were not completed during the 2015 construction season and are included in this

CRWP because they will be completed during the 2016 construction season. The 2016 remedial construction activities are summarized below.

### **2.3.1 Sediment and Side Bank Soil Excavation**

All non-cohesive sediments overlying either the clay layer or the engineered base within WBBB and Bloody Brook from below the confluence of the WBBB and MBBB and top 2 feet of side bank soil including the flagstone will be excavated. Prior to starting excavation activities in or adjacent to the brook, a bypass system will be installed as described above to temporarily transfer the brook water around the stream channel. The bypass system will be installed and relocated as shown on Figures A-4A and A-4B of Appendix A. Bypass system locations are approximate and will be located as needed in the field to accommodate field conditions.

The removed flagstone may be reused to backfill excavations within the Onondaga County drainage district easement. If used as backfill, the stone material will be placed at depths of 1 foot below final restoration grade to allow for placement of 1 foot of soil or stone armoring over the flagstone. Prior to reuse, the flagstone will be rinsed to remove impacted soil and sediment. All rinse water will be captured and treated as construction water, and the soil rinsed from the flagstone will be captured and properly disposed. The flagstone will be broken into smaller pieces, 12 inches or less, to allow for reuse. In addition to the on-site re-use, the NYSDEC approved September 2015 Beneficial Use Determination (BUD) allows for off-site re-use by Onondaga County following a successful chip sampling protocol as outlined within the BUD. If the flagstones cannot be reused, it will be disposed of with the soil.

### **2.3.2 Upland Soil Excavation**

Based on the data summarized in Tables 2A and 2B, upland soil (soil at the top of the stream side banks) from the Onondaga County drainage district easement, the apartment complex property, and commercial properties is required to be removed to depths up to 4 feet, as shown in Appendix A. Excavation will be completed by surveying the existing grade; removing soil to the required depth; and surveying the excavated grade to confirm the required depth has been achieved.

Due to issues with receiving access from the apartment complex property owner, the upland soil that is required to be removed from the apartment complex property will not be removed at this time as shown on Figure A-3B. In addition, the trees located within the apartment complex property will not be removed at this time. The sediment and side bank soils within the Onondaga County drainage district easement will be removed as described above. After the impacted soil has been removed, a demarcation layer (a nonwoven, permeable geotextile fabric [SKAPS GT121] or an approved equivalent), will be placed to mark where the required excavation was completed. Lockheed Martin is continuing their efforts to obtain access to the apartment complex property. If access is granted, the required removal will be completed as described above. If access is not granted, Lockheed Martin will continue to coordinate with NYSDEC regarding the apartment complex property. Prior to completing the soil removal, Lockheed Martin will notify the NYSDEC and submit the necessary notices and work plans.

### **2.3.3 Brook Channel and Side Bank Restoration**

Sediment removed from the brook channel will be backfilled with imported low-permeable soil as needed to maintain the hydraulic grade line of the brook channel and with a 6-inch layer of stone to control erosion, as needed. The brook bottom will be restored similar to 2014 and 2015 restoration. The channel will be replaced at a minimum to the existing width and elevation.



The side slopes will be backfilled using the following sequence; demarcation layer, woven geotextile layer (Mirafi FW700 or an equivalent material), 0.5 feet of imported general fill soil, and 1.5 feet of 6- to 12-inch stone. Where flagstone is used as backfill within the stream side bank excavations within the drainage district easement, the following sequence will be used; demarcation layer, woven fabric layer, 1 foot of 12-inch broken flagstone, and 1 foot of light stone fill. The side bank armoring will be installed to the 100 year flood elevation or greater as needed to armor the brook side banks for erosion control. Where the armoring is not placed, 1 foot of the flagstone and 0.5 feet of general fill or 1.5 foot of general backfill will be placed with 0.5 feet of topsoil and planted. All soil backfill will meet the requirements of NYSDEC Technical Guidance for Site Investigation and Remediation (DER-10) Section 5.4(e). Channel and side bank restoration is shown in Appendix A.

The streambed and side banks will be monitored annually for a five year period. The inspection will be conducted in the early summer during typical low flow conditions. Conducting monitoring during this time period will allow for more of the streambed and side banks to be easily inspected. The inspection will consist of a visual inspection of the streambed and side banks for erosion of the placed material. If large areas of erosion are observed (i.e., 5 square feet of material missing) these areas will be replaced. If areas are identified for replacement, an evaluation will be conducted to determine if the selected material or design needs to be changed. Prior to implementation, the changes will be submitted to the NYSDEC for approval. The monitoring activities will be summarized and included in an annual site monitoring report that will be submitted to NYSDEC.

### **2.3.4 Upland Soil Restoration**

Restoration of upland areas (areas at the top of the stream side banks) within the Onondaga County drainage district easement and commercial properties will be backfilled with imported soil that meets the requirements of NYSDEC DER-10 Section 5.4(e). A minimum of 2 feet of cover will be placed, including 1.5 feet of general fill and 0.5 feet of topsoil. Prior to placement of backfill material, a demarcation layer will be placed at the bottom of each excavation. The backfilled grade will be surveyed to confirm a minimum of 2 feet of cover is in place. The properties will be restored to existing conditions with consideration of input from the property owner and will include the placement of sod or planting grass and planting of trees, shrubs and other plants similar to what was removed from the area.

Upland areas will be visually inspected annually for a five year period. The inspection will include an evaluation of all plantings and any possible erosion. All plantings will be inspected after the first year. Plantings will be replaced until they are successfully established for a period of one year. If erosion is observed, the affected area will be repaired and an evaluation conducted to determine the cause. In some cases an alternative material or plantings may be installed. Any modifications to the restoration will be discussed with the property owner and reviewed and approved by NYSDEC. The monitoring activities will be summarized and included in an annual site monitoring report that will be submitted to NYSDEC.

### **2.3.5 Dewatering, Collection, and Transfer of Construction Water**

Any water identified as potentially contaminated by direct contact with contaminated media (outside of the streambed) will be collected for management. Typical construction water could include, but is not limited to, the following:

- Groundwater or surface water entering excavations.

- Surface water resulting from precipitation during construction which has come in contact with potentially contaminated soils, fill, or debris.
- Liquids drained from covered stockpiles.
- Liquids generated during decontamination and cleaning activities.
- Liquids generated from the dewatering system.

The means and methods of collecting construction water will vary with the location of the water and the estimated volume. Pump type and capability will vary with the application. General pumping will be performed as follows:

- Pre-designed Sumps;
- 2- to 3-inch trash pumps for various excavations; and
- 2-inch submersibles where continuous pumping is needed.

In most cases, construction water will be pumped directly from the water source location to a weir tank through a filtration skid (consisting of a combination of bag and cartridge filters) to a holding tank. The weir tank will allow soil and sediment to settle out of the construction water, and the filtration skid will retain soil and sediment from the construction water. The weir tank and filtration skid will allow clean water to be placed into the holding tank. The treated construction water will be discharged into the brook or the sanitary sewer. Solid wastes resulting from the operation and maintenance of the water treatment system will be disposed of as impacted soil and sediment.

Prior to the construction water being discharge into the brook, it will be sampled to confirm it meets the appropriate discharge requirements [i.e., flow (monitor), total suspended solids (10 milligrams per liter) and cadmium (1.2 micrograms per liter)]. Batch sampling will be conducted prior to the initial discharge. Once water meets appropriate discharge requirements, weekly sampling (continuous flow) will be conducted to ensure compliance.

Prior to the construction water being discharged to the sanitary sewer, a permit will be obtained from Onondaga County Department of Water Environment and Protection, and the permit conditions will be followed including sample frequency and discharge limits.

### 3 Culvert Maintenance and Construction

The Pearl Street, Town Gardens Road, Old Liverpool Road, and CSX culverts will be cleaned of sediment, and the material around the culvert ends up to the edge of asphalt will be removed in sequence as remediation progresses downstream. Data from soil samples collected adjacent to the culverts is summarized in Table 3. Removed material will be disposed of following the same protocol used for adjacent soils as described in Section 5. Similar to the brook channel restoration described in Section 2.3.3, a 6-inch layer of stone, as needed, will be placed in the bottom of each of the culverts. Due to the small size of the CSX culverts (52-inch diameter), stone will not be placed in the bottom of the culverts. The culvert ends will be restored similar to side bank restoration described in Section 2.3.3 with a woven geotextile layer, imported general fill soil, and 6- to 12-inch stone to armor the culvert ends.

In addition to sediment and soil excavation for removal of cadmium contamination at the site, Lockheed Martin agreed to coordinate and execute the lining of the Pearl Street and Town Gardens Drive culverts. This technology, which has been previously implemented by Onondaga County, has shown to extend the life of the culverts by lining the degraded corrugated steel material with a cement mortar material with added polymers. The lining of Pearl Street and Town Gardens culvert will be completed shortly after the remedial activities are completed. Therefore, no stone will be placed in the bottom of the Pearl Street and Town Gardens Drive culverts following the remedial activities, and the culvert ends will be restored with guidance from the culvert lining company to allow for the lining to be properly implemented and the ends to be armored. Implementation of the culvert lining includes each culvert being cleaned of sediment, and the lining material being applied using a rotating sprayer head that evenly applies thin coats as it tracks through the culvert. Once dry, this material will provide approximately a 1-inch thick coating to all exposed interior culvert surfaces, and a 6-inch layer of stone, as needed, will be placed in the bottom of each of the culverts.

## **4 Community Air Monitoring**

Community air monitoring will be performed during all intrusive activities at the site in accordance with the Community Air Monitoring Plan (CAMP) (Appendix B). In addition to the equipment designated in the CAMP, site conditions will be continuously monitored for visual dust. Appropriate actions will be taken to mitigate the risk of dust traveling off site following any visual observation of dust. Typical mitigation methods such as wetting the area, covering exposed surfaces, or reducing truck traffic will be employed. The air monitoring data and manual recordings, including any exceedance of the dust alert/action limits in accordance with DER-10 guidance, will be made available to the NYSDEC and New York State Department of Health (NYSDOH) personnel upon request.

## 5 Waste Management

In-situ waste characterization activities were completed in December 2015 in accordance with the October 2015 *Tree Removal Work Plan and Waste Characterization Soil Sampling Plan 2016 Construction Season*. The waste characterization activities included collection and analysis of composite samples for characterization of waste soils and sediments associated with the 2016 construction activities. The sample locations are shown on Figures 4A and 4B, and the analytical results are summarized in Table 4.

The soil and sediment has been characterized as non-hazardous waste and will be disposed of as non-hazardous waste material. The soil and sediment non-hazardous waste material will be excavated and direct loaded or stockpiled and loaded at a later time to be shipped off-site for proper disposal at a permitted landfill. In order to achieve acceptable consistency for the waste facility, the soil and sediment may be mixed with drier non-hazardous material already designated for off-site disposal and/or mixed with drying agents (e.g., cement kiln dust), as needed.

## 6 Quality Assurance and Reporting

Quality assurance associated with this CRWP is meant to reinforce the work to be performed and assure aspects of this CRWP and applicable local, state, and federal guidelines are adhered to during construction. Relevant items that may represent deviations from the approved remedial action design or schedule would be discussed with the NYSDEC representative and field changes will be submitted and approved as needed.

Progress meetings will be held on site on a regular basis (e.g., weekly, semi-weekly, or other mutually agreed upon frequency) to discuss status of project, progress-to-date, issues encountered, deviations from the approved remedial action design or schedule, corrective actions necessary, submittals/approvals necessary, schedule updates, etc.

Reporting will include daily, weekly, and monthly reporting requirements below.

### 6.1 Daily Reporting

A daily construction report assembled following each work day will contain the information listed below, and will be kept in the project files.

- List of personnel, subcontractors, equipment, and visitors on site including interactions held that day with property owners, government officials, or other third party persons
- Inventory of site deliveries including materials brought on site with associated bills of lading, if applicable, (e.g., fill material)
- Description of work performed on site including soil removal activities completed that day with associated waste and shipping documents and materials used or placed on site (e.g., landscaping items and personal protective equipment)
- Documentation of decisions made that impact on-site work including potential deviations from relevant work plans
- Record of samples collected
- Description of soil and sediment erosion controls inspections and repairs and modifications completed
- Summary of quality control activities
- Record of request for information
- List of transmittals and submittals
- Description of any community air monitoring conducted that day in accordance with the CAMP
- Photographic or written documentation associated with the work

### 6.2 Weekly Reporting

A weekly construction report will be assembled and submitted to NYSDEC following each work week and will contain the information listed below.

- Remedial construction activities completed for report week
- Remedial construction samples collected and analytical results received for report week
- Field changes requested and approved during report week

- Remedial construction activities projected for next week
- Remedial construction activities projected for two week outlook
- Remedial construction activities issues, responses, and resolutions

### **6.3 Monthly Reporting**

A monthly report will be assembled, submitted to NYSDEC, and distributed consistent with the requirements of the VCA. The monthly report will contain the information listed below.

- Description of administrative activities
- Summary of investigation and remedial program activities including analytical data received
- Field changes requested and/or approved
- Projected work for next month

## 7 Spill Prevention and Response Plan

Performance of the remedial action activities, within the work areas, poses a potential for accidental spills and discharges. The immediate containment of a spill or discharge of hazardous materials is necessary to minimize the potential impact to human health and the environment. This section contains a Spill Prevention and Response Plan that includes procedures to be followed in the event of a spill or release at the work area during the remedial action activities.

### 7.1 Storage and Spill Prevention

Spill prevention has been developed as an integral part of this project. The key elements of the spill prevention program include the items listed below.

- Leak proof containment liners on the decontamination and cleaning pad.
- Portable fuel tanks with secondary containment (i.e., diesel and gasoline) including a 500 gallon tank with 110% secondary containment.
- Lockable steel containers – small chemical storage (e.g., oils, greases, etc.).
- Lined stockpiles with 6-mil polyethylene sheets.
- Secondary containment for the construction water treatment system.
- Storage cabinets for flammable materials.
- On-site inventory of spill response materials including sorbent pads and boom.
- Daily walk-through inspections of the construction site to check the piping, equipment, and tanks for leakage, soils for staining and discoloration, excessive accumulation of rainwater in containment structures, and verification that dike drain valves are sealed closed (which will be repaired or replaced as needed).
- Stormwater management systems have been established to prevent washout and migration of active sediment removal areas including
  - Decontamination graded to a collection sump; secondary containment with curbing and the liner barrier walls;
  - silt fence;
  - turbidity curtain; and
  - stabilized construction entrances.
- Heavy equipment and haul truck operators will be trained in the proper loading of the solid waste materials so that the waste is kept within the truck bed during loading and transit. Haul vehicles will be inspected daily to check for damage that could cause materials to be spilled out during waste transfer. Loading will take place on an impermeable surface (such as polyethylene sheeting) so that spilled waste may be easily cleaned up. Solid wastes spilled outside of the loading or staging areas during transit will be promptly cleaned up, either by hand with shovels or by using heavy equipment.
- Trucks hauling materials off site will be lined and covered, as necessary. Trucks used for transporting materials on site from removal area to stockpile areas would be covered, as needed.



## 7.2 Spill Response Plan

This section addresses spill response measures for potential spills or discharges of contaminant-related materials that could occur at the site during the work activities. A release constitutes potential for groundwater, surface water or atmospheric contamination.

Releases that could occur during the performance of work at this location include but are not limited to the following:

1. Oil/petroleum spills (diesel, gasoline, hydraulic fluid, etc.);
2. Chemical spills/releases (solvents, acid, paints, etc.); and
3. Cadmium impacted soil/sediment spill or release.

Spilled or released materials can be in the form of a solid, liquid, gas, or any combination thereof. The state of the discharged product at the time of release and the physical characteristics of the location could yield the movements summarized below.

1. Vertical movement – downward seepage through soil horizons and upward movement of vapors and dust in the atmosphere.
2. Lateral movement – horizontal movement of product following the contour of ground surfaces.
3. Combination – it is important to recognize the three-dimensional movement when containing a hazardous material.

### 7.2.1 Notification

In the event of a reportable spill, the AECOM on-site Construction Manager will immediately notify the AECOM Project Manager. The AECOM Project Manager will then immediately notify the Lockheed Martin Project Manager.

The AECOM Project Manager will provide the Lockheed Martin Project Manager with the following information.

1. Exact location of the release.
2. Type and description of released material.
3. Estimated amount of material released.
4. Extent of any injury or property damage.
5. Extent of actual or potential environmental damage, if known.
6. Summary of actions, if any, that have been taken to control the release.

The Lockheed Martin Project Manager will be responsible for calling the New York State Spill Hotline within 2 hours of notification of a spill. Other notifications may include the National Response Center (NRC) at 800-424-8802, and/or the Town of Salina and Village of Liverpool emergency response personnel as set forth in the *Technical Field Guidance Spill Reporting and Initial Notification Requirements* (NYSDEC, 1996).

### 7.2.2 Spill Countermeasures

Countermeasures will be implemented and will include the following general procedures:

1. Solid Spills (soil/sediment)
  - Take timely action to control and clean-up the release so that any hazard or potential hazard to human health, life or the environment will be expeditiously controlled and eliminated.
  - Immediately remove and place impacted materials into staging piles or containers.
  - Cover piles, secure and protect containers as appropriate.
  - Perform waste characterization and disposal.
2. Liquid and/or Sludge Spills (fuel, construction water, misc. chemicals)
  - Take timely action to control and clean-up the release so that any hazard or potential hazard to human health, life, or the environment will be expeditiously controlled and eliminated.
  - Absorb with sand, clean fill, or other absorbent material.
  - Remove and place the absorbent/spill mixture into staging piles or containers.
  - Cover piles, secure and protect containers as appropriate.
  - Perform waste characterization and disposal.
3. Fuel spills on water
  - All work activities shall be halted.
  - Take timely action to control and clean-up the release so that any hazard or potential hazard to human health, life or the environment will be expeditiously controlled and eliminated.
  - Will be managed with floating oil booms, sorbent pads and other typical water based spill management practices.
  - Remove and containerize spent sorbents.
  - Decontamination of impacted equipment.
  - Waste characterization and disposal.
4. General Techniques: When choosing the containment techniques to be employed, the possible movements of the material must be considered. The following actions can be employed to limit the movement of a spill.
  - Place a dam – Dams may be constructed of earth, sandbags, absorbent booms, boards, concrete, or other suitable material.
  - Dig a trench – Trenching is often used in lieu of damming. The trenches can be lined to serve as a collection area.
  - Use a dike – Dikes are like dams, only they are typically pre-built as a means of aiding containment at a storage staging area.
  - Remove the source – Retrieve liquids or sludge, if possible.
  - Limit upward movement – Reduce vapors and dust by spraying with water, foam, or other suitable material.

Employees performing these procedures are required to be properly trained, wear the proper protective clothing and equipment for the materials present, and follow established standard operating procedures for spill control. The Health and Safety Officer will evaluate the conditions of the spill and determine the appropriate level of personal protective equipment. Air monitoring, as needed, to determine the appropriate level of personal protective equipment needed in response to the spill/release will be completed.

Once contained, the spill shall be cleaned up in accordance with standard remediation methods. Upon completion of a satisfactory cleanup, the spill incident shall be reviewed by all management personnel in order to determine the conditions leading to the spill, additional prevention methods, and corrective actions to be immediately implemented.

Following the spill/release incident, AECOM will investigate its causes, evaluate response, re-evaluate procedures (and propose procedure modifications, if necessary) and write a report on the findings to be submitted to Lockheed Martin, and NYSDEC within 48 hours. An on-site copy of the New York State *Spill Guidance Manual* will be referenced in the event of a spill or release.

The equipment for spill containment and cleanup will be maintained on site and stored in the main, onsite storage area as summarized below.

Equipment / Supplies	Minimum Quantities
PIG® Spill Kits	3 EA
55-gallon drums	1 EA
Sorbent Pads	20 bales
Disposable bags	5 EA
Personal Protective Equipment	For two individuals
8-inch Floating Oil Boom	500 LF
Shovels, brooms, etc.	3 EA
Speedi-Dri	1 pallet
Overpack Drums	4 EA
Enviro-clean	5 gallons

### 7.3 Spill Vendors

If an unforeseen spill emergency occurs, and additional supplies or assistance is needed the following vendor will be utilized.

National Response Corporation (NRC) [formerly Op-Tech]  
6392 Deere Road  
Syracuse, NY 13206  
Phone Number: 315-437-2065

## 8 Green and Sustainable Remediation

The work completed as part of this CRWP will comply with all NYSDEC guidance documents including DER-31: Green Remediation. To ensure compliance with DER-31 the work will be completed using the best practices and techniques described below.

- Materials will be collected from local sources as available (e.g., backfill).
- Rechargeable batteries will be used for field instruments versus disposable batteries.
- Biodegradable soil stabilization matting will be used for side bank restoration, as applicable.
- Solid waste volume reductions will be evaluated to properly balance acceptable water content limits for off-site disposal.
- Noise impacts to off-site receptors will be minimized.
- Work and traffic patterns will be sequenced to minimize local traffic congestion.
- Remedial work phases will be sequenced to reduce or limit double handling of materials at the site.
- An idle reduction plan will be implemented for all on-site vehicles and machinery.
- Efficient traffic patterns will be established on site to minimize soil disturbance and noise.
- Equipment will be suitably sized to perform the work.
- Routine and on-time maintenance to equipment will be performed to improve fuel efficiency (i.e., oil changes).
- Re-vegetation/stabilization of excavated areas will be completed as soon as possible to minimize dust control measures.
- To the extent practicable, energy efficient systems and office equipment will be utilized within the site trailers.
- All vehicles and equipment that consume diesel fuel will use Low Sulfur Diesel Fuel.
- Flagstone will be decontaminated for reuse.
- Trees removed to conduct remediation activities will be chipped and used on site for walkways and as temporary ground cover over disturbed areas prior to restoration.

## 9 Schedule

Remedial construction activities for 2016 will begin where activities stopped in 2015 and proceed downstream to avoid any recontamination of downstream soils. Activities related to preparing the site for construction are being completed in accordance to the NYSDEC approved October 2015 *Tree Removal Work Plan and Waste Characterization Soil Sampling Plan 2016 Construction Season*. The site preparation work includes tree removal and installation of the temporary access road, erosion controls, and site security fence downstream of Old Liverpool Road. The activities summarized in this CRWP will be initiated following NYSDEC approval. Excavation activities from the upstream boundary of the apartment complex property to the downstream boundary of the apartment complex property were included in the NYSDEC approved *2015 Construction and Restoration Work Plan* and may be initiated prior to receiving NYSDEC approval of this CRWP. Prior to any work being initiated, NYSDEC will be notified. A project schedule is provided as Appendix C.

## **TABLES**

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T1047	<i>Acer saccharinum</i>	Silver Maple	1	21.00	-	-	-	65	3	32
T1065	<i>Acer negundo</i>	Box elder	2	12.00	9.00	-	-	20	3	18
T1066	<i>Juglans nigra</i>	Black walnut	2	17.00	17.00	-	-	75	3	26
T1067	<i>Acer saccharinum</i>	Silver maple	1	18.00	-	-	-	55	2-3	27
T1068	<i>Quercus velutina</i>	Black Oak	1	5.50	-	-	-	30	2-3	8
T1075	<i>Acer saccharinum</i>	Silver maple	1	18.00	-	-	-	65	2-3	27
T1076	<i>Picea sp.</i>	Spruce	1	12.00	-	-	-	55	3-4	18
T1078	<i>Salix babylonica</i>	Willow	1	18.00	-	-	-	45	4-5	27
T2000	<i>Acer negundo</i>	Box elder	2	12.60	18.75	-	-	40	5	16
T2001	<i>Acer negundo</i>	Box elder	11	12.00	12.75	10.60	11.00	22	3	27
T2002	<i>Juglans nigra</i>	Black walnut	1	14.50	-	-	-	52	3	25
T2003	<i>Acer saccharinum</i>	Silver maple	2	13.00	13.00	-	-	60	3	25
T2004	<i>Acer saccharinum</i>	Silver maple	1	10.75	-	-	-	52	6	-
T2005	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	12	4	7
T2006	<i>Tilia americana</i>	Basswood	2	13.50	9.50	-	-	55	4	18
T2008	<i>Acer negundo</i>	Box elder	1	26.25	-	-	-	48	2	20
T2009	<i>Catalpa bignonioides</i>	Catalpa	1	4.25	-	-	-	16	3	8
T2010	<i>Populus deltoids</i>	Cottonwood	1	17.50	-	-	-	30	5	8
T2011	<i>Ulmus americana</i>	Elm	1	8.50	-	-	-	38	3	8
T2012	<i>Acer negundo</i>	Box elder	3	11.00	5.50	10.25	-	51	4	15
T2013	<i>Ulmus americana</i>	Elm	1	14.25	-	-	-	50	5	12
T2014	<i>Ulmus americana</i>	Elm	1	17.00	-	-	-	38	6	-
T2015	<i>Acer negundo</i>	Box elder	1	9.50	-	-	-	-	6	-
T2016	<i>Acer negundo</i>	Box elder	1	13.25	-	-	-	50	3	15
T2017	<i>Acer saccharinum</i>	Silver maple	3	10.00	17.50	20.00	-	70	4	15
T2018	<i>Acer negundo</i>	Box elder	2	5.25	7.50	-	-	25	3	10
T2019	<i>Acer negundo</i>	Box elder	4	10.25	7.50	9.00	11.25	19	3	15
T2020	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	26	3	8
T2021	<i>Acer saccharinum</i>	Silver maple	3	3.00	2.50	2.50	-	15	3	8
T2022	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	24	3	8
T2023	<i>Acer negundo</i>	Box elder	6	4.25	3.25	3.75	2.50	16	4	8
T2024	<i>Acer negundo</i>	Box elder	1	11.00	-	-	-	17	2	9
T2025	<i>Gleditsia triacanthus</i>	Honey locust	2	6.25	6.50	-	-	22	3	6
T2026	<i>Populus deltoids</i>	Cottonwood	1	5.50	-	-	-	30	3	5

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2027	<i>Populus deltoids</i>	Cottonwood	1	5.00	-	-	-	30	3	5
T2028	<i>Populus deltoids</i>	Cottonwood	1	7.50	-	-	-	55	3	10
T2029	<i>Populus deltoids</i>	Cottonwood	1	9.00	-	-	-	53	3	10
T2030	<i>Populus deltoids</i>	Cottonwood	1	11.25	-	-	-	55	3	10
T2031	<i>Populus deltoids</i>	Cottonwood	1	12.00	-	-	-	55	3	10
T2032	<i>Acer negundo</i>	Box elder	3	9.50	2.25	2.25	-	50	3	12
T2033	<i>Acer negundo</i>	Box elder	7	8.50	8.00	7.50	8.25	50	3	12
T2034	<i>Acer negundo</i>	Box elder	2	6.50	7.25	-	-	45	3	12
T2035	<i>Acer negundo</i>	Box elder	1	10.00	-	-	-	45	4	12
T2036	<i>Acer negundo</i>	Box elder	1	8.75	-	-	-	50	3	12
T2037	<i>Acer negundo</i>	Box elder	5	10.50	6.25	4.25	5.50	50	4	12
T2038	<i>Acer negundo</i>	Box elder	4	5.00	4.50	2.50	2.25	38	4	12
T2039	<i>Gleditsia triacanthus</i>	Honeylocust	1	5.75	-	-	-	35	3	9
T2040	<i>Acer negundo</i>	Box elder	6	3.75	2.25	3.00	2.75	33	5	5
T2041	<i>Acer negundo</i>	Box elder	1	6.50	-	-	-	45	3	12
T2042	<i>Juglans nigra</i>	Black walnut	1	6.75	-	-	-	45	3	13
T2043	<i>Acer negundo</i>	Box elder	3	3.25	4.00	5.25	-	35	4	12
T2044	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	35	3	10
T2045	<i>Rhamnus</i>	Buckthorn	3	4.00	2.75	2.75	-	40	2	12
T2046	<i>Acer negundo</i>	Box elder	1	4.75	-	-	-	40	4	12
T2047	<i>Acer negundo</i>	Box elder	3	4.75	4.00	6.00	-	40	4	12
T2048	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	30	4	10
T2049	<i>Acer negundo</i>	Box elder	3	6.00	6.50	7.00	-	30	3	12
T2050	<i>Acer negundo</i>	Box elder	1	4.75	-	-	-	30	3	10
T2051	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	30	4	12
T2052	<i>Acer negundo</i>	Box elder	1	7.25	-	-	-	38	3	12
T2053	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	25	4	10
T2054	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	30	5	10
T2055	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	40	3	12
T2056	<i>Acer negundo</i>	Box elder	1	7.50	-	-	-	45	4	12
T2057	<i>Acer negundo</i>	Box elder	1	4.75	-	-	-	30	3	12
T2058	<i>Acer negundo</i>	Box elder	1	8.75	-	-	-	45	3	12
T2059	<i>Acer negundo</i>	Box elder	1	5.25	-	-	-	40	3	12
T2060	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	35	3	10



**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2061	<i>Acer negundo</i>	Box elder	1	7.25	-	-	-	45	3	12
T2062	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	40	3	12
T2063	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	40	3	12
T2064	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	35	3	10
T2065	<i>Acer negundo</i>	Box elder	3	4.00	3.00	2.75	-	35	4	10
T2066	<i>Acer negundo</i>	Box elder	1	5.25	-	-	-	35	3	10
T2067	<i>Acer negundo</i>	Box elder	3	4.25	3.25	2.75	-	35	3	11
T2068	<i>Acer negundo</i>	Box elder	1	9.50	-	-	-	45	4	13
T2069	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	45	3	12
T2070	<i>Gleditsia triacanthus</i>	Honey locust	1	6.00	-	-	-	40	3	12
T2071	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	46	3	12
T2072	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	45	3	12
T2073	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	15	3	5
T2074	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	40	3	8
T2075	<i>Acer negundo</i>	Box elder	1	5.50	-	-	-	45	3	8
T2076	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	30	3	6
T2077	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	30	3	6
T2078	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	25	3	5
T2079	<i>Acer negundo</i>	Box elder	1	5.25	-	-	-	35	3	6
T2080	<i>Acer negundo</i>	Box elder	2	5.25	5.50	-	-	30	3	7
T2081	<i>Acer negundo</i>	Box elder	1	7.50	-	-	-	20	4	8
T2082	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	35	3	6
T2083	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	15	4	7
T2084	<i>Acer negundo</i>	Box elder	3	3.25	2.00	1.75	-	25	4	4
T2085	<i>Acer negundo</i>	Box elder	1	5.75	-	-	-	40	3	5
T2086	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	35	3	6
T2087	<i>Acer negundo</i>	Box elder	1	7.75	-	-	-	35	4	7
T2088	<i>Acer negundo</i>	Box elder	1	5.00	-	-	-	35	3	6
T2089	<i>Gleditsia triacanthus</i>	Honey locust	1	3.50	-	-	-	25	3	5
T2090	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	25	3	4
T2091	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	30	3	5
T2092	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	20	3	4
T2093	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	30	4	4
T2094	<i>Acer negundo</i>	Box elder	1	5.00	-	-	-	30	3	6

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2095	<i>Acer negundo</i>	Box elder	2	5.25	3.50	-	-	45	3	6
T2096	<i>Acer negundo</i>	Box elder	1	6.50	-	-	-	18	4	5
T2097	<i>Acer negundo</i>	Box elder	3	4.50	4.00	2.25	-	30	3	7
T2098	<i>Populus deltoids</i>	Cottonwood	1	10.25	-	-	-	50	3	12
T2099	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	20	4	6
T2100	<i>Acer negundo</i>	Box elder	1	5.00	-	-	-	12	4	8
T2101	<i>Gleditsia triacanthus</i>	Honey locust	1	5.00	-	-	-	35	3	10
T2102	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	30	3	6
T2103	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	15	5	5
T2104	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	30	3	6
T2105	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	25	3	5
T2106	<i>Acer negundo</i>	Box elder	2	5.25	2.25	-	-	25	3	5
T2107	<i>Acer negundo</i>	Box elder	1	4.75	-	-	-	30	3	6
T2108	<i>Acer negundo</i>	Box elder	1	5.50	-	-	-	35	3	8
T2109	<i>Acer negundo</i>	Box elder	2	7.25	4.25	-	-	25	3	8
T2110	<i>Acer negundo</i>	Box elder	2	11.25	4.75	-	-	35	3	10
T2111	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	35	3	7
T2112	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	18	5	6
T2113	<i>Juglans nigra</i>	Black walnut	1	4.00	-	-	-	20	3	7
T2114	<i>Robinia Pseudoacacia</i>	Black locust	1	15.50	-	-	-	50	2	15
T2115	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	30	3	9
T2116	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	20	3	5
T2117	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	20	3	5
T2118	<i>Juglans nigra</i>	Black walnut	1	3.25	-	-	-	18	3	5
T2119	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	30	4	7
T2120	<i>Acer negundo</i>	Box elder	2	8.25	3.75	-	-	40	3	10
T2121	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	35	3	7
T2122	<i>Acer negundo</i>	Box elder	1	11.75	-	-	-	50	3	13
T2123	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	40	3	10
T2124	<i>Acer negundo</i>	Box elder	1	6.75	-	-	-	35	3	9
T2125	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	30	3	8
T2126	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	10	3	4
T2127	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	30	3	7
T2128	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	30	3	6

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2129	<i>Acer negundo</i>	Box elder	1	12.50	-	-	-	50	3	16
T2130	<i>Acer negundo</i>	Box elder	3	6.00	3.00	2.25	-	30	3	8
T2131	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	30	3	7
T2132	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	28	3	6
T2133	<i>Acer negundo</i>	Box elder	2	5.50	7.50	-	-	30	3	7
T2134	<i>Acer negundo</i>	Box elder	1	5.75	-	-	-	40	3	8
T2135	<i>Acer negundo</i>	Box elder	1	8.50	-	-	-	40	3	8
T2136	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	25	3	7
T2137	<i>Acer negundo</i>	Box elder	1	7.50	-	-	-	30	3	8
T2138	<i>Acer negundo</i>	Box elder	1	5.25	-	-	-	30	3	9
T2139	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	35	3	8
T2140	<i>Acer negundo</i>	Box elder	2	6.50	3.50	-	-	35	3	8
T2141	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	35	3	8
T2142	<i>Acer negundo</i>	Box elder	1	5.00	-	-	-	35	3	8
T2143	<i>Acer negundo</i>	Box elder	2	7.00	5.00	-	-	35	3	8
T2144	<i>Acer negundo</i>	Box elder	1	8.50	-	-	-	35	3	8
T2145	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	12	3	6
T2146	<i>Acer negundo</i>	Box elder	1	4.00	-	-	-	5	5	2
T2147	<i>Acer negundo</i>	Box elder	1	7.50	-	-	-	40	3	9
T2148	<i>Acer negundo</i>	Box elder	1	4.75	-	-	-	30	5	8
T2149	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	35	3	8
T2150	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	35	3	3
T2151	<i>Acer negundo</i>	Box elder	3	7.25	25.00	5.00	-	40	4	9
T2152	<i>Acer negundo</i>	Box elder	1	7.75	-	-	-	35	3	8
T2153	<i>Acer negundo</i>	Box elder	3	4.50	4.50	2.50	-	35	4	8
T2154	<i>Acer negundo</i>	Box elder	1	7.25	-	-	-	40	3	9
T2155	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	30	3	8
T2156	<i>Acer negundo</i>	Box elder	1	5.50	-	-	-	40	3	8
T2157	<i>Acer negundo</i>	Box elder	1	6.50	-	-	-	40	3	8
T2158	<i>Acer negundo</i>	Box elder	2	6.75	6.75	-	-	35	3	8
T2159	<i>Populus deltoids</i>	Cottonwood	1	3.75	-	-	-	20	3	4
T2160	<i>Populus deltoids</i>	Cottonwood	1	3.50	-	-	-	25	3	4
T2161	<i>Ulmus americana</i>	Elm	1	4.00	-	-	-	20	3	4
T2162	<i>Populus deltoids</i>	Cottonwood	5	5.75	7.00	5.00	3.00	40	3	6

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2163	<i>Populus deltoids</i>	Cottonwood	3	6.50	5.25	4.25	-	40	3	6
T2164	<i>Populus deltoids</i>	Cottonwood	2	4.75	6.25	-	-	40	3	6
T2165	<i>Populus deltoids</i>	Cottonwood	1	4.00	-	-	-	35	3	5
T2166	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	35	3	7
T2167	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	35	3	6
T2168	<i>Populus grandidentata</i>	Large toothed Poplar	1	8.25	-	-	-	50	3	10
T2169	<i>Populus grandidentata</i>	Large toothed Poplar	1	8.50	-	-	-	50	3	10
T2170	<i>Acer negundo</i>	Box elder	1	5.00	-	-	-	35	3	7
T2171	<i>Acer negundo</i>	Box elder	1	4.25	-	-	-	30	3	6
T2172	<i>Acer negundo</i>	Box elder	4	2.50	2.25	4.00	4.75	35	3	8
T2173	<i>Acer negundo</i>	Box elder	1	3.25	-	-	-	35	4	7
T2174	<i>Acer negundo</i>	Box elder	1	17.25	-	-	-	40	3	13
T2175	<i>Acer negundo</i>	Box elder	1	8.25	-	-	-	45	3	8
T2176	<i>Acer negundo</i>	Box elder	3	4.75	4.75	2.75	-	30	3	8
T2177	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	35	3	8
T2178	<i>Rhamnus sp.</i>	Buckthorn	1	7.75	-	-	-	18	3	6
T2179	<i>Acer negundo</i>	Box elder	2	3.25	7.50	-	-	35	3	8
T2180	<i>Acer negundo</i>	Box elder	1	7.50	-	-	-	35	3	8
T2181	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	20	6	-
T2182	<i>Acer negundo</i>	Box elder	1	13.50	-	-	-	35	3	10
T2183	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	40	3	8
T2184	<i>Acer negundo</i>	Box elder	1	6.75	-	-	-	35	3	18
T2185	<i>Acer negundo</i>	Box elder	1	3.75	-	-	-	30	4	2
T2186	<i>Acer negundo</i>	Box elder	2	6.75	3.25	-	-	35	3	8
T2187	<i>Acer negundo</i>	Box elder	1	5.75	-	-	-	35	3	8
T2188	<i>Acer negundo</i>	Box elder	1	5.50	-	-	-	35	3	8
T2189	<i>Acer negundo</i>	Box elder	1	8.50	-	-	-	35	3	8
T2190	<i>Acer negundo</i>	Box elder	1	9.00	-	-	-	40	3	11
T2191	<i>Acer negundo</i>	Box elder	1	6.00	-	-	-	45	4	11
T2192	<i>Acer negundo</i>	Box elder	1	6.50	-	-	-	35	4	9
T2193	<i>Acer negundo</i>	Box elder	1	7.00	-	-	-	40	3	10
T2194	<i>Acer negundo</i>	Box elder	1	4.50	-	-	-	25	3	6
T2195	<i>Acer negundo</i>	Box elder	1	6.25	-	-	-	35	3	7
T2196	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	20	4	6

**Table 1**  
**Trees to be Removed for the 2016 Construction Season**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Tree ID	Species	Common Name	Stem	DBH <sup>1</sup> of Four Largest Stems (inches)				HEIGHT (feet)	CONDITION <sup>2</sup>	CRZ <sup>3</sup> (radial feet from trunk)
				DBH	DBH	DBH	DBH			
T2197	<i>Acer negundo</i>	Box elder	1	10.50	-	-	-	45	3	8
T2198	<i>Acer negundo</i>	Box elder	1	3.50	-	-	-	12	4	3
T2199	<i>Acer negundo</i>	Box elder	1	8.25	-	-	-	35	3	8
T2200	<i>Acer negundo</i>	Box elder	5	10.25	7.25	11.50	6.00	35	4	8
T2201	<i>Acer negundo</i>	Box elder	1	14.25	-	-	-	35	3	8
T2202	<i>Fraxinus Americana</i>	Green Ash	1	7.50	-	-	-	35	3	8
T2203	<i>Fraxinus Americana</i>	Green Ash	1	6.25	-	-	-	30	3	7
T2204	<i>Morus alba</i>	White Mulberry	3	7.75	5.25	6.50	-	25	3	10
T2205	<i>Populus deltoids</i>	Cottonwood	1	12.00	-	-	-	55	3	15
T2206	<i>Populus deltoids</i>	Cottonwood	1	18.00	-	-	-	50	4	18
T2207	<i>Acer negundo</i>	Box elder	1	12.00	-	-	-	40	3	12

DBH - Diameter at Breast Height

Surveyed condition of a Tree

1 - Specimen tree of quality similar to those found in arboretum

2 - Park tree – tree of high quality, maintained, free of competition and nuisance species (e.g., climbing vines, etc.)

3 - Average tree – some minor defects

4 - Tree with some damage, decay, or structural flaws

5 - Tree with major damage, decay, or structural flaws

6 - Dead tree

CRZ - Critical Root Zone refers to the area at which soil disturbance will result in potential damage to the tree

"-" - Not Applicable

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
B-6	E29	0.80' - 1.5'	Cadmium	---	---	---	---	---	11/24/2003	0.97
		1.5' - 7.5'	Cadmium	---	---	---	---	---	11/24/2003	<0.59
B-7	D29	0' - 1.5'	Cadmium	---	---	---	---	---	11/24/2003	2
		1.5' - 10'	Cadmium	---	---	---	---	---	11/24/2003	2.5
B-8	E28	0' - 2.5'	Cadmium	---	---	---	---	---	11/24/2003	0.72
		2.5' - 10'	Cadmium	---	---	---	---	---	11/24/2003	0.93
B-9	F27	0' - 1'	Cadmium	---	---	---	---	---	11/24/2003	<0.62
		1' - 10'	Cadmium	---	---	---	---	---	11/24/2003	<0.57
B-10	F22	0' - 1.5'	Cadmium	---	---	---	---	---	11/25/2003	7
		1.5' - 10'	Cadmium	---	---	---	---	---	11/25/2003	0.95
DI-04-01	F17	0' - 1'	Cadmium	377.21	369.96	376.21	Above	Silt with little clay & little sand	4/25/2011	1.7
		5' - 6'	Cadmium		369.96	371.21	Above	Silty clay with some fine sand	4/25/2011	0.29
		6' - 7'	Cadmium		369.96	370.21	At	Clay with little silt (organics)	4/25/2011	1.4
		7' - 8'	Cadmium		369.96	369.21	Below	Clay with little silt (organics)	4/25/2011	332
		8' - 9'	Cadmium		369.96	368.21	Below	Clay with little silt (organics)	4/25/2011	0.98
DI-06-01	F18	0' - 1'	Cadmium	375.82	369.18	374.82	Above	Fine sand with little silt	4/25/2011	1.4
		1' - 2'	Cadmium		369.18	373.82	Above	Fine sand with little silt	4/25/2011	0.19 J
		2' - 3'	Cadmium		369.18	372.82	Above	Silt with some fine sand & trace clay	4/25/2011	0.24
		3' - 4'	Cadmium		369.18	371.82	Above	Silt with some fine sand & trace clay	4/25/2011	0.25
		4' - 5'	Cadmium		369.18	370.82	Above	Silt with some fine sand & trace clay	4/25/2011	0.47
		5' - 6'	Cadmium		369.18	369.82	Above	Silt with little sand & little clay	4/25/2011	10.5
		6' - 7'	Cadmium		369.18	368.82	At	Silt with little sand & little clay	4/25/2011	0.48
		7' - 8'	Cadmium		369.18	367.82	Below	Gray clay at 7'-6"	4/25/2011	<0.26 U
DI-06-02	F18	4' - 5'	Cadmium	376.21	369.98	371.21	Above	Silt with little clay	4/25/2011	0.20 J
		5' - 6'	Cadmium		369.98	370.21	At	Silt with little clay	4/25/2011	3.2
		6' - 7'	Cadmium		369.98	369.21	Below	Silt with little clay	4/25/2011	0.26 J
DI-07-01	F20	0' - 1'	Cadmium	---	---	---	---	Silt & sand/gravel & organics	8/14/2009	28.8 J
		1' - 2'	Cadmium		---	---	---	Silty clay/gravel	8/14/2009	32.2 J [36.1 J]
		2' - 3'	Cadmium		---	---	---	Silt & sand	8/14/2009	20.7 J
		3' - 4'	Cadmium		---	---	---	Silt & clay	8/14/2009	1.16 J
DI-07-02	F20	0' - 1'	Cadmium	---	---	---	---	Silty clay/gravel & organics	8/14/2009	32.4 J
		1' - 2'	Cadmium		---	---	---	Silt & clay/gravel	8/14/2009	5.98 J
		2' - 3'	Cadmium		---	---	---	Silt & clay/gravel	8/14/2009	10.8 J
		3' - 4'	Cadmium		---	---	---	Silt & sand/clay	8/14/2009	12.1 J
		4' - 5'	Cadmium		---	---	---	Silt & sand/clay	8/14/2009	6.11 J
		5' - 6'	Cadmium		---	---	---	Silt & sand/clay	8/14/2009	5.25 J
DI-07-03	F20	0' - 1'	Cadmium	---	---	---	---	Silt & clay/gravel & organics	8/14/2009	0.422
		1' - 2'	Cadmium		---	---	---	Silt & clay	8/14/2009	0.535
		2' - 3'	Cadmium		---	---	---	Silt & clay	8/14/2009	7.38
		3' - 4'	Cadmium		---	---	---	Silty clay	8/14/2009	3.39
		4' - 5'	Cadmium		---	---	---	Silt & sand/clay & gravel	8/14/2009	5.06
		5' - 6'	Cadmium		---	---	---	Silt & clay	8/14/2009	73
		6' - 7'	Cadmium		---	---	---	Silty clay/sand	8/14/2009	<0.267
		7' - 8'	Cadmium		---	---	---	Silt & sand	8/14/2009	<0.261
		8' - 9'	Cadmium		---	---	---	Silty clay/sand	8/14/2009	0.277 J
		9' - 10'	Cadmium		---	---	---	Silty clay to sand	8/14/2009	1.49
		10' - 11'	Cadmium		---	---	---	Sand/clay to silty clay	8/14/2009	<0.243
DI-08-01	F21	0' - 1'	Cadmium	376.77	367.59	375.77	Above	Clayey silt, sand	4/26/2011	0.25
		1' - 2'	Cadmium		367.59	374.77	Above	Sand, silty clay	4/26/2011	0.24
		2' - 3'	Cadmium		367.59	373.77	Above	Silty clay	4/26/2011	0.38
		3' - 4'	Cadmium		367.59	372.77	Above	Silty clay	4/26/2011	0.10 J
		4' - 5'	Cadmium		367.59	371.77	Above	Clayey silt, silty clay	4/26/2011	5.6
		5' - 6'	Cadmium		367.59	370.77	Above	Silty clay, clayey silt	4/26/2011	1.0
DI-09-01	F21	0 - 1'	Cadmium	---	---	---	---	Sand & Silt, trace organics & gravel	9/21/2009	0.601
		1 - 2'	Cadmium		---	---	---	Sand & silt, trace organics & gravel	9/21/2009	0.270
		2 - 3'	Cadmium		---	---	---	Sand & silt, trace organics & gravel	9/21/2009	5.74
		3 - 4'	Cadmium		---	---	---	Silt & sand, trace gravel	9/21/2009	0.246
		4 - 5'	Cadmium		---	---	---	Sand & silt	9/21/2009	0.254
		5 - 6'	Cadmium		---	---	---	Silt & sand, trace gravel	9/21/2009	4.21
		6 - 7'	Cadmium		---	---	---	Silt	9/21/2009	9.12
DI-09-02	F21	0 - 1'	Cadmium	---	---	---	---	Sand & silt, organics	9/21/2009	3.45
		1 - 2'	Cadmium		---	---	---	Sand & silt, organics	9/21/2009	10.7
		2 - 3'	Cadmium		---	---	---	Sand & silt, organics & trace clay	9/21/2009	0.982
		3 - 4'	Cadmium		---	---	---	Silt & sand, trace organics	9/21/2009	0.77
		4 - 5'	Cadmium		---	---	---	Silt & sand, trace organics	9/21/2009	9.40
		5 - 6'	Cadmium		---	---	---	Silty clay & fine sand	9/21/2009	5.76
		6 - 7'	Cadmium		---	---	---	Fine sand & silt	9/21/2009	3.55

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
DI-09-03	G21	0' - 1'	Cadmium	375.67	367.69	374.67	Above	Silt, silty sand, trace gravel	4/25/2011	0.98
		1' - 2'	Cadmium		367.69	373.67	Above	Silty sand, silt, clay, trace gravel	4/25/2011	6.6
DI-09-04	G21	0' - 1'	Cadmium	376.02	367.29	375.02	Above	Silty clay, clay	4/25/2011	0.72
		1' - 2'	Cadmium		367.29	374.02	Above	Silty clay	4/25/2011	0.72
DI-10-01	G22	0' - 1'	Cadmium	373.62	366.48	372.62	Above	Silty clay, clayey silt	4/25/2011	5.5 B
		1' - 2'	Cadmium		366.48	371.62	Above	Silty clay, clay	4/25/2011	2.4 B
DI-11-01	F22	0' - 1'	Cadmium	---	---	---	---	Silt & sand/ organics & gravel	8/14/2009	7.21
		1' - 2'	Cadmium		---	---	---	Silt with sand/organics & clay	8/14/2009	6.38
		2' - 3'	Cadmium		---	---	---	Silt with sand/clay & gravel	8/14/2009	3.76
		3' - 4'	Cadmium		---	---	---	Silt with sand/clay & gravel	8/14/2009	49
DI-11-02	F22	0' - 1'	Cadmium	---	---	---	---	Silt with gravel/organics	8/14/2009	0.431 [0.276]
		1' - 2'	Cadmium		---	---	---	Silt with clay/gravel & organics	8/14/2009	0.062 J
		2' - 3'	Cadmium		---	---	---	Silt with gravel	8/14/2009	0.266
		3' - 4'	Cadmium		---	---	---	Silt	8/14/2009	0.240
		4' - 5'	Cadmium		---	---	---	Silt with gravel	8/14/2009	0.213 J
		5' - 6'	Cadmium		---	---	---	Silt with gravel	8/14/2009	0.074 J
DI-11-03	F22	0' - 1'	Cadmium	---	---	---	---	Silt & clay/organics & gravel	8/14/2009	<0.261
		1' - 2'	Cadmium		---	---	---	Silt & clay/organics & gravel	8/14/2009	0.523
		2' - 3'	Cadmium		---	---	---	Silt with gravel/organics	8/14/2009	0.154 J
		3' - 4'	Cadmium		---	---	---	Silt with gravel/organics	8/14/2009	0.327
		4' - 5'	Cadmium		---	---	---	Silt with gravel/organics	8/14/2009	<0.253
		5' - 6'	Cadmium		---	---	---	Silt with gravel/organics, some sand	8/14/2009	0.061 J
		6' - 7'	Cadmium		---	---	---	Silt with gravel/organics, some sand	8/14/2009	<0.243
		7' - 8'	Cadmium		---	---	---	Silt with gravel/organics, some sand	8/14/2009	<0.250
		8' - 9'	Cadmium		---	---	---	Silt/clay	8/14/2009	<0.265
		9' - 10'	Cadmium		---	---	---	Silty clay/sand	8/14/2009	<0.235
DI-13-01	F27	10' - 11'	Cadmium	---	---	---	---	Silty clay/sand	8/14/2009	<0.267
		0' - 1'	Cadmium		364.09	370.26	Above	Fine sand, some gravel, organics	8/23/2011	1.4
		1' - 2'	Cadmium		364.09	369.26	Above	Fine sand, some gravel, organics	8/23/2011	2.7
		2' - 3'	Cadmium		364.09	368.26	Above	Fine sand, little silt, trace gravel	8/23/2011	0.30
		3' - 4'	Cadmium		364.09	367.26	Above	Silty fine sand - silt increasing with depth	8/23/2011	0.35
		4' - 5'	Cadmium		364.09	366.26	Above	Sandy silt to 4'-6" then silty clay	8/23/2011	0.19 J [0.14 J]
		5' - 6'	Cadmium		364.09	365.26	Above	Clay, trace silt	8/23/2011	0.22 J
		6' - 7'	Cadmium		364.09	364.26	At	Clay, trace silt	8/23/2011	0.16 J
DI-13-02	F27	0' - 1'	Cadmium	371.67	364.09	370.67	Above	Fine sand, little gravel, trace silt (organics)	8/23/2011	4.6
		1' - 2'	Cadmium		364.09	369.67	Above	Fine sand, some gravel, little silt (organics)	8/23/2011	2.3
		2' - 3'	Cadmium		364.09	368.67	Above	Fine sand, little silt, trace gravel	8/23/2011	0.38
		3' - 4'	Cadmium		364.09	367.67	Above	Silty sand, trace clay (mottling), trace gravel	8/23/2011	0.30
DI-13-03	F27	0' - 1'	Cadmium	372.25	364.09	371.25	Above	Fine sand, some gravel, organics	8/23/2011	0.91
		1' - 2'	Cadmium		364.09	370.25	Above	Fine sand, some gravel	8/23/2011	0.072 J
		2' - 3'	Cadmium		364.09	369.25	Above	Fine sand, some gravel, organics	8/23/2011	0.25
		3' - 4'	Cadmium		364.09	368.25	Above	Fine sand, some gravel, organics	8/23/2011	0.11 J
		4' - 5'	Cadmium		364.09	367.25	Above	Clayey silt, increasing clay with depth	8/23/2011	5.8
		5' - 6'	Cadmium		364.09	366.25	Above	Silty clay to 5'-8" then silt	8/23/2011	1.1
		6' - 7'	Cadmium		364.09	365.25	Above	Clayey silt	8/23/2011	<0.22
DI-14-01	E27	0' - 1'	Cadmium	373.33	364.23	372.33	Above	Sand, some gravel, trace silt	8/23/2011	0.50
		1' - 2'	Cadmium		364.23	371.33	Above	Sand, some gravel, some silt	8/23/2011	0.14 J [0.40]
		2' - 3'	Cadmium		364.23	370.33	Above	Sand, some gravel, some silt, trace clay	8/23/2011	0.15 J
		3' - 4'	Cadmium		364.23	369.33	Above	Sand, some gravel, trace silt	8/23/2011	0.045 J
		4' - 5'	Cadmium		364.23	368.33	Above	Sand, some gravel, trace silt to 4'-6" then silt, trace clay	8/23/2011	5.3
		5' - 6'	Cadmium		364.23	367.33	Above	Silt with organics, trace clay	8/23/2011	78.1
		6' - 7'	Cadmium		364.23	366.33	Above	Silt with less organics, trace clay	8/23/2011	0.42
DI-14-02	E27	4' - 5'	Cadmium	373.82	364.24	368.82	Above	Sand, some gravel, trace silt	8/23/2011	0.058 J
		5' - 6'	Cadmium		364.24	367.82	Above	Sand, some gravel, trace silt to 5'-6" then silt, organics, trace clay	8/23/2011	4.9 J
		6' - 7'	Cadmium		364.24	366.82	Above	Silt, organics, trace clay	8/23/2011	4.6 J
DI-15-01	C30	7' - 8'	Cadmium	372.6	364.24	365.82	Above	Clayey silt, trace fine sand	8/23/2011	0.52 J
		0' - 1'	Cadmium		364.55	371.6	Above	Silty sand, little gravel, trace clay	8/22/2011	0.62
		1' - 2'	Cadmium		364.55	370.6	Above	Silty sand, little gravel, trace clay	8/22/2011	15.2
		2' - 3'	Cadmium		364.55	369.6	Above	Silty sand, little gravel, trace clay	8/22/2011	18
		3' - 4'	Cadmium		364.55	368.6	Above	Silty sand, little gravel, trace clay	8/22/2011	4.9
		4' - 5'	Cadmium		364.55	367.6	Above	Silt, trace clay	8/22/2011	0.27
		5' - 6'	Cadmium		364.55	366.6	Above	Silt, little clay	8/22/2011	0.21 J
DI-15-02	C30	6' - 7'	Cadmium	372.62	364.55	365.6	Above	Silt, little clay	8/22/2011	0.19 J
		0' - 1'	Cadmium		364.55	371.62	Above	Silty sand & gravel, trace clay	8/22/2011	2.5
		1' - 2'	Cadmium		364.55	370.62	Above	Silty sand & gravel, trace clay	8/22/2011	3.7
		2' - 3'	Cadmium		364.55	369.62	Above	Sandy silt with little gravel, trace clay	8/22/2011	2.3
		3' - 4'	Cadmium		364.55	368.62	Above	Sandy silt with little gravel, trace clay	8/22/2011	2.9
		4' - 5'	Cadmium		364.55	367.62	Above	Silt, little clay (green & red mottling)	8/22/2011	1.5
		5' - 6'	Cadmium		364.55	366.62	Above	Silt, little clay	8/22/2011	0.26 [0.20 J]
		6' - 7'	Cadmium		364.55	365.62	Above	Silt, little clay	8/22/2011	0.14 J

**Table 2A**  
**Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
DI-32A-01	F20	0 - 1'	Cadmium	---	---	---	---	Silt, organics and gravel	9/21/2009	0.276 [0.215 J]
		1 - 2'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	1.72
		2 - 3'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	4.71
		3 - 4'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	0.591
		4 - 5'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	78.6
		5 - 6'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	6.53
DI-32C-01	F21	0 - 1'	Cadmium	---	---	---	---	Sand & silt, organics	9/21/2009	0.444
		1 - 2'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	1.19
		2 - 3'	Cadmium		---	---	---	Sand & silt, gravel	9/21/2009	0.238 [0.180 J]
		9 - 10'	Cadmium		---	---	---	Silty clay	9/21/2009	<0.255
		10 - 11'	Cadmium		---	---	---	Silty clay	9/21/2009	<0.235
DI-32C-02	F21	0 - 1'	Cadmium	---	---	---	---	Sand & silt, organics	9/21/2009	0.460
		1 - 2'	Cadmium		---	---	---	Sand & silt, organics	9/21/2009	1.32
		2 - 3'	Cadmium		---	---	---	Silt & sand, trace clay	9/21/2009	0.164 J
DI-33-01	G23	0' - 1'	Cadmium	---	---	--	---	Gravel/silt and sand	8/11/2009	2.26
		1' - 2'	Cadmium		---	--	---	Silty clay with gravel	8/11/2009	2.48
		2' - 3'	Cadmium		---	--	---	Silty clay with gravel	8/11/2009	2.05 [2.74]
		3' - 4'	Cadmium		---	--	---	Silty clay with gravel/organics	8/11/2009	3.95
		4' - 5'	Cadmium		---	--	---	Silty clay with gravel/organics	8/11/2009	2.73
DI-34-01	G24	0' - 1'	Cadmium	371.98	365.46	370.98	Above	Fine sandy silt, trace clay & organics	8/24/2011	22.0
		1' - 2'	Cadmium		365.46	369.98	Above	Sandy silt, trace clay	8/24/2011	101
		2' - 3'	Cadmium		365.46	368.98	Above	Sandy silt, trace clay	8/24/2011	5.0
		3' - 4'	Cadmium		365.46	367.98	Above	Silt	8/24/2011	0.51
DI-34-02	G24	0' - 1'	Cadmium	372.31	365.46	371.31	Above	Silt, some fine sand, little clay	8/24/2011	48.2 J
		1' - 2'	Cadmium		365.46	370.31	Above	Silt, little fine sand, little clay	8/24/2011	8.8 J
		2' - 3'	Cadmium		365.46	369.31	Above	Silt, little to trace clay	8/24/2011	23.2 J
		3' - 4'	Cadmium		365.46	368.31	Above	Silt, little fine sand, little clay	8/24/2011	15.6 J
DI-45-01	F19	0' - 1'	Cadmium	375.04	369.27	374.04	Above	Clay, silty clay	4/25/2011	3.6
		1' - 2'	Cadmium		369.27	373.04	Above	Clay, silty clay, fine sand	4/25/2011	0.33
		2' - 3'	Cadmium		369.27	372.04	Above	Clay, silty clay, silt, trace fine sand	4/25/2011	0.62
		3' - 4'	Cadmium		369.27	371.04	Above	Clay, silty clay, organics	4/25/2011	530
		4' - 5'	Cadmium		369.27	370.04	Above	Clay, silty clay, occasional roots	4/25/2011	4.5
		5' - 6'	Cadmium		369.27	369.04	At	Clay, clayey silt, silt, sandy silt	4/25/2011	2.8
		6' - 7'	Cadmium		369.27	368.04	Below	Clayey silt, clay, sandy silt	4/25/2011	9.5
		7' - 8'	Cadmium		369.27	367.04	Below	Clay	4/25/2011	0.58
DI-45-02	F19	0' - 1'	Cadmium	375.66	369.27	374.66	Above	Clay	4/25/2011	4.1
		1' - 2'	Cadmium		369.27	373.66	Above	Clay, silty clay	4/25/2011	1.9
		2' - 3'	Cadmium		369.27	372.66	Above	Clay, silty clay	4/25/2011	2.5
		3' - 4'	Cadmium		369.27	371.66	Above	Clay, silty clay	4/25/2011	2.6
DI-45-03	F19	0' - 1'	Cadmium	376.01	369.27	375.01	Above	Clay, silty clay	4/25/2011	0.50
		1' - 2'	Cadmium		369.27	374.01	Above	Clay, silty clay	4/25/2011	0.21 J
DI-46-01	F21	0' - 1'	Cadmium	377.47	367.00	376.47	Above	Clayey silt, silty clay, trace gravel	4/27/2011	3.6
		1' - 2'	Cadmium		367.00	375.47	Above	Silty clay, clayey silt, gravel	4/27/2011	0.83
DI-46-02	F21	0' - 1'	Cadmium	377.39	367.00	376.39	Above	Clayey silt, silty clay, fine to coarse gravel	4/27/2011	0.79
		1' - 2'	Cadmium		367.00	375.39	Above	Fine to coarse gravel, silty clay	4/27/2011	0.70
DI-47-01	F21	0' - 1'	Cadmium	377.02	366.91	376.02	Above	Clayey silt with little fine sand	4/26/2011	2.2
		1' - 2'	Cadmium		366.91	375.02	Above	Clayey silt with little fine sand	4/26/2011	2.6
DI-47-03	F21	0' - 1'	Cadmium	377.58	366.91	376.58	Above	Clayey silt with little fine sand, trace gravel	4/26/2011	0.60
		1' - 2'	Cadmium		366.91	375.58	Above	Clayey silt with little fine sand, trace gravel, less clay	4/26/2011	1.4
DI-48-01	F21	0' - 1'	Cadmium	373.27	366.79	372.27	Above	Silty clay, roots	4/25/2011	52.6 B
		1' - 2'	Cadmium		366.79	371.27	Above	Silty clay with clay	4/25/2011	9.6 B
		2' - 3'	Cadmium		366.79	370.27	Above	Silty clay with clay	4/25/2011	6.5 B
		3' - 4'	Cadmium		366.79	369.27	Above	Clay with silty clay	4/25/2011	9.8 B
DI-48-02	G21	0' - 1'	Cadmium	373.67	366.79	372.67	Above	Clayey silt, sandy silt, silty sand	4/25/2011	0.31
		1' - 2'	Cadmium		366.79	371.67	Above	Clayey silt	4/25/2011	0.095 J
DI-49-01	G23	0' - 1'	Cadmium	372.96	366.19	371.96	Above	Clayey silt, clay, sandy silt	4/25/2011	4.3 B
		1' - 2'	Cadmium		366.19	370.96	Above	Silty clay, clay	4/25/2011	1.7 B
		2' - 3'	Cadmium		366.19	369.96	Above	Clay, silty clay, little gravel	4/25/2011	3.3 BJ [0.84 BJ]
		3' - 4'	Cadmium		366.19	368.96	Above	Clay, silty clay	4/25/2011	1.7 B
DI-49-02	G23	0' - 1'	Cadmium	373.23	366.18	372.23	Above	Silty clay, clay, roots	4/25/2011	6.4
		1' - 2'	Cadmium		366.18	371.23	Above	Silty clay, clay, coarse gravel	4/25/2011	6.8
DI-49-03	G23	0' - 1'	Cadmium	373.62	366.18	372.62	Above	Silty clay, clay, trace gravel	4/25/2011	0.78
		1' - 2'	Cadmium		366.18	371.62	Above	Silty clay, clay, cobble	4/25/2011	10.7
DI-55-01	G23	0' - 1'	Cadmium	373.13	366.19	372.13	Above	Silty clay, clay	4/25/2011	2.6 B
		1' - 2'	Cadmium		366.19	371.13	Above	Clay	4/25/2011	1.5 B
		2' - 3'	Cadmium		366.19	370.13	Above	Clay, silty clay, clayey silt	4/25/2011	30.5 B
		3' - 4'	Cadmium		366.19	369.13	Above	Clayey silt, silt	4/25/2011	12.5 B
DI-55-02	F23	0' - 1'	Cadmium	373.56	366.21	372.56	Above	Silty clay, clay, roots	4/25/2011	6.9
		1' - 2'	Cadmium		366.21	371.56	Above	Clay	4/25/2011	1.5
		2' - 3'	Cadmium		366.21	370.56	Above	Clay	4/25/2011	0.77
		3' - 4'	Cadmium		366.21	369.56	Above	Clay	4/25/2011	12.4



**Table 2A**  
**Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
DI-55-03	F23	0' - 1'	Cadmium	374.18	366.22	373.18	Above	Clay, silty clay, roots	4/25/2011	0.52
		1' - 2'	Cadmium		366.22	372.18	Above	Silty clay, silt, trace gravel	4/25/2011	1.0
		2' - 3'	Cadmium		366.22	371.18	Above	Silty clay, little sand	6/4/2013	1.9
		3' - 4'	Cadmium		366.22	370.18	Above	Silty clay, little sand	6/4/2013	0.87
		4' - 5'	Cadmium		366.22	369.18	Above	Clayey silt, some sand	6/4/2013	35.9
DI-55-04	F23	4' - 5'	Cadmium	374.93	365.88	369.93	Above	Silty Clay, some sand	6/4/2013	20.3
DI-57-01	G25	0' - 1'	Cadmium	371.75	365.18	370.75	Above	Gravelly silt, little sand, trace clay	8/24/2011	15.6
		1' - 2'	Cadmium		365.18	372.18	Above	Clayey silt	8/24/2011	0.30 J [1.4 J]
		2' - 3'	Cadmium		365.18	372.18	Above	Clayey silt, clay increases with depth	8/24/2011	1.8
		3' - 4'	Cadmium		365.18	372.18	Above	Gray clay	8/24/2011	2.8
DI-57-02	G25	0' - 1'	Cadmium	371.67	365.12	370.67	Above	Sandy silt, some gravel, trace clay & organics	8/24/2011	26.3 J
		1' - 2'	Cadmium		365.12	372.18	Above	Clayey silt, trace fine sand, trace organics	8/24/2011	24.1 J [41.0 J]
		2' - 3'	Cadmium		365.12	372.18	Above	Clayey silt, clay increases with depth	8/24/2011	38.4 J
		3' - 4'	Cadmium		365.12	372.18	Above	Clay, trace silt	8/24/2011	61.3 J
DI-58-01	F27	0' - 1'	Cadmium	372.98	364.31	371.98	Above	Fine sand	8/23/2011	1.8
		1' - 2'	Cadmium		364.31	372.18	Above	Fine sand, little silt	8/23/2011	10.1
DI-58-02	F27	0' - 1'	Cadmium	372	364.31	371	Above	Silty sand	8/23/2011	17.9
		1' - 2'	Cadmium		364.31	372.18	Above	Silty sand	8/23/2011	61.5
		2' - 3'	Cadmium		364.31	372.18	Above	Silty sand, little clay	8/23/2011	23.1
		3' - 4'	Cadmium		364.31	372.18	Above	Silty sand, some clay	8/23/2011	11.3
DI-58-03	F27	0' - 1'	Cadmium	372.06	364.00	371.06	Above	Clayey silt, some sand	6/4/2013	2.6 [2.1]
		1' - 2'	Cadmium		364.00	370.06	Above	Clay and silt, some sand	6/4/2013	10.8
		2' - 3'	Cadmium		364.00	369.06	Above	Silty clay, some sand	6/4/2013	0.25
		3' - 4'	Cadmium		364.00	368.06	Above	Silty clay, some sand	6/4/2013	16.3
		4' - 5'	Cadmium		364.00	367.06	Above	Clayey silt, some sand, organics	6/4/2013	1.6
		5' - 6'	Cadmium		364.00	366.06	Above	Silty clay, green mottling (organics)	6/4/2013	0.22 J
DI-58-04	F27	1' - 2'	Cadmium	372.32	364.00	370.32	Above	Clay and silt, little sand	6/4/2013	7.1
		3' - 4'	Cadmium		364.00	368.32	Above	Clayey silt, some sand, organics	6/4/2013	3.0
DI-58-05	F26	1' - 2'	Cadmium	372.14	364.00	364.32	Below	Silt and Clay, some sand, trace gravel	8/13/2013	2.1 B
DI-59-01	G25	0' - 1'	Cadmium	372.12	365.22	371.12	Above	Silt, little sand & clay	8/24/2011	31.7
		1' - 2'	Cadmium		365.22	372.18	Above	Silt, little sand & clay	8/24/2011	3.4
		2' - 3'	Cadmium		365.22	372.18	Above	Silt, little sand & clay	8/24/2011	3.1
		3' - 4'	Cadmium		365.22	372.18	Above	Silt, little clay, trace sand, silt increases with depth	8/24/2011	28.6
DI-59-02	G25	0' - 1'	Cadmium	372.14	365.16	371.14	Above	Silty sand, trace clay	8/24/2011	83.7 J
		1' - 2'	Cadmium		365.16	372.18	Above	Silty sand, little clay	8/24/2011	10.4 J
		2' - 3'	Cadmium		365.16	372.18	Above	Silty sand, little clay	8/24/2011	14.3 J
		3' - 4'	Cadmium		365.16	372.18	Above	Fine sand, silt, trace clay	8/24/2011	11.0 J
DI-63-01	F19	0' - 1'	Cadmium	375.29	368.87	374.29	Above	Clay and silt, some sand and gravel	6/4/2013	0.54
DI-64-01	F21	0' - 1'	Cadmium	376.32	367.11	375.32	Above	Clay and sandy silt, some gravel	6/4/2013	3.5
		1' - 2'	Cadmium		367.11	374.32	Above	Sand, sandy silt and clay	6/4/2013	7.2
DI-64-02	F21	0' - 1'	Cadmium	377.12	367.06	376.12	Above	Silt and sand, trace gravel, organics	6/4/2013	4.5
		1' - 2'	Cadmium		367.06	375.12	Above	Clay and silt, little sand	6/4/2013	0.94
DI-64-03	F21	0' - 1'	Cadmium	376.86	367.07	375.86	Above	Sand and Silt, trace gravel	8/13/2013	12.7 B
		1' - 2'	Cadmium		367.07	374.86	Above	Sand and Silt, trace gravel	8/13/2013	14.3 B
		2' - 3'	Cadmium		367.07	373.86	Above	Sand and Silt, trace gravel	8/13/2013	10.8 B
		3' - 4'	Cadmium		367.07	372.86	Above	Clayey Silt and Sand	8/13/2013	5.4 B
DI-64-04	F21	0' - 1'	Cadmium	377.39	367.03	376.39	Above	Sand, some silt, trace gravel	8/13/2013	0.20 U
DI-67-01	E28	0' - 1'	Cadmium	370.59	364.35	369.59	Above	Clayey silt, some sand and gravel, organics	6/3/2013	18.5
		1' - 2'	Cadmium		364.35	368.59	Above	Clayey silt, some sand and gravel, organics	6/3/2013	1.9
		2' - 3'	Cadmium		364.35	367.59	Above	Clayey silt, some sand and gravel, organics	6/3/2013	9.9
		3' - 4'	Cadmium		364.35	366.59	Above	Clay and silt, little sand	6/3/2013	69.5
DI-67-02	E28	0' - 1'	Cadmium	370.93	364.35	369.93	Above	Clayey silt, some sand and gravel	6/3/2013	14.2
		1' - 2'	Cadmium		364.35	368.93	Above	Clayey silt, some sand and gravel	6/3/2013	1.1
		2' - 3'	Cadmium		364.35	367.93	Above	Clayey silt, some sand and gravel	6/3/2013	40.7
		3' - 4'	Cadmium		364.35	366.93	Above	Clayey silt, some sand and gravel	6/3/2013	1.8
DI-68-01	E28	0' - 1'	Cadmium	371.31	364.36	370.31	Above	Clayey silt, some sand	6/3/2013	4.0
		1' - 2'	Cadmium		364.36	369.31	Above	Clayey silt, some sand	6/3/2013	0.40
		2' - 3'	Cadmium		364.36	368.31	Above	Clayey silt, some sand, increasing clay content	6/3/2013	0.58
		3' - 4'	Cadmium		364.36	367.31	Above	Silty clay, some sand	6/3/2013	20.3
DI-68-02	E28	3' - 4'	Cadmium	371.2	364.36	367.2	Above	Silty clay, some sand, organics	6/3/2013	14.9
DI-69-01	D28	0' - 1'	Cadmium	370.33	364.38	369.33	Above	Clayey silt and sand, rock fragments, organics	6/3/2013	17.7
		1' - 2'	Cadmium		364.38	368.33	Above	Clayey silt and sand, increasing clay	6/3/2013	0.89
		2' - 3'	Cadmium		364.38	367.33	Above	Clay and silt, some sand, trace gravel	6/3/2013	14.6
		3' - 4'	Cadmium		364.38	366.33	Above	Clay and silt, some sand, trace gravel	6/3/2013	157
DI-69-02	D28	0' - 1'	Cadmium	370.17	364.38	369.17	Above	Clayey silt, some sand, trace gravel	6/3/2013	13.9
		1' - 2'	Cadmium		364.38	368.17	Above	Clayey silt, little sand	6/3/2013	23.5
		2' - 3'	Cadmium		364.38	367.17	Above	Clay and silt, little sand, trace gravel	6/3/2013	3.1
		3' - 4'	Cadmium		364.38	366.17	Above	Clayey silt, some sand	6/3/2013	17.4
DI-70-01	D28	0' - 1'	Cadmium	372.59	364.38	371.59	Above	Clayey silt, little sand, organics	6/3/2013	6.1
		1' - 2'	Cadmium		364.38	370.59	Above	Clay and silt, little sand, trace gravel	6/3/2013	0.74
DI-70-02	D28	0' - 1'	Cadmium	373.89	364.38	372.89	Above	Clayey silt, little sand, organics	6/3/2013	2.7

**Table 2A**  
**Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
DI-71-01	D29	0' - 1'	Cadmium	369.83	364.39	368.83	Above	Clayey silt, little sand, trace gravel, organics	6/3/2013	21.6
		1' - 2'	Cadmium		364.39	367.83	Above	Clay and silt, some sand, trace gravel	6/3/2013	6.9
		2' - 3'	Cadmium		364.39	366.83	Above	Silty clay, some sand, trace gravel	6/3/2013	59.2
		3' - 4'	Cadmium		364.39	365.83	Above	Silty clay, some sand, trace gravel, increasing clay	6/3/2013	0.35
DI-71-02	D29	0' - 1'	Cadmium	369.47	364.39	368.47	Above	Clayey silt, some sand, trace gravel, organics	6/3/2013	24.5
		1' - 2'	Cadmium		364.39	367.47	Above	Clayey silt, some sand, trace gravel	6/3/2013	52.9
		2' - 3'	Cadmium		364.39	366.47	Above	Sandy silt and clay	6/3/2013	3.3
DI-72-01	F19	0' - 1'	Cadmium	375.22	368.84	374.22	Above	Silty clay, little to some sand, trace gravel	6/5/2013	13.8 J [3.8 J]
		1' - 2'	Cadmium		368.84	373.22	Above	Clay and silt, some sand, trace gravel	6/5/2013	0.8 J
		2' - 3'	Cadmium		368.84	372.22	Above	Silty clay, some sand, trace gravel, oxidation zones	6/5/2013	2.7 J [6.1 J]
		3' - 4'	Cadmium		368.84	371.22	Above	Clayey silt and sand	6/5/2013	7.7 J
DI-72-02	F19	0' - 1'	Cadmium	375.72	368.84	374.72	Above	Silty clay, little sand, trace gravel	6/5/2013	0.47
DI-73-01	F19	0' - 1'	Cadmium	375.7	368.69	374.7	Above	Silty clay, some sand, trace gravel, increasing clay	6/5/2013	3.1
DI-74-01	F19	0' - 1'	Cadmium	376.29	368.40	375.29	Above	Silty clay, little sand, trace gravel	6/5/2013	12.6 J [4.4 J]
		1' - 2'	Cadmium		368.40	374.29	Above	Clay and silt, some sand, trace gravel	6/5/2013	0.88 J
		2' - 3'	Cadmium		368.40	373.29	Above	Clay and silt, some sand	6/5/2013	0.24 J [0.24 J]
		3' - 4'	Cadmium		368.40	372.29	Above	Clay and silt, some sand, increasing clay	6/5/2013	4.8 J
DI-74-02	F19	0' - 1'	Cadmium	376.52	368.43	375.52	Above	Silty clay, little sand, trace gravel	6/5/2013	7.2
DI-75-01	F21	0' - 1'	Cadmium	375.26	367.17	374.26	Above	Silt and sand, organics, roots	6/4/2013	3.8
		1' - 2'	Cadmium		367.17	373.26	Above	Silt and sand	6/4/2013	0.084 J
DI-75-02	F21	0' - 1'	Cadmium	374.84	367.09	373.84	Above	Silt, some sand	6/4/2013	7.0
DI-76-01	G23	0' - 1'	Cadmium	373.8	366.14	372.8	Above	Silty clay, some sand, trace gravel	6/4/2013	0.61
		1' - 2'	Cadmium		366.14	371.8	Above	Silty clay, some sand, trace gravel	6/4/2013	8.3 [9.6]
DI-76-02	G23	1' - 2'	Cadmium	374.13	366.12	372.13	Above	Silty clay, some sand, trace gravel	6/4/2013	1.6
DI-77-01	G23	0' - 1'	Cadmium	373.84	366.18	372.84	Above	Silty clay, some sand, trace gravel	6/4/2013	2.9
		1' - 2'	Cadmium		366.18	371.84	Above	Silty clay, some sand, trace gravel	6/4/2013	1.2
DI-79-01	F23	0' - 1'	Cadmium	373.48	366.10	372.48	Above	Clayey silt, some sand, trace gravel, organics	6/4/2013	1.1
		1' - 2'	Cadmium		366.10	371.48	Above	Clayey silt, some sand, trace gravel, organics	6/4/2013	0.23 J
		2' - 3'	Cadmium		366.10	370.48	Above	Clayey and silt, little sand, trace gravel	6/4/2013	1.8
		3' - 4'	Cadmium		366.10	369.48	Above	Silty clay, little sand, trace gravel	6/4/2013	1.2
		4' - 5'	Cadmium		366.10	368.48	Above	Silt, some sand, and clay	6/4/2013	29.1
DI-79-02	F23	4' - 5'	Cadmium	373.48	366.12	368.48	Above	Clayey silt, some sand, trace gravel	6/4/2013	13.9
DI-92-01	G27	0' - 1'	Cadmium	370.25	364.31	369.25	Above	Sand and silt, orgnics	6/17/2015	10.2
		1' - 2'	Cadmium		364.31	368.25	Above	Coarse sand, trace gravel, fill	6/17/2015	0.55
DI-93-01	G25	0' - 3'	Cadmium	372	364.51	369.00	Above	Sand and silt transitioning to clay and silt	9/15/2015	3
DI-SB-05-05	F19	0' - 1'	Cadmium	377.51	368.32	376.51	Above	Silty sand, trace clay	4/25/2011	0.94
		1' - 2'	Cadmium		368.32	375.51	Above	Sandy silt	4/25/2011	0.24 [0.23]
		2' - 3'	Cadmium		368.32	374.51	Above	Silty sand	4/25/2011	<0.26 U
		3' - 4'	Cadmium		368.32	373.51	Above	Fine sand with some gravel, trace silt	4/25/2011	0.52 B
		4' - 5'	Cadmium		368.32	372.51	Above	Grades to Sandy silt with little gravel	4/25/2011	0.33 B
		5' - 6'	Cadmium		368.32	371.51	Above	Sandy silt, trace gravel, trace clay	4/25/2011	0.54 B
		6' - 7'	Cadmium		368.32	370.51	Above	Sandy silt, trace gravel, trace clay	4/25/2011	0.88 B
		7' - 8'	Cadmium		368.32	369.51	Above	Clay, trace gravel at 7'	4/25/2011	1.0 B
DI-SB-07-01	B30	0' - 1'	Cadmium	372.4	364.42	371.4	Above	Course sand, some silt, little gravel, trace clay	8/22/2011	0.93
		1' - 2'	Cadmium		364.42	370.4	Above	Course sand, some silt, little gravel & clay	8/22/2011	1.4
		2' - 3'	Cadmium		364.42	369.4	Above	Fine sandy silt, little to trace clay	8/22/2011	0.061 J
		3' - 4'	Cadmium		364.42	368.4	Above	Clayey silt, trace fine sand	8/22/2011	0.12 J
		4' - 5'	Cadmium		364.42	367.4	Above	Silty Clay	8/22/2011	0.060 J
		5' - 6'	Cadmium		364.42	366.4	Above	Silty Clay	8/22/2011	<0.23
		6' - 7'	Cadmium		364.42	365.4	Above	Silty Clay, silt lense 6'-2", clay at 6'-8"	8/22/2011	<0.22
DI-SB-07-02	B30	0' - 1'	Cadmium	372.45	364.42	371.45	Above	Silty Sand, some gravel	8/22/2011	0.32
		1' - 2'	Cadmium		364.42	370.45	Above	Silty fine sand, trace clay & gravel	8/22/2011	0.28
		2' - 3'	Cadmium		364.42	369.45	Above	Silty fine sand, trace clay & gravel	8/22/2011	0.10 J
		3' - 4'	Cadmium		364.42	368.45	Above	Sand, silt, little clay	8/22/2011	0.13 J [0.21 J]
		4' - 5'	Cadmium		364.42	367.45	Above	Clayey silt - increasing clay with depth	8/22/2011	0.064 J
		5' - 6'	Cadmium		364.42	366.45	Above	Silty clay - increasing clay with depth	8/22/2011	0.035 J
		6' - 7'	Cadmium		364.42	365.45	Above	Clay, little to trace silt	8/22/2011	0.059 J
EPSoil-2	G23	0' - 1'	Cadmium	---	---	---	---	---	10/2001	29.6
EPSoil-3	B30	0' - 1'	Cadmium	---	---	---	---	---	10/2001	75.6
SA-SB-05-02	F19	0' - 2"	Cadmium	376.93	368.32	376.76	Above	Topsoil	10/22/2003	1.4
		0' - 1'	Cadmium		368.32	375.93	Above	Silty Sand	10/22/2003	1.4
		1' - 2'	Cadmium		368.32	374.93	Above	Silty Sand	10/22/2003	<0.58
		2' - 3'	Cadmium		368.32	373.93	Above	Silty Sand	10/22/2003	1.4
		3' - 4'	Cadmium		368.32	372.93	Above	Silty Sand	10/22/2003	<0.60
		4' - 5'	Cadmium		368.32	371.93	Above	Clayey Silt	10/22/2003	<0.60
		5' - 6'	Cadmium		368.32	370.93	Above	Clayey Silt	10/22/2003	12.5
		6' - 7'	Cadmium		368.32	369.93	Above	Sandy Silt	10/22/2003	<0.58
		7' - 8'	Cadmium		368.32	368.93	Above	Sandy Silt to Organic Clayey Silt	10/22/2003	<0.59
		8' - 9'	Cadmium		368.32	367.93	At	Organic Clayey Silt	10/22/2003	5.1
		9' - 10'	Cadmium		368.32	366.93	Below	Organic Clayey Silt	10/22/2003	5.9
		10' - 11'	Cadmium		368.32	365.93	Below	Organic Clayey Silt	10/22/2003	8.1

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SA-SB-05-03	F19	0' - 2"	Cadmium	376.62	368.31	376.45	Above	Topsoil	10/22/2003	1.51
		0' - 1'	Cadmium		368.31	375.62	Above	Silty Sand	10/22/2003	<0.607
		1' - 2'	Cadmium		368.31	374.62	Above	Silty Sand	10/22/2003	<0.588
		2' - 3'	Cadmium		368.31	373.62	Above	Silty Sand	10/22/2003	<0.581
		3' - 4'	Cadmium		368.31	372.62	Above	Silty Sand	10/22/2003	<0.579
		4' - 5'	Cadmium		368.31	371.62	Above	Clayey Silt	10/22/2003	<0.607
		5' - 6'	Cadmium		368.31	370.62	Above	Organic Clayey Silt	10/22/2003	2.5
		6' - 7'	Cadmium		368.31	369.62	Above	Organic Clayey Silt	10/22/2003	0.587
		7' - 8'	Cadmium		368.31	368.62	At	Organic Clayey Silt	10/22/2003	20.5
		8' - 9'	Cadmium		368.31	367.62	Below	Clayey Silt	10/22/2003	21.8
		9' - 10'	Cadmium		368.31	366.62	Below	Clayey Silt	10/22/2003	<0.661
SA-SB-05-04	F19	0' - 2"	Cadmium	375.98	368.27	375.81	Above	Topsoil	10/22/2003	4.3
		0' - 1'	Cadmium		368.27	374.98	Above	Silty Sand	10/22/2003	3.6
		1' - 2'	Cadmium		368.27	373.98	Above	Silty Sand	10/22/2003	27.9
		2' - 3'	Cadmium		368.27	372.98	Above	Silty Sand	10/22/2003	<0.57
		3' - 4'	Cadmium		368.27	371.98	Above	Organic clayey Silt	10/22/2003	11.8
		4' - 5'	Cadmium		368.27	370.98	Above	Organic Silty Clay	10/22/2003	7.5
		5' - 6'	Cadmium		368.27	369.98	Above	Organic Silty Clay	10/22/2003	2.4
		6' - 7'	Cadmium		368.27	368.98	Above	Organic Silty Clay	10/22/2003	12.0
		7' - 8'	Cadmium		368.27	367.98	At	Organic Clayey Silt	10/22/2003	11.3
		8' - 9'	Cadmium		368.27	366.98	Below	Organic Clayey Silt	10/22/2003	20.9
		9' - 10'	Cadmium		368.27	365.98	Below	Organic Sand/Silt	10/22/2003	<0.72
		10' - 11'	Cadmium		368.27	364.98	Below	Organic Sand/Silt	10/22/2003	<0.85
		11' - 12'	Cadmium		368.27	363.98	Below	Silty Sand	10/22/2003	<0.63
		12' - 13'	Cadmium		368.27	362.98	Below	Organic Silt/Sand	10/22/2003	<0.68
		13' - 14'	Cadmium		368.27	361.98	Below	Organic Silt/Sand	10/22/2003	<0.68
SA-SB-06-01	E28	0' - 2"	Cadmium	371.39	364.30	371.22	Above	Topsoil	10/24/2003	8.5
		0' - 1'	Cadmium		364.30	370.39	Above	Silty Sand	10/24/2003	6.5
		1' - 2'	Cadmium		364.30	369.39	Above	Silty Sand	10/24/2003	<0.54
		2' - 3'	Cadmium		364.30	368.39	Above	Silty Sand	10/24/2003	1.1
		3' - 4'	Cadmium		364.30	367.39	Above	Silty Sand	10/24/2003	41.7
		4' - 5'	Cadmium		364.30	366.39	Above	Silty Sand	10/24/2003	2.6
		5' - 6'	Cadmium		364.30	365.39	Above	Silty Sand	10/24/2003	3.4
		6' - 7'	Cadmium		364.30	364.39	At	Silty Sand to Organic Clayey Silt	10/24/2003	<0.60
		7' - 8'	Cadmium		364.30	363.39	Below	Organic Clayey Silt	10/24/2003	<0.63
		8' - 9'	Cadmium		364.30	362.39	Below	Silty Clay	10/24/2003	<0.65
SA-SB-06-02	E28	0' - 2"	Cadmium	372.31	364.30	372.14	Above	Topsoil	10/24/2003	2.49
		0' - 1'	Cadmium		364.30	371.31	Above	Silty Sand	10/24/2003	1.09 [1.77]
		1' - 2'	Cadmium		364.30	370.31	Above	Silty Sand	10/24/2003	<0.567
		2' - 3'	Cadmium		364.30	369.31	Above	Silty Sand	10/24/2003	<0.522
		3' - 4'	Cadmium		364.30	368.31	Above	Silty Sand	10/24/2003	0.703
		4' - 5'	Cadmium		364.30	367.31	Above	Silty Sand to Organic Clayey Silt	10/24/2003	30.3
		5' - 6'	Cadmium		364.30	366.31	Above	Organic Clayey Silt	10/24/2003	60.1
		6' - 7'	Cadmium		364.30	365.31	Above	Organic Clayey Silt to Silty Clay	10/24/2003	1.44
		7' - 8'	Cadmium		364.30	364.31	At	Organic Clayey Silt	10/24/2003	6.18
		8' - 9'	Cadmium		364.30	363.31	Below	Silty Clay	10/24/2003	7.35
SA-SB-06-03	E28	0' - 2"	Cadmium	372.74	364.30	372.57	Above	Topsoil	10/24/2003	1.22
		0' - 1'	Cadmium		364.30	371.74	Above	Silty Sand	10/24/2003	<0.611
		1' - 2'	Cadmium		364.30	370.74	Above	Organic Silt/Sand	10/24/2003	<0.566
		2' - 3'	Cadmium		364.30	369.74	Above	Silty Sand	10/24/2003	<0.579
		3' - 4'	Cadmium		364.30	368.74	Above	Silty Sand	10/24/2003	<0.585
		4' - 5'	Cadmium		364.30	367.74	Above	Silty Sand	10/24/2003	7.63
		5' - 6'	Cadmium		364.30	366.74	Above	Organic Clayey Silt	10/24/2003	64.4
		6' - 7'	Cadmium		364.30	365.74	Above	Organic Clayey Silt	10/24/2003	<0.668
		7' - 8'	Cadmium		364.30	364.74	At	Clayey Silt to Clay	10/24/2003	<0.625
		8' - 9'	Cadmium		364.30	363.74	Below	Clay	10/24/2003	<0.634
SA-SB-06-04	E28	0' - 2"	Cadmium	372.98	364.30	372.81	Above	Topsoil	10/24/2003	1.13
		0' - 1'	Cadmium		364.30	371.98	Above	Silty Sand	10/24/2003	<0.605
		1' - 2'	Cadmium		364.30	370.98	Above	Silty Sand	10/24/2003	<0.561
		2' - 3'	Cadmium		364.30	369.98	Above	Silty Sand	10/24/2003	<0.573
		3' - 4'	Cadmium		364.30	368.98	Above	Silty Sand	10/24/2003	<0.554
		4' - 5'	Cadmium		364.30	367.98	Above	Fill	10/24/2003	1.78
		5' - 6'	Cadmium		364.30	366.98	Above	Organic Clayey Silt	10/24/2003	88.1
		6' - 7'	Cadmium		364.30	365.98	Above	Organic Clayey Silt	10/24/2003	<0.693
		7' - 8'	Cadmium		364.30	364.98	Above	Clay to Silty Clay	10/24/2003	<0.678
		8' - 9'	Cadmium		364.30	363.98	At	Clay	10/24/2003	<0.636
SA-SB-07-01	B30	0' - 2"	Cadmium	372.1	364.35	371.93	Above	Topsoil	10/24/2003	4.6
SA-SB-07-02	B30	0' - 2"	Cadmium	371.71	364.35	371.54	Above	Topsoil	10/24/2003	1.0
SA-SB-07-03	B30	0' - 2"	Cadmium	371.04	364.35	370.87	Above	Topsoil	10/24/2003	0.845
SA-SB-07-04	B30	0' - 2"	Cadmium	370.1	364.35	369.93	Above	Topsoil	10/24/2003	0.839

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SA-SB-216-01	F19	0' - 2"	Cadmium	375.03	368.96	374.86	Above	Topsoil	10/22/2003	3.3
		0' - 1'	Cadmium		368.96	374.03	Above	Silty Sand	10/22/2003	3.9
		1' - 2'	Cadmium		368.96	373.03	Above	Silty Sand	10/22/2003	<0.59
		2' - 3'	Cadmium		368.96	372.03	Above	Silty Sand	10/22/2003	<0.56
		3' - 4'	Cadmium		368.96	371.03	Above	Clayey Silt	10/22/2003	0.65
		4' - 5'	Cadmium		368.96	370.03	Above	Clayey Silt	10/22/2003	24.9
		5' - 6'	Cadmium		368.96	369.03	At	Clayey Silt	10/22/2003	0.77
		6' - 7'	Cadmium		368.96	368.03	Below	Clayey Silt	10/22/2003	4.7
		7' - 8'	Cadmium		368.96	367.03	Below	Clayey Silt	10/22/2003	<0.65
		8' - 9'	Cadmium		368.96	366.03	Below	Clayey Silt	10/22/2003	20.6
SA-SB-216-02	E19	9' - 10'	Cadmium		368.96	365.03	Below	Organic Clayey Silt	10/22/2003	<0.654
		0' - 2"	Cadmium	376.08	368.88	375.91	Above	Topsoil	10/22/2003	1.26
		0' - 1'	Cadmium		368.88	375.08	Above	Silty Sand	10/22/2003	0.659
		1' - 2'	Cadmium		368.88	374.08	Above	Silty Sand	10/22/2003	<0.588
		2' - 3'	Cadmium		368.88	373.08	Above	Silty Sand	10/22/2003	<0.617
		3' - 4'	Cadmium		368.88	372.08	Above	Silty Sand	10/22/2003	<0.602
		4' - 5'	Cadmium		368.88	371.08	Above	Silty Sand	10/22/2003	5.38
		5' - 6'	Cadmium		368.88	370.08	Above	Organic Clayey Silt	10/22/2003	14.5
		6' - 7'	Cadmium		368.88	369.08	At	Organic Clayey Silt	10/22/2003	1.57 [0.823]
		7' - 8'	Cadmium		368.88	368.08	Below	Silty Clay	10/22/2003	<0.68
		8' - 9'	Cadmium		368.88	367.08	Below	Silty Clay	10/22/2003	0.903
		9' - 10'	Cadmium		368.88	366.08	Below	Organic Clayey Silt	10/22/2003	<0.756
		10' - 11'	Cadmium		368.88	365.08	Below	Organic Clayey Silt	10/22/2003	<0.719
		11' - 12'	Cadmium		368.88	364.08	Below	Silty Clay	10/22/2003	<0.62
		12' - 13'	Cadmium		368.88	363.08	Below	Silty Sand	10/22/2003	<0.616
SA-SB-216-03	E19	13' - 14'	Cadmium		368.88	362.08	Below	Silty Sand	10/22/2003	<0.60
		0' - 2"	Cadmium	376.12	368.90	375.95	Above	Topsoil	10/22/2003	<0.652
		0' - 1'	Cadmium		368.90	375.12	Above	Silty Sand	10/22/2003	<0.60
		1' - 2'	Cadmium		368.90	374.12	Above	Silty Sand	10/22/2003	<0.598
		2' - 3'	Cadmium		368.90	373.12	Above	Silty Sand	10/22/2003	<0.617
		3' - 4'	Cadmium		368.90	372.12	Above	Silty Clay	10/22/2003	<0.624
		4' - 5'	Cadmium		368.90	371.12	Above	Silty Clay	10/22/2003	1.54
		5' - 6'	Cadmium		368.90	370.12	Above	Sandy Silt	10/22/2003	<0.632
		6' - 7'	Cadmium		368.90	369.12	At	Sandy Silt	10/22/2003	<0.641
		7' - 8'	Cadmium		368.90	368.12	Below	Sandy Silt	10/22/2003	<0.713
		8' - 9'	Cadmium		368.90	367.12	Below	Sandy Silt	10/22/2003	<0.635
SA-SB-216-04	E19	9' - 10'	Cadmium		368.90	366.12	Below	Organic Silt/Sand	10/22/2003	<0.635
		0' - 1'	Cadmium	376.23	368.88	375.23	Above	Silty Sand	10/22/2003	<0.59
SB-01	F18	1' - 2'	Cadmium		368.88	374.23	Above	Silty Sand	10/22/2003	<0.57
		0' - 2"	Cadmium	---	---	---	---	---	11/2001	10.5
SB-02	F19	0' - 1'	Cadmium	---	---	---	---	---	11/2001	1.64
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	203
SB-03	F19	0' - 1'	Cadmium	---	---	---	---	---	11/2001	503
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	37
SB-04	F21	0' - 1'	Cadmium	---	---	---	---	---	11/2001	30.1
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	34.2
SB-05	G22	0' - 1'	Cadmium	---	---	---	---	---	11/2001	41.1
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	98.2
SB-06	F22	0' - 1'	Cadmium	---	---	---	---	---	11/2001	11.3
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	8.04
SB-07	G24	0' - 1'	Cadmium	---	---	---	---	---	11/2001	42.1
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	34.3
SB-08	G25	0' - 1'	Cadmium	---	---	---	---	---	11/2001	5.78
		0' - 1'	Cadmium	---	---	---	---	---	11/2001	81.5
SB-09	E28	1' - 2'	Cadmium	---	---	---	---	---	11/2001	191
		0' - 1'	Cadmium	---	---	---	---	---	11/2001	108
SB-10	D29	1' - 2'	Cadmium	---	---	---	---	---	11/2001	114
		0' - 1'	Cadmium	---	---	---	---	---	11/2001	9.82
SB-11	B30	0' - 1'	Cadmium	---	---	---	---	---	11/2001	2.11
SB-12	B31	0' - 1'	Cadmium	---	---	---	---	---	11/2001	2.11
SB-29	F19	0" - 2"	Cadmium	---	---	---	---	---	06/2002	10.5
SB-30	F19	0" - 2"	Cadmium	---	---	---	---	---	06/2002	39.3
SB-31	F19	0" - 2"	Cadmium	---	---	---	---	---	06/2002	22.9
SB-32	F21	0" - 2"	Cadmium	---	---	---	---	---	06/2002	35.2
SB-33	F21	0" - 2"	Cadmium	---	---	---	---	---	06/2002	11.3
SB-34	F21	0" - 2"	Cadmium	---	---	---	---	---	06/2002	3.79
SB-35	F21	0" - 2"	Cadmium	---	---	---	---	---	06/2002	19.0
SB-36	G22	0" - 2"	Cadmium	---	---	---	---	---	06/2002	26.6
SB-37	F22	0" - 2"	Cadmium	---	---	---	---	---	06/2002	11.3
SB-38	G23	0" - 2"	Cadmium	---	---	---	---	---	06/2002	22.4
SB-39	G24	0" - 2"	Cadmium	---	---	---	---	---	06/2002	16.8

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SB-40	G24	0" - 2"	Cadmium	---	---	---	---	---	06/2002	6.52
SB-41	G24	0" - 2"	Cadmium	---	---	---	---	---	06/2002	47.3
SB-42	H25	0" - 2"	Cadmium	---	---	---	---	---	06/2002	5.65
SB-43	G25	0" - 2"	Cadmium	---	---	---	---	---	06/2002	7.77
SB-44	G27	0" - 2"	Cadmium	---	---	---	---	---	06/2002	101
SB-45	G27	0" - 2"	Cadmium	---	---	---	---	---	06/2002	17.5
SB-46	E28	0" - 2"	Cadmium	---	---	---	---	---	06/2002	96.1
SB-47	D29	0" - 2"	Cadmium	---	---	---	---	---	06/2002	35.6
SB-48	C30	0" - 2"	Cadmium	---	---	---	---	---	06/2002	29.6
SB-49	B30	0" - 2"	Cadmium	---	---	---	---	---	06/2002	21.6
SB-50	B31	0" - 2"	Cadmium	---	---	---	---	---	06/2002	1.3
SB-61	F19	0' - 1'	Cadmium	---	---	---	---	Sandy Silt	11/2002	134
		1' - 2'	Cadmium		---	---	---	Sandy Silt	11/2002	22.9
		2' - 3'	Cadmium		---	---	---	Silty Sand	11/2002	26.2
		3' - 4'	Cadmium		---	---	---	Silty Sand/Peat	11/2002	864
SB-62	F19	2' - 3'	Cadmium	---	---	---	---	Sandy Silt	11/2002	263
		3' - 4'	Cadmium		---	---	---	Silty Sand	11/2002	208
SB-63	F19	0" - 2"	Cadmium	---	---	---	---	---	11/2002	22.6
SB-64	F21	0" - 2"	Cadmium	---	---	---	---	---	11/2002	1.1
SB-65	G22	2' - 3'	Cadmium	---	---	---	---	Sandy Silt	11/2002	6.5
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	23.4
SB-66	G24	0' - 1'	Cadmium	---	---	---	---	Silty Sand	11/2002	29.7
		1' - 2'	Cadmium		---	---	---	Clayey Silt	11/2002	24.2
		2' - 3'	Cadmium		---	---	---	Clayey Silt	11/2002	1.1
		3' - 4'	Cadmium		---	---	---	Clayey Silt	11/2002	<0.60
SB-67	G24	0" - 2"	Cadmium	---	---	---	---	---	11/2002	20.9
SB-68	G27	0' - 1'	Cadmium	---	---	---	---	Silty Sand	11/2002	31.4
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	18.0
		2' - 3'	Cadmium		---	---	---	Sandy Silt	11/2002	3.6
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	11.6
SB-69	F27	0" - 2"	Cadmium	---	---	---	---	---	11/2002	10.3
SB-70	E28	2' - 3'	Cadmium	---	---	---	---	Silty Sand	11/2002	12.7
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	4.8
SB-71	E28	0" - 2"	Cadmium	---	---	---	---	---	11/2002	23.2
		0' - 1'	Cadmium		---	---	---	Silty Sand	11/2002	18.6
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	1.7
		2' - 3'	Cadmium		---	---	---	Silty Sand	11/2002	17.0
		3' - 4'	Cadmium		---	---	---	Silty Sand	11/2002	48.4
SB-72	D29	2' - 3'	Cadmium	---	---	---	---	Silty Sand	11/2002	1.7
		3' - 4'	Cadmium		---	---	---	Silty Sand/Clay	11/2002	4.3
SB-73	D29	0" - 2"	Cadmium	---	---	---	---	---	11/2002	37.6
SB-74	B30	0' - 1'	Cadmium	---	---	---	---	Silty Sand	11/2002	25.0
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	3.8
		2' - 3'	Cadmium		---	---	---	Fill	11/2002	1.4
		3' - 4'	Cadmium		---	---	---	Fill/Sandy Silt	11/2002	<0.62
SB-208	F19	0" - 2"	Cadmium	---	---	---	---	---	11/2002	32.7
		0' - 1'	Cadmium		---	---	---	Silty Sand	11/2002	63.7
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	27.3
		2' - 3'	Cadmium		---	---	---	Silty Sand	11/2002	600
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	41.7
SB-209	F21	0" - 2"	Cadmium	---	---	---	---	---	11/2002	14.7
		0' - 1'	Cadmium		---	---	---	Sandy Silt	11/2002	11.8
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	14.3
		2' - 3'	Cadmium		---	---	---	Silty Sand	11/2002	10.0
		3' - 4'	Cadmium		---	---	---	Silty Sand	11/2002	10.7
SB-210	C30	0" - 2"	Cadmium	---	---	---	---	---	11/2002	4.9
		0' - 1'	Cadmium		---	---	---	Silty Sand	11/2002	3.8
		1' - 2'	Cadmium		---	---	---	Silty Sand	11/2002	7.6
		2' - 3'	Cadmium		---	---	---	Silty Sand	11/2002	1.9
		3' - 4'	Cadmium		---	---	---	Silty Sand	11/2002	<0.54
SB-229	F17	0" - 2"	Cadmium	376.82	369.99	376.65	Above	Topsoil	10/21/2003	1.4
		0' - 1'	Cadmium		369.99	375.82	Above	Silty Sand	10/21/2003	1.9
		1' - 2'	Cadmium		369.99	374.82	Above	Silty Sand	10/21/2003	0.67
		2' - 3'	Cadmium		369.99	373.82	Above	Silty Sand	10/21/2003	<0.61 [ $<0.60$ ]
		3' - 4'	Cadmium		369.99	372.82	Above	Silty Sand	10/21/2003	<0.61
		4' - 5'	Cadmium		369.99	371.82	Above	Silty Sand	10/21/2003	103
		5' - 6'	Cadmium		369.99	370.82	Above	Organic Silt/Sand	10/21/2003	1,390
		6' - 7'	Cadmium		369.99	369.82	At	Organic Silt/Sand to Clayey Silt	10/21/2003	247
		7' - 8'	Cadmium		369.99	368.82	Below	Clayey Silt to Silty Clay	10/21/2003	2.7

Table 2A  
Summary of Soil Classification and Cadmium Analytical Data Through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SB-230	F21	0" - 2"	Cadmium	376.54	366.99	376.37	Above	Topsoil	10/23/2003	23.5
		0' - 1'	Cadmium		366.99	375.54	Above	Sandy Silt	10/23/2003	10.1
		1' - 2'	Cadmium		366.99	374.54	Above	Fill	10/23/2003	5.2 [1.50]
		2' - 3'	Cadmium		366.99	373.54	Above	Fill	10/23/2003	<0.57
		3' - 4'	Cadmium		366.99	372.54	Above	Silty Sand	10/23/2003	0.81
		4' - 5'	Cadmium		366.99	371.54	Above	Silty Sand	10/23/2003	<0.60
		5' - 6'	Cadmium		366.99	370.54	Above	Silty Sand to Silty Clay	10/23/2003	<0.61
		6' - 7'	Cadmium		366.99	369.54	Above	Organic Silty Clay	10/23/2003	6.0
		7' - 8'	Cadmium		366.99	368.54	Above	Organic Silty Clay	10/23/2003	<0.65 [<0.68]
		8' - 9'	Cadmium		366.99	367.54	Above	Silty Clay	10/23/2003	<0.62
		9' - 10'	Cadmium		366.99	366.54	At	Silty Clay	10/23/2003	<0.59
		10' - 11'	Cadmium		366.99	365.54	Below	Organic Silty Clay	10/23/2003	<0.67
		11' - 12'	Cadmium		366.99	364.54	Below	Silty Clay	10/23/2003	<0.62
SB-415	F24	0" - 2"	Cadmium	373.06	365.92	372.89	Above	Topsoil	10/23/2003	1.6
		0' - 1'	Cadmium		365.92	372.06	Above	Silty Sand	10/23/2003	0.99
		1' - 2'	Cadmium		365.92	371.06	Above	Silty Sand	10/23/2003	2.3
		2' - 3'	Cadmium		365.92	370.06	Above	Silty Sand	10/23/2003	<0.60
		3' - 4'	Cadmium		365.92	369.06	Above	Silty Sand to Clayey Silt	10/23/2003	<0.59
		4' - 5'	Cadmium		365.92	368.06	Above	Silty Sand	10/23/2003	2.1
		5' - 6'	Cadmium		365.92	367.06	Above	Silty Sand	10/23/2003	<0.60
		6' - 7'	Cadmium		365.92	366.06	At	Silty Sand	10/23/2003	<0.55
		7' - 8'	Cadmium		365.92	365.06	Below	Organic Silt/Sand	10/23/2003	<0.61 [<0.59]
		8' - 9'	Cadmium		365.92	364.06	Below	Silty Clay	10/23/2003	<0.64
		9' - 10'	Cadmium		365.92	363.06	Below	Silty Clay to Silty Sand	10/23/2003	<0.57
		0" - 2"	Cadmium	372.03	365.87	371.86	Above	Topsoil	10/23/2003	44.4
SB-416	G23	0' - 1'	Cadmium		365.87	371.03	Above	Silty Sand	10/23/2003	20.2
		1' - 2'	Cadmium		365.87	370.03	Above	Silty Sand	10/23/2003	6.8
		2' - 3'	Cadmium		365.87	369.03	Above	Silty Sand	10/23/2003	1.1
		3' - 4'	Cadmium		365.87	368.03	Above	Organic Silt/Sand	10/23/2003	123
		4' - 5'	Cadmium		365.87	367.03	Above	Organic Silt/Sand	10/23/2003	16.8
		5' - 6'	Cadmium		365.87	366.03	At	Organic Silt/Sand	10/23/2003	0.79
		6' - 7'	Cadmium		365.87	365.03	Below	Silty Clay	10/23/2003	<0.62
		7' - 8'	Cadmium		365.87	364.03	Below	Silty Clay	10/23/2003	<0.65
SB-417	G24	0" - 2"	Cadmium	371.96	365.42	371.79	Above	Topsoil	10/24/2003	5.9
		0' - 1'	Cadmium		365.42	370.96	Above	Topsoil	10/24/2003	16.2
		1' - 2'	Cadmium		365.42	369.96	Above	Clayey Silt	10/24/2003	3.0
		2' - 3'	Cadmium		365.42	368.96	Above	Clayey Silt	10/24/2003	0.86
		3' - 4'	Cadmium		365.42	367.96	Above	Organic Clayey Silt	10/24/2003	109.0
		4' - 5'	Cadmium		365.42	366.96	Above	Organic Clayey Silt	10/24/2003	18.4
		5' - 6'	Cadmium		365.42	365.96	Above	Organic Clayey Silt	10/24/2003	<0.73
		6' - 7'	Cadmium		365.42	364.96	At	Organic Clayey Silt to Clay	10/24/2003	<0.63
		7' - 8'	Cadmium		365.42	363.96	Below	Silty Sand	10/24/2003	<0.73
SB-453	F17	0" - 2"	Cadmium	376.77	370.01	376.60	Above	Topsoil	4/29/2004	2.26
		0' - 1'	Cadmium		370.01	375.77	Above	Sandy Silt	4/29/2004	4.03
		1' - 2'	Cadmium		370.01	374.77	Above	Sandy Silt	4/29/2004	<0.590
		2' - 3'	Cadmium		370.01	373.77	Above	Sandy Silt	4/29/2004	<0.612
		3' - 4'	Cadmium		370.01	372.77	Above	Clayey Silt	4/29/2004	<0.623
		4' - 5'	Cadmium		370.01	371.77	Above	Clayey Silt	4/29/2004	3.29
		5' - 6'	Cadmium		370.01	370.77	Above	Clayey Silt	4/29/2004	91.9
		6' - 7'	Cadmium		370.01	369.77	At	Clayey Silt	4/29/2004	130
		7' - 8'	Cadmium		370.01	368.77	Below	Clayey Silt	4/29/2004	<0.734
SB-454	F21	0" - 2"	Cadmium	376.79	367.00	376.62	Above	Topsoil	4/29/2004	4.9
		0' - 1'	Cadmium		367.00	375.79	Above	Silty Sand	4/29/2004	7.5
SB-455	G23	0" - 2"	Cadmium	372.43	365.91	372.26	Above	Topsoil	4/29/2004	3.8
		0' - 1'	Cadmium		365.91	371.43	Above	Sandy Silt	4/29/2004	2.31
		1' - 2'	Cadmium		365.91	370.43	Above	Clayey Silt	4/29/2004	<0.615
		2' - 3'	Cadmium		365.91	369.43	Above	Clayey Silt	4/29/2004	<0.602
		3' - 4'	Cadmium		365.91	368.43	Above	Clayey Silt	4/29/2004	7.04
		4' - 5'	Cadmium		365.91	367.43	Above	Clayey Silt	4/29/2004	<0.681

**Notes:**

- Boring locations are shown on the Design Figures.
- Figure coordinates correspond to coordinate system shown on the Design Figures.
- The soil classification descriptions identified in the table represent the predominant soil type for the respective intervals.
- mg/kg = milligrams/kilograms (equivalent to ppm = parts per million).
- indicates that the information is not available.
- Duplicate results are presented in brackets.
- B - Compound was found in the blank and sample.
- J - The detected concentration is an estimated value.
- U - Result edited to reflect non-detect by data validation company due to presence of cadmium in the associated preparation blank at similar concentrations.
- < - Analyte not detected at the reporting limit shown.

Table 2B  
Summary of Soil Classification and Cadmium Analytical Data through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
B-1	G44	0' - 2.5'	Cadmium	---	---	---	---	---	11/25/2003	1.5
		2.5' - 12'	Cadmium	---	---	---	---	---	11/25/2003	<0.63
B-2	G44	7' - 8'	Cadmium	---	---	---	---	---	11/25/2003	<0.59
B-3	G44	0' - 5'	Cadmium	---	---	---	---	---	11/24/2003	<0.61 [ $<0.61$ ]
		5' - 14'	Cadmium	---	---	---	---	---	11/24/2003	<0.64
B-4	E44	0' - 2'	Cadmium	---	---	---	---	---	11/24/2003	<0.63
		2' - 12'	Cadmium	---	---	---	---	---	11/24/2003	<0.71
B-5	D43	0' - 1.5'	Cadmium	---	---	---	---	---	11/24/2003	<0.54
		1.5' - 12'	Cadmium	---	---	---	---	---	11/24/2003	7.5
B-11	C43	0' - 4'	Cadmium	---	---	---	---	---	3/5/2004	0.74 [0.63]
		4' - 8'	Cadmium	---	---	---	---	---	3/5/2004	0.87
		8' - 12'	Cadmium	---	---	---	---	---	3/5/2004	0.66
B-12	B43	0' - 4'	Cadmium	---	---	---	---	---	3/5/2004	<0.61
		4' - 8'	Cadmium	---	---	---	---	---	3/5/2004	0.69
		8' - 12'	Cadmium	---	---	---	---	---	3/5/2004	<0.58
DI-16-01	D35	0' - 1'	Cadmium	371.46	363.58	370.46	Above	Gravelly coarse sand with organics	8/24/2011	3.3
		1' - 2'	Cadmium		363.58	369.46	Above	Gravelly coarse to fine sand with organics	8/24/2011	4.5
		2' - 3'	Cadmium		363.58	368.46	Above	Gravelly coarse to fine sand with organics	8/24/2011	5.1
		3' - 4'	Cadmium		363.58	367.46	Above	Coarse to fine sand with trace silt, gravel & organics	8/24/2011	5.7
		4' - 5'	Cadmium		363.58	366.46	Above	Clayey silt	8/24/2011	0.19 J
		5' - 6'	Cadmium		363.58	365.46	Above	Silty clay to clay at 6'	8/24/2011	0.14 J
DI-16-02	D35	0' - 1'	Cadmium	375.41	363.51	374.41	Above	Fine sand, trace gravel	8/24/2011	45.0
		1' - 2'	Cadmium		363.51	373.41	Above	Fine sand, little silt, some gravel	8/24/2011	59.6
		2' - 3'	Cadmium		363.51	372.41	Above	Fine sand, trace gravel, organics & silt	8/24/2011	3.2
		3' - 4'	Cadmium		363.51	371.41	Above	Coarse to fine gravelly sand	8/24/2011	0.81 J
		4' - 5'	Cadmium		363.51	370.41	Above	Silt, little clay, little gravel & pebbles	8/24/2011	0.31
		5' - 6'	Cadmium		363.51	369.41	Above	Silty clay	8/24/2011	0.17 J
DI-16-03	D36	0' - 1'	Cadmium	369.66	363.56	368.66	Above	Organics, silt with pebbles, some sand	8/24/2011	6.2
		1' - 2'	Cadmium		363.56	367.66	Above	Clayey silt, pebbles, trace fine sand	8/24/2011	0.33
		2' - 3'	Cadmium		363.56	366.66	Above	Silty clay with organics to 2'-3" then silty sand, little gravel, trace clay	8/24/2011	0.44 [0.17 J]
		3' - 4'	Cadmium		363.56	365.66	Above	Gravelly sand (coarse to fine)	8/24/2011	0.040 J
		4' - 5'	Cadmium		363.56	364.66	Above	Silt	8/24/2011	0.24
		5' - 6'	Cadmium		363.56	363.66	At	Clayey silt to silty clay with depth	8/24/2011	0.13 J
DI-81-01	D36	0' - 1'	Cadmium	370.79	363.46	362.66	At	Silt and Sand, trace gravel, trace clay, rock fragments	8/13/2013	17.9 B [22.6 B]
		1' - 2'	Cadmium		363.46	361.66	At	Silt and Sand, trace gravel, trace clay, rock fragments	8/13/2013	17.1 B
		2' - 3'	Cadmium		363.46	360.66	At	Sandy Silt, trace gravel, rock fragments	8/13/2013	11.4 B
DI-81-02	D36	0' - 1'	Cadmium	371.12	363.46	358.66	At	Silt and Sand, little clay, trace gravel, rock fragments	8/13/2013	40.8 B
		1' - 2'	Cadmium		363.46	357.66	At	Silt and Sand, little clay, trace gravel, rock fragments	8/13/2013	7.2 B
EPSOIL-4	F44	0' - 1'	Cadmium	---	---	---	---	---	10/2001	4.5
SB-13	D37	0' - 1'	Cadmium	---	---	---	---	---	11/2001	14.4
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	<0.666
SB-14	C37	0' - 1'	Cadmium	---	---	---	---	---	11/2001	52.2
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	26.2 [9.8]
SB-15	D42	0' - 1'	Cadmium	---	---	---	---	---	11/2001	30.2
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	44.8
SB-16	D43	0' - 1'	Cadmium	---	---	---	---	---	11/2001	28.9
		1' - 2'	Cadmium	---	---	---	---	---	11/2001	27.7
SB-17	G44	0' - 1'	Cadmium	---	---	---	---	---	11/2001	32.1
SB-18	G44	0' - 1'	Cadmium	---	---	---	---	---	11/2001	6.25
SB-75	D35	0' - 6"	Cadmium	---	---	---	---	---	11/2002	1.3
		6" - 12"	Cadmium	---	---	---	---	Sand & Gravel	11/2002	0.67
		1' - 2'	Cadmium	---	---	---	---	Sand, Silt, Clay	11/2002	<0.58
		2' - 3'	Cadmium	---	---	---	---	Sand, Silt, Clay	11/2002	<0.57
		3' - 4'	Cadmium	---	---	---	---	Clay	11/2002	<0.61
SB-76	D35	0' - 6"	Cadmium	---	---	---	---	---	11/2002	0.73
		6" - 12"	Cadmium	---	---	---	---	Clayey Silt	11/2002	<0.58
		1' - 2'	Cadmium	---	---	---	---	Clayey Silt	11/2002	<0.61
		2' - 3'	Cadmium	---	---	---	---	Clayey Silt	11/2002	1.2
		3' - 4'	Cadmium	---	---	---	---	Silty Sand	11/2002	<0.52
SB-77	E36	0' - 6"	Cadmium	---	---	---	---	Gravelly Sand	11/2002	18.9
		6" - 12"	Cadmium	---	---	---	---	Gravelly Sand	11/2002	1.1
		1' - 2'	Cadmium	---	---	---	---	Gravelly Sand/Clayey Silt	11/2002	<0.55
		2' - 3'	Cadmium	---	---	---	---	Clayey Silt/ Sand	11/2002	<0.56
		3' - 4'	Cadmium	---	---	---	---	Silty Sand	11/2002	<0.57

Table 2B  
Summary of Soil Classification and Cadmium Analytical Data through September 2015<sup>1</sup>  
West Branch of Bloody Brook  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SB-78	C37	3' - 4'	Cadmium	---	---	---	---	Clay	11/2002	<0.58
SB-79	C37	0" - 6"	Cadmium	---	---	---	---	---	11/2002	1.9
		6" - 12"	Cadmium		---	---	---	---	11/2002	0.96
		1' - 2'	Cadmium		---	---	---	Sandy Silt	11/2002	<0.57
		3' - 4'	Cadmium		---	---	---	Clay	11/2002	1.2
SB-80	D40	0" - 6"	Cadmium	---	---	---	---	---	11/2002	11.7
		6" - 12"	Cadmium		---	---	---	---	11/2002	7.3
		0' - 4'	Cadmium		---	---	---	Fill	11/2002	18.4
		4' - 8'	Cadmium		---	---	---	Fill/Peat	11/2002	22.6
		8' - 12'	Cadmium		---	---	---	Peat/Sand and Gravel	11/2002	<0.87
SB-81	D40	0" - 6"	Cadmium	---	---	---	---	---	11/2002	49.9
		6" - 12"	Cadmium		---	---	---	Sandy Silt	11/2002	7.4
		1' - 2'	Cadmium		---	---	---	Sandy Silt	11/2002	8.4
		2' - 3'	Cadmium		---	---	---	Sand	11/2002	1.6
		3' - 4'	Cadmium		---	---	---	Clay	11/2002	<0.63
SB-82	D40	0" - 6"	Cadmium	---	---	---	---	---	11/2002	1.7
		6" - 12"	Cadmium		---	---	---	---	11/2002	1.6
		1' - 2'	Cadmium		---	---	---	Clayey Silt	11/2002	<0.61
		2' - 3'	Cadmium		---	---	---	Sandy Silt	11/2002	1.6
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	1.3
SB-83	C40	0" - 6"	Cadmium	---	---	---	---	---	11/2002	<0.52
		6" - 12"	Cadmium		---	---	---	---	11/2002	<0.51
		0' - 4'	Cadmium		---	---	---	Clay/Fill	11/2002	<0.55
		4' - 8'	Cadmium		---	---	---	Clay/Wood/Peat	11/2002	<0.65
SB-84	D42	2' - 3'	Cadmium	---	---	---	---	Peat	11/2002	11.4
		3' - 4'	Cadmium		---	---	---	Sand	11/2002	<0.79
SB-85	G44	0' - 1'	Cadmium	---	---	---	---	---	11/2002	32.1
SB-211	D43	0" - 6"	Cadmium	---	---	---	---	---	11/2002	3.6
		6" - 12"	Cadmium		---	---	---	---	11/2002	6.8
		1' - 2'	Cadmium		---	---	---	Cobbles, Sand	11/2002	<0.60
		2' - 3'	Cadmium		---	---	---	Cobbles, Sand	11/2002	<0.56
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	<0.61
SB-212	G44	0" - 6"	Cadmium	---	---	---	---	---	11/2002	8.0
		6" - 12"	Cadmium		---	---	---	Silty Sand	11/2002	2.6
		1' - 2'	Cadmium		---	---	---	Sandy Silt	11/2002	<0.59
		2' - 3'	Cadmium		---	---	---	Sandy Silt	11/2002	<0.62
		3' - 4'	Cadmium		---	---	---	Sandy Silt	11/2002	<0.75
SB-231	G43	0" - 6"	Cadmium	366.68	361.56	366.18	Above	Silty Sand	11/3/2003	1.0
		6" - 12"	Cadmium		361.56	365.68	Above	Silty Sand	11/3/2003	0.82
		1' - 2'	Cadmium		361.56	364.68	Above	Silty Sand	11/3/2003	0.72
		2' - 3'	Cadmium		361.56	363.68	Above	Silty Sand	11/3/2003	<0.60
		3' - 4'	Cadmium		361.56	362.68	Above	Silty Sand	11/3/2003	<0.64
		4' - 5'	Cadmium		361.56	361.68	At	Silty Sand to Organic Clayey Silt	11/3/2003	<0.63
		5' - 6'	Cadmium		361.56	360.68	Below	Organic Clayey Silt	11/3/2003	<0.68
		6' - 7'	Cadmium		361.56	359.68	Below	Organic Clayey Silt	11/3/2003	<0.59
SB-232	G42	7' - 8'	Cadmium	365.99	361.56	358.68	Below	Sand/Gravel/ Shells	11/3/2003	<0.74
		0" - 6"	Cadmium		361.32	365.49	Above	Silty Sand	11/3/2003	23.9
		6" - 12"	Cadmium		361.32	364.99	Above	Silty Sand	11/3/2003	21.6
		1' - 2'	Cadmium		361.32	363.99	Above	Silty Sand	11/3/2003	40.8
		2' - 3'	Cadmium		361.32	362.99	Above	Silty Sand	11/3/2003	5.3
		3' - 4'	Cadmium		361.32	361.99	Above	Silty Sand to Organic Clayey Silt	11/3/2003	<0.71
SB-418	E36	4' - 5'	Cadmium		361.32	360.99	At	Organic Clayey Silt	11/3/2003	<0.70
		0" - 6"	Cadmium	369.94	363.62	369.44	Above	Fill	11/3/2003	0.96
		6" - 12"	Cadmium		363.62	368.94	Above	Fill	11/3/2003	0.70
		1' - 2'	Cadmium		363.62	367.94	Above	Fill	11/3/2003	0.75
		2' - 3'	Cadmium		363.62	366.94	Above	Silty Sand/ Gravel	11/3/2003	<0.55
		3' - 4'	Cadmium		363.62	365.94	Above	Silty Sand to Organic Clayey Silt	11/3/2003	25.1
SB-419	D36	4' - 5'	Cadmium		363.62	364.94	Above	Organic Clayey Silt	11/3/2003	0.65
		0" - 6"	Cadmium	370.41	363.54	369.91	Above	Fill	11/3/2003	1.8
		6" - 12"	Cadmium		363.54	369.41	Above	Fill	11/3/2003	0.8
		1' - 2'	Cadmium		363.54	368.41	Above	Fill	11/3/2003	1.7
		2' - 3'	Cadmium		363.54	367.41	Above	Fill	11/3/2003	0.58
		3' - 4'	Cadmium		363.54	366.41	Above	Fill	11/3/2003	2.5
SB-419	D36	4' - 5'	Cadmium		363.54	365.41	Above	Organic Clayey Silt	11/3/2003	1.3



**Table 2B**  
**Summary of Soil Classification and Cadmium Analytical Data through September 2015<sup>1</sup>**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SB-420	D35	0" - 6"	Cadmium	370.42	363.54	369.92	Above	Fill	11/3/2003	64.0
		6" - 12"	Cadmium		363.54	369.42	Above	Fill	11/3/2003	87.1
		1' - 2'	Cadmium		363.54	368.42	Above	Fill	11/3/2003	63.5
		2' - 3'	Cadmium		363.54	367.42	Above	Fill	11/3/2003	1.9
		3' - 4'	Cadmium		363.54	366.42	Above	Fill to Organic Clayey Silt	11/3/2003	2.9
		4' - 5'	Cadmium		363.54	365.42	Above	Organic Clayey Silt	11/3/2003	1.1
SB-421	D36	0" - 6"	Cadmium	371.01	363.46	370.51	Above	Fill	11/3/2003	1.9
		6" - 12"	Cadmium		363.46	370.01	Above	Fill	11/3/2003	0.60
		1' - 2'	Cadmium		363.46	369.01	Above	Fill	11/3/2003	1.3
		2' - 3'	Cadmium		363.46	368.01	Above	Fill	11/3/2003	3.6 [3.1]
		3' - 4'	Cadmium		363.46	367.01	Above	Fill	11/3/2003	<0.54
		4' - 5'	Cadmium		363.46	366.01	Above	Silty Sand	11/3/2003	<0.52
SB-422	D36	0" - 6"	Cadmium	370.64	363.46	370.14	Above	Fill	11/3/2003	53.5
		6" - 12"	Cadmium		363.46	369.64	Above	Fill	11/3/2003	57.7
		1' - 2'	Cadmium		363.46	368.64	Above	Fill	11/3/2003	2.5
		2' - 3'	Cadmium		363.46	367.64	Above	Fill	11/3/2003	0.62
		3' - 4'	Cadmium		363.46	366.64	Above	Fill to Organic Clayey Silt	11/3/2003	1.2
		4' - 5'	Cadmium		363.46	365.64	Above	Organic Clayey Silt	11/3/2003	0.62
SB-423	E36	0" - 6"	Cadmium	371.94	363.79	371.44	Above	Asphalt	10/31/2003	<0.53
		6" - 12"	Cadmium		363.79	370.94	Above	Sand/Gravel	10/31/2003	<0.52
		0' - 2'	Cadmium		363.79	369.94	Above	Asphalt/ Sand/ Gravel/ Fill	10/31/2003	<0.54
		2' - 4'	Cadmium		363.79	367.94	Above	Fill	10/31/2003	<0.56
		4' - 6'	Cadmium		363.79	365.94	Above	Fill to Sand	10/31/2003	<0.56 [-0.28]
		6' - 8'	Cadmium		363.79	363.94	At	Clay	10/31/2003	<0.63
SB-424	F36	0" - 6"	Cadmium	371.98	363.83	371.48	Above	Asphalt	10/31/2003	<0.53
		6" - 12"	Cadmium		363.83	370.98	Above	Fill	10/31/2003	<0.57
		0' - 2'	Cadmium		363.83	369.98	Above	Fill	10/31/2003	<0.59
		2' - 4'	Cadmium		363.83	367.98	Above	Fill to Sand/Gravel/Cobbles	10/31/2003	<0.57
		4' - 6'	Cadmium		363.83	365.98	Above	Sand/Gravel/Cobbles to Silty Sand	10/31/2003	<0.58
		6' - 8'	Cadmium		363.83	363.98	At	Silty Sand to Organic Silty Clay to Organic Clay	10/31/2003	<0.62
		8' - 10'	Cadmium		363.83	361.98	Below	Organic Clay	10/31/2003	<0.61
		10' - 12'	Cadmium		363.83	359.98	Below	Sand to Clay	10/31/2003	<0.61
SB-425	F36	0" - 6"	Cadmium	371.79	363.85	371.29	Above	Asphalt	10/31/2003	<0.53
		6" - 12"	Cadmium		363.85	370.79	Above	Silty Sand/ Gravel/Cobbles	10/31/2003	<0.55
		0' - 2'	Cadmium		363.85	369.79	Above	Asphalt/ Silty Sand/ Gravel/Cobbles	10/31/2003	<0.54
		2' - 4'	Cadmium		363.85	367.79	Above	Silty Sand/ Gravel/Cobbles to Sand	10/31/2003	<0.55
		4' - 6'	Cadmium		363.85	365.79	Above	Sand to Organic Clayey Silt	10/31/2003	22.0
		6' - 8'	Cadmium		363.85	363.79	At	Organic Clayey Silt to Clay	10/31/2003	<0.63
		8' - 10'	Cadmium		363.85	361.79	Below	Silty Clay to Clay to Sand/Gravel to Clay to Sand with Shells	10/31/2003	6.8
		10' - 12'	Cadmium		363.85	359.79	Below	Sand with shells to Clay	10/31/2003	<0.59
SB-426	F38	0" - 6"	Cadmium	371.98	362.55	371.48	Above	Fill	10/31/2003	<0.58
		6" - 12"	Cadmium		362.55	370.98	Above	Fill	10/31/2003	<0.58
		0' - 2'	Cadmium		362.55	369.98	Above	Fill	10/31/2003	<0.56
		2' - 4'	Cadmium		362.55	367.98	Above	Silt/Sand/ Gravel/Cobble	10/31/2003	<0.55 [-0.56]
		4' - 6'	Cadmium		362.55	365.98	Above	Organic Clayey Silt	10/31/2003	28.9
		6' - 8'	Cadmium		362.55	363.98	Above	Organic Clayey Silt	10/31/2003	21.1
		8' - 10'	Cadmium		362.55	361.98	Below	Organic Clayey Silt to Sand with Shells	10/31/2003	11.7
		10' - 12'	Cadmium		362.55	359.98	Below	Clay to Organic Silty Clay to Silty Sand with Shells	10/31/2003	<0.789
SB-427	F38	0" - 6"	Cadmium	371.91	362.57	371.41	Above	Fill	10/31/2003	<0.59
		6" - 12"	Cadmium		362.57	370.91	Above	Fill	10/31/2003	<0.59
		0' - 2'	Cadmium		362.57	369.91	Above	Fill	10/31/2003	<0.58
		2' - 4'	Cadmium		362.57	367.91	Above	Fill	10/31/2003	<0.55
		4' - 6'	Cadmium		362.57	365.91	Above	Fill to Gravel/Sand/ Ceramic	10/31/2003	0.85
		6' - 8'	Cadmium		362.57	363.91	Above	Organic Silty Clay	10/31/2003	4.8
		8' - 10'	Cadmium		362.57	361.91	Below	Sand with shells to Clay	10/31/2003	<0.750
		10' - 12'	Cadmium		362.57	359.91	Below	Silty Clay, Wood at 10'	10/31/2003	<0.832
SB-428	F38	0" - 6"	Cadmium	370.79	362.60	370.29	Above	Sand/Gravel/Cobbles	10/31/2003	<0.57
		6" - 12"	Cadmium		362.60	369.79	Above	Sand/Gravel/Cobbles	10/31/2003	<0.55
		0' - 2'	Cadmium		362.60	368.79	Above	Sand/Gravel/Cobbles	10/31/2003	<0.54
		2' - 4'	Cadmium		362.60	366.79	Above	Sand/Gravel/Cobbles	10/31/2003	<0.55
		4' - 6'	Cadmium		362.60	364.79	Above	Sand/Gravel/Cobbles	10/31/2003	<0.56
		6' - 8'	Cadmium		362.60	362.79	At	Organic Silty Clay (ceramics at 6'-6") to Clay	10/31/2003	28.7
		8' - 10'	Cadmium		362.60	360.79	Below	Clay	10/31/2003	<0.693
		10' - 12'	Cadmium		362.60	358.79	Below	Organic Silty Sand to Sand with Shells	10/31/2003	1.02

**Table 2B**  
**Summary of Soil Classification and Cadmium Analytical Data through September 2015<sup>1</sup>**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sampling Interval	Analyte	Surface Elevation (ft)	Brook Elevation (ft)	Sample Elevation at Bottom of Interval (ft)	Sample Relation to Brook Level	General Soil Classification <sup>3</sup>	Collection Date	Result (mg/kg)
SB-429	F40	0" - 6"	Cadmium	372.73	361.16	372.23	Above	Fill	10/31/2003	<0.60
		6" - 12"	Cadmium		361.16	371.73	Above	Fill	10/31/2003	0.58
		0' - 2'	Cadmium		361.16	370.73	Above	Fill	10/31/2003	<0.54
		2' - 4'	Cadmium		361.16	368.73	Above	Fill	10/31/2003	<0.55
		4' - 6'	Cadmium		361.16	366.73	Above	Clay	10/31/2003	0.67 [0.62]
		6' - 8'	Cadmium		361.16	364.73	Above	Silty Sand/ Gravel, Organic Clay, Ceramics	10/31/2003	<0.54
		8' - 10'	Cadmium		361.16	362.73	Above	Ceramics to Organic Clayey Silt	10/31/2003	5.7
		10' - 12'	Cadmium		361.16	360.73	At	Organic Clayey Silt	10/31/2003	0.73
		12' - 14'	Cadmium		361.16	358.73	Below	Organic Clayey Silt	10/31/2003	0.99
		14' - 16'	Cadmium		361.16	356.73	Below	Clay to Sand/Gravel/ Shells	10/31/2003	<0.71
SB-430	F40	0" - 6"	Cadmium	373.62	361.16	373.12	Above	Fill	10/31/2003	<0.56
		6" - 12"	Cadmium		361.16	372.62	Above	Fill	10/31/2003	0.59
		0' - 2'	Cadmium		361.16	371.62	Above	Fill	10/31/2003	<0.57
		2' - 4'	Cadmium		361.16	369.62	Above	Fill	10/31/2003	0.57
		4' - 6'	Cadmium		361.16	367.62	Above	Fill	10/31/2003	<0.57
		6' - 8'	Cadmium		361.16	365.62	Above	Concrete to Sand/Gravel to Silty Sand	10/31/2003	<0.55
		8' - 10'	Cadmium		361.16	363.62	Above	Silty Sand	10/31/2003	<0.59
		10' - 12'	Cadmium		361.16	361.62	At	Gravel/Cobbles/Shells to Silty Clay	10/31/2003	2.5
SB-431	G40	0" - 6"	Cadmium	374.38	361.02	373.88	Above	Fill	10/31/2003	<0.54
		6" - 12"	Cadmium		361.02	373.38	Above	Fill	10/31/2003	<0.54
		0' - 2'	Cadmium		361.02	372.38	Above	Fill	10/31/2003	<0.54
		2' - 4'	Cadmium		361.02	370.38	Above	Fill to Sand/Gravel	10/31/2003	3.0
		4' - 6'	Cadmium		361.02	368.38	Above	Silt/Sand/ Gravel to Fill	10/31/2003	0.78
		6' - 8'	Cadmium		361.02	366.38	Above	Fill	10/31/2003	0.71
		8' - 10'	Cadmium		361.02	364.38	Above	Cobbles/Ceramic to Silty Sand to Ceramics	10/31/2003	<0.57
		10' - 12'	Cadmium		361.02	362.38	Above	Organic Silty Clay	10/31/2003	3.3
SB-432	F42	0" - 6"	Cadmium	364.60	361.05	364.10	Above	Organic Silt/Sand	11/3/2003	13.8
		6" - 12"	Cadmium		361.05	363.60	Above	Organic Silt/Sand	11/3/2003	<0.50
		1' - 2'	Cadmium		361.05	362.60	Above	Silty Sand	11/3/2003	3.0
		2' - 3'	Cadmium		361.05	361.6	Above	Silty Sand	11/3/2003	<0.64
		3' - 4'	Cadmium		361.05	360.6	At	Silty Sand to Organic Clayey Silt	11/3/2003	<0.75
		4' - 5'	Cadmium		361.05	359.6	Below	Sand/Gravel/ Shells	11/3/2003	<0.75
SB-433	E40	0" - 6"	Cadmium	371.73	362.02	371.23	Above	Fill	10/31/2003	0.66
		6" - 12"	Cadmium		362.02	370.73	Above	Fill	10/31/2003	1.0
		0' - 2'	Cadmium		362.02	369.73	Above	Fill	10/31/2003	0.99
		2' - 4'	Cadmium		362.02	367.73	Above	Fill	10/31/2003	0.66
		4' - 6'	Cadmium		362.02	365.73	Above	Fill	10/31/2003	1.2
		6' - 8'	Cadmium		362.02	363.73	Above	Fill to Silty Sand/Ceramics	10/31/2003	<0.57
		8' - 10'	Cadmium		362.02	361.73	At	Organic Clayey Silt	10/31/2003	0.8
		10' - 12'	Cadmium		362.02	359.73	Below	Organic Clayey Silt	10/31/2003	<0.70
SB-434	E41	0" - 6"	Cadmium	371.77	361.89	371.27	Above	Fill	10/31/2003	0.61
		6" - 12"	Cadmium		361.89	370.77	Above	Fill	10/31/2003	0.68
		0' - 2'	Cadmium		361.89	369.77	Above	Fill	10/31/2003	<0.57
		2' - 4'	Cadmium		361.89	367.77	Above	Fill	10/31/2003	1.9
		4' - 6'	Cadmium		361.89	365.77	Above	Fill	10/31/2003	1.3
		6' - 8'	Cadmium		361.89	363.77	Above	Fill to Silty Sand/Ceramics	10/31/2003	1.3 [<0.54]
		8' - 10'	Cadmium		361.89	361.77	At	Organic Clayey Silt/Ceramics to Sand/Gravel/ Shells	10/31/2003	<0.78
		10' - 12'	Cadmium		361.89	359.77	Below	Sand/Gravel/Shells	10/31/2003	<0.79

**Notes:**

- Boring locations are shown on the Design Figures.
- Figure coordinates correspond to coordinate system shown on the Design Figures.
- The soil classification descriptions identified in the table represent the predominant soil type for the respective intervals.
- mg/kg = milligrams/kilograms (equivalent to ppm = parts per million).
- indicates that the information is not available.
- Duplicate results are presented in brackets.
- B - Compound was found in the blank and sample.
- J - The detected concentration is an estimated value.
- < - Analyte not detected at the reporting limit shown.

**Table 3**  
**Soil Samples Adjacent to Culverts<sup>1</sup>**  
**West Branch of Bloody Brook (WBBB)**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Boring ID	Figure Coordinates <sup>2</sup>	Sample Depth Interval <sup>3</sup>	Analysis <sup>4</sup>	General Soil Classification <sup>5</sup>	Collection Date	Result
DI-88-02	G26	0' - 1'	Cadmium	Brown silt, some F-M angular gravel, little F-sand	12/5/2014	0.53
		1' - 2'	Cadmium	Dark brown clay, some silt, trace F-sand	12/5/2014	2.1
		2' - 3'	Cadmium	Light brown clay, little silt	12/5/2014	0.33
		4' - 5'	Cadmium	Brown clay, little silt; gravel lense at 4.5'-5.0'	12/5/2014	0.039 J
		5' - 6'	Cadmium	Tan clay, trace silt; large rock at 5.5'-6.0'	12/5/2014	0.074 J
		6' - 7'	Cadmium	Tan clay, trace silt; large rock at 5.5'-6.0'	12/5/2014	0.079 J
		7' - 8'	Cadmium	Tan clay, trace silt; large rock at 5.5'-6.0'	12/5/2014	0.064 J
		8' - 9'	Cadmium	Dark brown clay, trace silt	12/5/2014	1.5
		9' - 10'	Cadmium	Dark brown clay, trace silt; gravel lense	12/5/2014	0.07 J
		10' - 11'	Cadmium	Tan clay, trace silt	12/5/2014	0.067 J
		11' - 12'	Cadmium	Tan clay, trace silt	12/5/2014	0.053 J
DI-88-03	G26	3' - 4'	Cadmium	Dark brown clay, some silt, little F-sand	12/5/2014	0.99
DI-89-01	G26	0' - 1'	Cadmium	Brown fine silty sand, some clay.	12/2/2014	0.63 B [1.5]
		1' - 2'	Cadmium	Brown silt, some clay, trace rounded gravel	12/2/2014	1.6 B
		2' - 3'	Cadmium	Brown silt, some clay, little angular gravel (slough)	12/2/2014	0.82 B
		3' - 4'	Cadmium	Brown clayey silt, trace sub angular gravel	12/2/2014	0.8 B
		4' - 5'	Cadmium	Brown clayey silt, trace sub angular gravel	12/2/2014	1.2 B
		5' - 6'	Cadmium	Brown silty clay, little fine sand	12/2/2014	0.77 B [0.043 J]
		6' - 7'	Cadmium	Brown silty clay, little fine sand	12/2/2014	0.49 B
		7' - 8'	Cadmium	Brown clayey silt, some fine sand	12/2/2014	0.56 B
		8' - 9'	Cadmium	Brown clayey silt, increasing clay with depth, trace fine sand.	12/2/2014	0.4 B
		9' - 10'	Cadmium	Brown silty clay, lenses of fine sand throughout	12/2/2014	0.45 B
		10' - 11'	Cadmium	Brown silty clay, little angular gravel, wet.	12/2/2014	0.4 B
		11' - 12'	Cadmium	Brown silty clay, little fine sand	12/2/2014	0.38 B
DI-90-01	C29	0' - 1'	Cadmium	Brown silty clay with some rounded gravel	12/1/2014	0.051 J
		3' - 4'	Cadmium	Brown silty clay with some rounded gravel	12/1/2014	0.087 J
		4' - 5'	Cadmium	Brown fine to coarse sand little angular gravel	12/1/2014	0.072 J
		5' - 6'	Cadmium	Brown fine to coarse sand little angular gravel	12/1/2014	0.076 J
		6' - 7'	Cadmium	Brown fine to coarse sand little angular gravel	12/1/2014	0.083 J
		7' - 8'	Cadmium	Brown fine silty sand little clay	12/1/2014	0.09 J
		8' - 9'	Cadmium	Brown fine silty sand little clay	12/1/2014	0.12 J [0.14 J]
		9' - 10'	Cadmium	Light brown fine silty sand some clay fine sand lense 9'-9.2'	12/1/2014	0.078 J
		10' - 11'	Cadmium	Gray fine sandy silt, little clay	12/1/2014	0.11 J
		11' - 12'	Cadmium	Bark brown fine sand little silt, red mottling	12/1/2014	0.14 J
DI-90-02	C29	1' - 2'	Cadmium	Angular gravel and coarse sand (slough from pavement)	12/1/2014	0.041 J
		2' - 3'	Cadmium	Angular gravel and coarse sand (slough from pavement)	12/1/2014	1.3
DI-91-01	C30	0' - 1'	Cadmium	Brown fine-coarse sand, trace clay	12/1/2014	0.86
		1' - 2'	Cadmium	Dark brown fine sand, little silt	12/1/2014	8.5
		2' - 3'	Cadmium	Dark brown fine sand, little silt	12/1/2014	0.30
		3' - 4'	Cadmium	Brown fine sand, little silt, trace sub-angular gravel	12/1/2014	0.11 J
		4' - 5'	Cadmium	Brown fine sand, some silt	12/1/2014	0.67
		5' - 6'	Cadmium	Gray fine sand, some clay	12/1/2014	0.27
		6' - 7'	Cadmium	Gray fine sand, some clay	12/1/2014	0.44
		7' - 8'	Cadmium	Gray fine sand, some clay	12/1/2014	0.41
		8' - 9'	Cadmium	Brown fine sand, little soil, wet	12/1/2014	0.39
		9' - 10'	Cadmium	Brown fine silty sand, trace clay	12/1/2014	0.22 J
DI-91-02	C30	10' - 11'	Cadmium	Brown fine silty sand, trace clay	12/1/2014	0.53 [0.070 J]
		1' - 2'	Cadmium	Red-brown fine to coarse sand, little clay	12/1/2014	0.72

**Notes:**

- Boring locations are shown on the Design Figures.
- Figure Coordinates correspond to coordinate system shown on the Design Figures.
- All samples were collected using a direct push drill rig.
- All samples were analyzed for cadmium using USEPA SW-846 Method 6010C.
- The soil classification descriptions identified in the table represent the predominant soil type for the respective intervals.
- Duplicate results are presented in brackets.
- J - The detected concentration is an estimated value.
- U - Not detected above minimum detection limit. Values reported are laboratory reporting limits.


Table 4  
Soil Analytical Data for Waste Characterization Samples  
West Branch of Bloody Brook - Downstream of Floradale Road  
Bloody Brook Voluntary Cleanup Program  
Onondaga County, New York

	TCLP / TSCA Regulatory Levels	LMC-WBBB-WC-29	LMC-WBBB-WC-30	LMC-WBBB-WC-31	LMC-WBBB-WC-32	LMC-WBBB-WC-33	LMC-WBBB-WC-34	LMC-WBBB-WC-35	LMC-WBBB-WC-36	LMC-WBBB-WC-37	LMC-WBBB-WC-38	LMC-WBBB-WC-39	LMC-WBBB-WC-40
Date Sample Collected		12/02/2014	12/02/2014	12/01/2014	12/01/2014	12/01/2014	12/01/2014	12/09/2015	12/09/2015	12/09/2015	12/09/2015	12/09/2015	12/09/2015
<b>Organochlorine Pesticides TCLP (mg/L)</b>													
Chlordane (technical)	0.03	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U
Endrin	0.02	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.000 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U
gamma-BHC (Lindane)	0.4	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.000 U	0.000059 J	0.0002 U	0.000054 J	0.000055 J	0.0002 U	0.0002 U
Heptachlor	0.008	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.000 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U
Heptachlor epoxide	0.008	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.000 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U
Methoxychlor	10	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.000 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U
Toxaphene	0.5	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U
<b>Herbicides TCLP (mg/L)</b>													
Silvex (2,4,5-TP)	1	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U
2,4-D	10	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U
<b>Semivolatile Organic Compounds TCLP (m</b>													
1,4-Dichlorobenzene	7.5	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
2,4-Dinitrotoluene	0.13	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
Hexachlorobenzene	0.13	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
Hexachlorobutadiene	0.5	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
Hexachloroethane	3	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
3-Methylphenol	200	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
2-Methylphenol	200	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
4-Methylphenol	200	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Nitrobenzene	2	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
Pentachlorophenol	100	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Pyridine	5	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.002 BJ	0.0028 BJ	0.0037 BJ	0.0029 BJ	0.0047 BJ	0.0025 BJ
2,4,5-Trichlorophenol	400	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
2,4,6-Trichlorophenol	2	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U	0.005 U
<b>Volatile Organic Compounds by TCLP (mg/L)</b>													
1,1-Dichloroethene	0.7	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
1,2-Dichloroethane	0.5	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
2-Butanone (MEK)	200	0.050 U	0.050 U	0.050 U	0.050 U	0.050 U	0.050 U	0.05 U	0.05 U	0.05 U	0.05 U	0.05 U	0.05 U
Benzene	0.5	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Carbon tetrachloride	0.5	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Chlorobenzene	100	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Chloroform	6	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Tetrachloroethene	0.7	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Trichloroethene	0.5	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Vinyl chloride	0.2	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
<b>Metals TCLP (mg/L)</b>													
Arsenic	5	0.012 J	0.0086 J	0.015 U	0.0092 J	0.0060 J	0.0062 J	0.015 U	0.015 U	0.015 U	0.015 U	0.015 U	0.0065 J
Barium	100	2.6 B	2.0 B	1.2 B	1.3 B	1.1 B	1.1 B	3.2	1.5	1.9	1.1	1.2	0.77 J
Cadmium	1	0.19	0.12	0.055	0.14	0.25	0.075	0.22 B	0.084 B	0.19 B	0.072 B	0.16 B	0.026 B
Chromium	5	0.043 B	0.0040 U	0.0040 U	0.0040 U	0.0040 U	0.0040 U	0.02 U	0.02 U	0.02 U	0.02 U	0.02 U	0.02 U
Lead	5	0.062 B	0.010 U	0.0031 JB	0.025 B	0.0071 JB	0.0092 JB	0.02 U	0.022	0.02 U	0.02 U	0.004 J	0.019 J
Selenium	1	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U	0.025 U
Silver	5	0.0060 U	0.0060 U	0.0060 U	0.0060 U	0.0060 U	0.0060 U	0.006 U	0.006 U	0.006 U	0.006 U	0.006 U	0.006 U
Mercury	0.2	0.00020 U	0.00020 U	0.00020 U	0.00020 U	0.00020 U	0.00020 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.00076	0.00015 J
<b>Other</b>													
Flashpoint (Degrees F)	NA	>176	>176	>176	>176	>176	>176	>176	>176	>176	>176	>176	>176
Cyanide, Reactive (mg/kg)	NA	10 U	10 U	10.0 U	10 U	10 U	10 U	10 U	10 U	10 U	10 U	10 U	10 U
Sulfide, Reactive (mg/kg)	NA	40.1	60.1	20.0	60.1	80.2	100	10 U	10 U	10 U	10 U	10 U	10 U
pH (SU)	NA	7.94	8.32	8.37	8.22	7.89	8.71	5.09	5.95	6.13	6.08	6.12	6.23
Percent Moisture (%)	NA	15	18	20	40	28	26	25	28	21	36	22	31
Percent Solids (%)	NA	85	82	80	60	72	74	75	72	79	64	78	69
<b>Polychlorinated Biphenyls (PCBs) (mg/kg-dw)</b>													
PCB-1016	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.25 U	0.24 U	0.3 U	0.33 U	0.24 U	0.25 U
PCB-1221	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.25 U	0.24 U	0.3 U	0.33 U	0.24 U	0.25 U
PCB-1232	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.25 U	0.24 U	0.3 U	0.33 U	0.24 U	0.25 U
PCB-1242	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.25 U	0.24 U	0.3 U	0.33 U	0.24 U	0.25 U
PCB-1248	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.25 U	0.24 U	0.3 U	0.33 U	0.24 U	0.11 J
PCB-1254	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.31 U	0.27 U	0.2 J	0.12 J	1.1	0.48	0.54	0.4
PCB-1260	NA	0.24 U	0.23 U	0.29 U	0.32 U	0.940	0.27 U	0.24 J	0.12 J	0.55	0.46	0.58	0.22 J
Total PCBs (sum)	50	0.24 U	0.23 U	0.29 U	0.32 U	0.940	0.27 U	0.44	0.24	1.65	0.94	1.12	0.73

Notes:

1. TCLP - Toxicity Characteristic Leaching Procedure
2. TSCA - Toxic Substances Control Act; included for PCB regulatory level
3. J - Result is less than the reporting limit but greater than or equal to the method detection limit, and the concentration is an approximate value.
4. B - Compound was found in the blank and sample.
5. U - Compound was not detected above the method detection limit.
6. NA - Not Applicable
7. TCLP Regulatory Levels from Code of Federal Regulations, Title 40 - Protection of Environment (<http://www.gpo.gov/fdsys/pkg/CFR-2012-title40-vol27/xml/CFR-2012-title40-vol27-sec261-24.xml>)
8. Total PCBs were summed including detections only.

## FIGURES



APPROXIMATE SCALE

**REFERENCE:**

1. NYSDOT 7.5 MIN TOPOGRAPHIC MAP OF SYRACUSE WEST, QUADRANGLE 1990, SCALE: 1" = 2000'.

**AECOM**

LOCKHEED MARTIN CORPORATION

SITE LOCATION MAP






WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK


FILE NAME:	DRN	PROJECT NO.	DATE	FIGURE NO.
A1FIG1.dwg	—	60194430	11 / 2013	1





### Legend

-  CURRENT BROOK ALIGNMENT
-  WOODED AREA
-  RESIDENTIAL AREA
-  APARTMENT COMPLEX AREA
-  COMMERCIAL-LIGHT INDUSTRIAL AREA




**AECOM**

LOCKHEED MARTIN CORPORATION  
SITE AREA MAP

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME:	DRN	PROJECT NO.	DATE	FIGURE NO.
SiteAreaMap.dwg	--	60194430	03 / 2014	2





REFERENCES:  
1. BASE MAP SOURCE: IANUZZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.  
2. THE VALUES SHOWN ARE BASED ON NEW YORK  
(CENTRAL ZONE) STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.

NOTE  
1. SEE FIGURE 3B FOR IDENTIFICATION OF ADDITIONAL MAP  
SYMBOLS.

- LEGEND**
- TOWN/VILLAGE BORDER
  - LOCATION HISTORIC BROOK ALIGNMENT
  - LIMITS OF PROPOSED REMEDIAL ACTION  
(2FT MAX. DEPTH BGS)
  - LIMITS OF PROPOSED REMEDIAL ACTION  
WITHIN EXISTING BROOK CHANNEL
  - APPROXIMATE LIMITS OF REMEDIAL ACTION  
NOT BEING COMPLETED AT THIS TIME  
(4FT MAX. BGS)
  - T-1075 TREES TO BE REMOVED FOR THE 2016  
CONSTRUCTION SEASON

**AECOM**

LOCKHEED MARTIN CORPORATION  
TREES TO BE REMOVED FOR  
2016 CONSTRUCTION ACTIVITIES  
SHEET 1 OF 2  
WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: 2016TREE\_REMOVAL.dwg DWN: PROJECT NO: 69433277 DATE: 2/2/2016 FIGURE NO: 3A







FIGURE 8B  
2016 TREE REMOVAL  
2-17-16

REFERENCES:  
1. BASE MAP SOURCE: MANUZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.  
2. THE VALUES SHOWN ARE BASED ON NEW YORK  
CENTRAL ZONE STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.

LEGEND


- BLOODY BROOK DRAINAGE DISTRICT EASEMENT
- PROPERTY BORDER
- TOPOGRAPHIC CONTOUR LINE
- WEST BRANCH OF BLOODY BROOK CENTERLINE
- STREAM/WATER EDGE
- UNDERGROUND DRAIN LINE
- OVERHEAD WIRES
- RETAINING WALL
- GUARD RAIL
- UTILITY MANHOLE
- DRAINAGE MANHOLE
- SANITARY MANHOLE
- RAILROAD TRACKS
- CATCH BASIN
- DRAINAGE STRUCTURES
- FLAG POLE
- CULVERT
- NYS PLANE COORDINATE SYSTEM EASTING
- NYS PLANE COORDINATE SYSTEM NORTHING
- AERIAL SURVEY GROUND CONTROL POINT
- CHANNEL CENTERLINE SURVEY STATION
- TOPOGRAPHIC SPOT ELEVATION
- CONIFEROUS TREE
- DECIDUOUS TREE
- LIGHT POLE
- UTILITY POLE / GUY WIRE
- LOCATION HISTORIC BROOK ALIGNMENT
- LIMITS OF PROPOSED REMEDIAL ACTION (2FT MAX. DEPTH BGS)
- LIMITS OF PROPOSED REMEDIAL ACTION WITHIN EXISTING BROOK CHANNEL
- TEMPORARY CONSTRUCTION ACCESS ROAD
- TREES TO BE REMOVED FOR THE 2016 CONSTRUCTION SEASON



AECOM

LOCKHEED MARTIN CORPORATION  
TREES TO BE REMOVED FOR  
2016 CONSTRUCTION ACTIVITIES  
SHEET 2 OF 2  
WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK  
FILE NAME: 2016TREE\_REMOVAL.dwg DWN PROJECT NO: 09433277 DATE: 2/2016 FIGURE NO: 38






Printed By: JACOB  
Location: Salina, New York  
Date: 12/12/2016 3:31 PM  
File Name: P:\60194430\_LMC\_BLOODY BROOK\CA00\CONSTRUCTION\2016\WC FIGURES\2016\_WCS.DWG

**REFERENCES:**

1. BASE MAP SOURCE: IANUZI & ROMANS, P.C. AND CT MALE ASSOCIATES P.C.
2. THE VALUES SHOWN ARE BASED ON NEW YORK (CENTRAL ZONE) STATE PLANE COORDINATE SYSTEM NORTH AMERICAN DATUM 1983.




**AECOM**

LOCKHEED MARTIN CORPORATION  
WASTE CHARACTERIZATION SAMPLES  
FOR 2016 CONSTRUCTION  
SHEET 1 OF 2

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME	PROJECT NO.	DATE	FIGURE NO.
2016_WCS.dwg	60433277	2/2016	4A







## **APPENDICES**


## **APPENDIX A**

# REMEDIAL DESIGN FOR LOCKHEED MARTIN CORPORATION WEST BRANCH OF BLOODY BROOK ONONDAGA COUNTY, NEW YORK MARCH 2016

## INDEX OF DRAWINGS


DWG. NO.	DRAWING TITLE
A-1	COVER SHEET
A-2	GENERAL NOTES AND MISCELLANEOUS TABLES
A-3A	EXCAVATION LIMITS AND CADMIUM SOIL SAMPLING LOCATION - 1 OF 3
A-3B	EXCAVATION LIMITS AND CADMIUM SOIL SAMPLING LOCATION - 2 OF 3
A-3C	EXCAVATION LIMITS AND CADMIUM SOIL SAMPLING LOCATION - 3 OF 3
A-4A	SITE LAYOUT FOR 2016 SEASON ABOVE OLD LIVERPOOL ROAD CULVERT - 1 OF 2
A-4B	SITE LAYOUT FOR 2016 SEASON BELOW OLD LIVERPOOL ROAD CULVERT - 2 OF 2
A-5A	CROSS SECTIONS - 1 OF 3
A-5B	CROSS SECTIONS - 2 OF 3
A-5C	CROSS SECTIONS - 3 OF 3
A-6	CONSTRUCTION AND RESTORATION DETAILS
A-7A	PROPOSED FINAL GRADING PLAN - 1 OF 2
A-7B	PROPOSED FINAL GRADING PLAN - 2 OF 2

SITE  
LOCATION



REFERENCE:  
1. NYSOT 7.5 MIN TOPOGRAPHIC MAP OF SYRACUSE WEST,  
QUADRANGLE 1990, SCALE: 1" = 2000'

PROJECT  
LOCATION



Prepared By:

**AECOM**  
AECOM Technical Services  
40 British American Blvd.  
Latham, New York, 12110  
(518) 951-2200

"2016" PROGRESS PLANS



GENERAL NOTES

GENERAL

- (1) WORK SHALL BE PERFORMED BETWEEN THE HOURS OF 0800 AND 1700 UNLESS SPECIFIC CONDITIONS WARRANT (E.G., WATER BYPASS OPERATION).
- (2) STAGING OF MATERIAL OR VEHICLES ON PUBLIC ROADWAYS WILL BE MINIMIZED TO LIMIT IMPACTS TO NEARBY RESIDENTS.
- (3) VEHICLE AND EQUIPMENT NOT IN USE FOR FIVE MINUTES OR MORE SHALL BE TURNED OFF.
- (4) ROADWAYS SHALL BE KEPT CLEAN AND FREE OF SOIL. ANY SOIL DEPOSITED ON ROADWAYS OR SIMILAR WILL BE IMMEDIATELY REMOVED. COLLECTED SOIL SHALL BE DISPOSED OF AS IMPACTED WASTE.
- (5) SAFETY PRECAUTIONS SHALL BE UTILIZED FOR ALL TRAFFIC ENTERING AND EXITING PUBLIC ROADWAYS INCLUDING TRAFFIC SIGNS, BARRIERS, AND SPOTTERS AS WARRANTED.

SITE SURVEY

- (1) AN EXISTING CONDITIONS SURVEY AND HORIZONTAL EXCAVATION LIMITS STAKEOUT SHALL BE COMPLETED PRIOR TO EXCAVATION ACTIVITIES.
- (2) EXCAVATION DEPTHS SHALL BE VERIFIED BY SITE SURVEY PRIOR TO BACKFILL.
- (3) A FINAL CONDITIONS SURVEY SHALL BE COMPLETED FOLLOWING SITE RESTORATION.
- (4) FINAL EXCAVATION DEPTH AND RESTORATION FEATURES SHALL BE PROVIDED IN THE CONSTRUCTION COMPLETION REPORT.

BYPASS PUMPING

- (1) BYPASS PUMPING SYSTEM SHALL HAVE SUFFICIENT CAPACITY TO PUMP THE MAXIMUM SYSTEM DESIGN FLOW TO THE DISCHARGE POINT.
- (2) A MINIMUM OF ONE BACKUP PUMP MUST BE AVAILABLE FOR OPERATION AT ANY TIME.
- (3) A MINIMUM OF ONE STANDBY PUMP MUST BE AVAILABLE FOR DELIVERY TO THE SITE AS SOON AS PRACTICABLE.
- (4) A SERVICE TECHNICIAN MUST BE AVAILABLE TO RESPOND TO A PUMP FAILURE WITHIN 1 HOUR.
- (5) PRIOR TO OPERATION A VISUAL LEAKAGE TEST SHALL BE PERFORMED WITH A TEST PRESSURE 1.5 TIMES THE EXPECTED OPERATING PRESSURE.
- (6) PRIOR TO OPERATION ALL FLOAT SYSTEMS AND ALARMS SHALL BE TESTED AND FUNCTIONAL.
- (7) ALL PUMPS, PIPING, ALARMS, COFFERDAMS, AND DISCHARGE AREAS MUST BE INSPECTED, BY A COMPETENT WORKER, DAILY.
- (8) APPROPRIATE TURBIDITY CONTROLS MUST BE IN-PLACE PRIOR TO EXCAVATION, BYPASS PUMP OPERATION, AND TEMPORARY COFFERDAM.
- (9) ALL EQUIPMENT CONTAINING FUEL AND/OR OIL SHALL BE PLACED IN A CONTAINMENT SYSTEM ABLE TO HOLD 1.5 TIMES THE POTENTIAL RELEASE AMOUNT.
- (10) ALL STATIONARY EQUIPMENT SHALL BE PLACED IN SECONDARY CONTAINMENT AS APPROPRIATE.
- (11) ALL PUMPS AND PIPING THAT MAY CONTAIN SEDIMENT FOLLOWING USE (E.G., SUMP PUMP USED TO DEWATER EXCAVATION AREAS) SHALL BE FLUSHED WITH CLEAN WATER PRIOR TO DISMANTLE AND REMOVAL.
- (12) COFFERDAMS SHALL BE WRAPPED IN 6-MIL POLYETHYLENE SHEETS OR SIMILAR PRIOR TO PLACEMENT IN ANY SEDIMENT OR SOIL.
- (13) ACTUAL LOCATIONS OF BYPASS PUMPING EQUIPMENT AND CONTROLS MAY VARY BASED ON FIELD CONDITIONS.

EXCAVATION

- (1) ALL SOIL SHALL BE STABILIZED ONSITE PRIOR TO OFFSITE DISPOSAL .
- (2) EXCAVATION WILL NOT BE ALLOWED WITHOUT PROPER SECURITY FENCING AND EROSION CONTROLS IN PLACE.
- (3) EXCAVATED SOIL SHALL BE SAMPLED PRIOR TO OFFSITE DISPOSAL AS REQUIRED BY THE DISPOSAL FACILITY.
- (4) EXCAVATED SOIL SHALL BE DIRECT LOADED FOR TRANSPORTATION OFFSITE WHERE PRACTICABLE.
- (5) STOCKPILED SOIL SHALL BE PLACED ON 6-MIL POLYETHYLENE SHEETS OR SIMILAR.
- (6) STOCKPILED SOILS SHALL BE COVERED WITH 6-MIL POLYETHYLENE SHEETS OR SIMILAR IF LEFT IN PLACE FOR 8 HOURS OR MORE AND AS REQUIRED TO PREVENT THE TRANSFER OF DUST.

DEWATERING

- (1) DEWATERING ACTIVITIES MAY INCLUDE DIRECT PUMP FROM THE EXCAVATION AREA AND GRAVITY DRAIN WITHIN THE SOIL STOCKPILE AREA .
- (2) SOIL STOCKPILE AREAS SHALL BE GRADED TO ALLOW COLLECTION OF ANY DRAINAGE WATER FROM COLLECTED SEDIMENT.
- (3) STORMWATER AND SIMILAR SOURCES SHALL BE GRADED AWAY FROM OPEN EXCAVATIONS, AS PRACTICABLE.
- (4) COLLECTED WATER SHALL BE TRANSFERRED THROUGH THE SEDIMENT FILTRATION PROCESS PRIOR TO DISCHARGE DOWNSTREAM OF THE EXCAVATION AREA.
- (5) TURBIDITY UPSTREAM OF THE HEAD DAM AND DOWNSTREAM OF THE DISCHARGE LOCATION SHALL BE MONITORED FOR VISUAL SIGNS OF TURBIDITY AND USING A NEPHELOMETER.
- (6) APPROPRIATE CONTROLS SHALL BE IN-PLACE TO DECREASE ANY VISUAL SIGNS OF TURBIDITY RESULTING FROM EXCAVATION INCLUDING A STOP WORK UNTIL AN APPROPRIATE CONTROL IS SET IN PLACE.

DISPOSAL

- (1) ALL DISPOSAL VEHICLES SHALL BE APPROPRIATELY LINED AND COVERED PRIOR TO LEAVING THE SITE.
- (2) ALL DISPOSAL PERSONNEL AND EQUIPMENT SHALL BE PROPERLY TRAINED AND LICENSED PRIOR TO ENTERING THE SITE.
- (3) ALL VEHICLES AND EQUIPMENT SHALL BE INSPECTED FOR SOILS ON THE EXTERIOR OF THE EQUIPMENT PRIOR TO TRANSPORTATION OFFSITE.
- (4) ALL VEHICLES AND EQUIPMENT SHALL BE CLEANED PRIOR TO REMOVAL OFFSITE, AS REQUIRED.

BACKFILL

- (1) IMPORTED BACKFILL SHALL MEET NYSDEC DER-10 UNRESTRICTED SAMPLE REQUIREMENTS.
- (2) GENERAL BACKFILL SHALL MEET THE GRADATION REQUIREMENTS TO BE APPROVED BY THE PROJECT ENGINEER.
- (3) EXCAVATION AREAS SHALL BE BACKFILLED AND RESTORED AS SOON AS PRACTICABLE.
- (4) GENERAL FILL SHALL BE COMPACTED USING A MINIMUM OF THREE PASSES WITH A SITE ROLLER OR SIMILAR.

DUST AND ODOR CONTROL

- (1) APPROPRIATE DUST AND ODOR CONTROLS MUST BE IN PLACE AT ALL TIMES DURING SITE WORK.
- (2) THE SITE COMMUNITY AIR MONITORING PLAN (CAMP) SHALL BE ADHERED TO AT ALL TIMES DURING SITE WORK.




LOCKHEED MARTIN CORPORATION  
GENERAL NOTES

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME BLOODY BROOK	DRN KAM	PROJECT NO 69433277	DATE 2 / 2016	FIGURE NO A-2
---------------------------	------------	------------------------	------------------	------------------






LEGEND

- WETLANDS
- BLOODY BROOK DRAINAGE DISTRICT EASEMENT
- PROPERTY BORDER
- TOPOGRAPHIC CONTOUR LINE
- WEST BRANCH OF BLOODY BROOK CENTERLINE
- STREAMWATER EDGE
- RETAINING WALL
- CULVERT
- LOCATION HISTORIC BROOK ALIGNMENT
- LIMITS OF 2014 REMEDIAL ACTION
- LIMITS OF 2014 REMEDIAL ACTION WITHIN EXISTING BROOK CHANNEL
- LIMITS OF 2015 REMEDIAL ACTION
- LIMITS OF 2015 REMEDIAL ACTION WITHIN EXISTING BROOK CHANNEL
- 2015 CULVERT REPLACEMENT
- 2015 REMOVAL OF GABIONS

NOTE

- SEE FIGURE A-3C FOR IDENTIFICATION OF ADDITIONAL MAP SYMBOLS.



**AECOM**


LOCKHEED MARTIN CORPORATION  
EXCAVATION LIMITS AND CADMIUM  
SOIL SAMPLING LOCATION  
SHEET 1 OF 3  
WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: 2016FEG3.dwg	DWG MT	PROJECT NO: 69433277	DATE 2/2/2016	FIGURE NO A-3A
----------------------------	-----------	-------------------------	------------------	-------------------

REFERENCES:  
1. BASE MAP SOURCE: IANUZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.  
2. THE VALUES SHOWN ARE BASED ON NEW YORK  
CENTRAL ZONE STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.

Filename: P:\60194430\_LMC BLOODY BROOK\ADD\CONSTRUCTION\FIGS\FIG 3A-3B AND 3C\2016FEG3.DWG  
FIGURE 3A  
2/2/2016  
A-3A.dwg  
A-3A.dwg  
A-3A.dwg





REFERENCES:

1. BASE MAP SOURCE: IANUZZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.

2. THE VALUES SHOWN ARE BASED ON NEW YORK  
(CENTRAL ZONE) STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.

NOTE

1. SEE FIGURE A-3C FOR IDENTIFICATION OF ADDITIONAL MAP SYMBOLS.

LEGEND


- SB-208 ● EXISTING SAMPLING LOCATION
- DI-84-02 ⊕ SOIL BORING FOR USE IN CULVERT REPLACEMENT
- EPSOIL-2 ⊕ APPROXIMATE ONONDAGA COUNTY SIDE BANK SAMPLING LOCATION
- B-7 ● OCDWEP LIVERPOOL PUMP STATION UPGRADE SAMPLE LOCATION
- CULVERT
- TOWN/VILLAGE BORDER
- LOCATION HISTORIC BROOK ALIGNMENT
- 2015 CULVERT REPLACEMENT
- LIMITS OF 2015 REMEDIAL ACTION
- LIMITS OF 2015 REMEDIAL ACTION WITHIN EXISTING BROOK CHANNEL
- LIMITS OF PROPOSED REMEDIAL ACTION (2FT MAX. DEPTH BGS)
- LIMITS OF PROPOSED REMEDIAL ACTION WITHIN EXISTING BROOK CHANNEL
- APPROXIMATE LIMITS OF REMEDIAL ACTION NOT BEING COMPLETED AT THIS TIME (4FT MAX. BGS)

AECOM

LOCKHEED MARTIN CORPORATION  
EXCAVATION LIMITS AND CADMIUM  
SOIL SAMPLING LOCATION  
SHEET 2 OF 3  
WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: 2016FEG3.dwg DWN PROJECT NO: 60433277 DATE: 2/2/2016 FIGURE NO: A-3B






Printed By: auctb  
User: David Martin  
Date: 2/20/2016 10:02 AM

Filename: P:\6019443\LMC BLOODY BROOK\CAD\CONSTRUCTION\2016\2016 APPENDIX A\FIGURE 3A, 3B AND 3C\2016FEG3.DWG





REFERENCES:  
1. BASE MAP SOURCE: IANUZZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.  
2. THE VALUES SHOWN ARE BASED ON NEW YORK  
CENTRAL ZONE STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.

**LEGEND**

- BLOODY BROOK DRAINAGE DISTRICT EASEMENT
- PROPERTY BORDER
- TOPOGRAPHIC CONTOUR LINE
- WEST BRANCH OF BLOODY BROOK CENTERLINE
- STREAMWATER EDGE
- RETAINING WALL
- CULVERT
- TEMPORARY SECURITY FENCE
- TEMPORARY SEDIMENT CONTROLS
- TEMPORARY CONSTRUCTION ACCESS ROAD
- LIMITS OF 2015 EXCAVATION EASEMENT
- LIMITS OF PROPOSED 2016 EXCAVATION
- TEMPORARY BYPASS PUMPING ROUTE

**NOTE**

1. SEE FIGURE A-4B FOR IDENTIFICATION OF ADDITIONAL MAP SYMBOLS.


**AECOM**

LOCKHEED MARTIN CORPORATION  
SITE LAYOUT FOR 2016 SEASON  
ABOVE OLD LIVERPOOL ROAD CULVERT  
SHEET 1 OF 2

FILE NAME	DRN	PROJECT NO.	DATE	FIGURE NO.
2016FG4.dwg	MT	60433277	2/2/2016	A-4a

Printed: 2/2/2016  
User: J. Smith  
Plot Size: 11x17  
Scale: 1"=50'






LEGEND

- BLOODY BROOK DRAINAGE DISTRICT EASEMENT
- PROPERTY BORDER
- TOPOGRAPHIC CONTOUR LINE
- WEST BRANCH OF BLOODY BROOK CENTERLINE
- STREAMWATER EDGE
- UNDERGROUND DRAIN LINE
- OVERHEAD WIRES
- RETAINING WALL
- GUARD RAIL
- UTILITY MANHOLE
- DRAINAGE MANHOLE
- SANITARY MANHOLE
- RAILROAD TRACKS
- CATCH BASIN
- DRAINAGE STRUTURES
- FLAG POLE
- CULVERT
- E 924,000
- N 1,131,000
- BL-115
- 7+50
- 367.4
- CONIFEROUS TREE
- DECIDUOUS TREE
- LIGHT POLE
- UTILITY POLE / GUY WIRE
- TEMPORARY SECURITY FENCE
- TEMPORARY SEDIMENT CONTROLS
- TEMPORARY CONSTRUCTION ACCESS ROAD
- LIMITS OF PROPOSED 2016 EXCAVATION
- TEMPORARY BYPASS PUMPING ROUTE

NOTE

- SEE FIGURE A-4A FOR IDENTIFICATION OF ADDITIONAL MAP SYMBOLS.


















AECOM

LOCKHEED MARTIN CORPORATION  
SITE LAYOUT FOR 2016 SEASON  
BELOW OLD LIVERPOOL ROAD CULVERT  
SHEET 2 OF 2

WEST BRANCH OF BLOODY BROOK ONONDAGA COUNTY, NEW YORK			
FILE NAME 2016FENG4.dwg	DIN MT	PROJECT NO 69433277	DATE 02/20/16 FIGURE NO A-4B

37) VAL  
REFERENCES:  
1. BASE MAP SOURCE: IANUZZI & ROMANS, P.C. AND CT  
MALE ASSOCIATES P.C.  
2. THE VALUES SHOWN ARE BASED ON NEW YORK  
CENTRAL ZONE STATE PLANE COORDINATE SYSTEM  
NORTH AMERICAN DATUM 1983.






LEGEND

- REMEDIAL EXCAVATION
- STONE FILL CREEK - 6"
- STONE FILL SLOPE - 1.5'
- GENERAL FILL - 6"
- TOP SOIL - 6"

CROSS SECTIONS















AECOM

LOCKHEED MARTIN CORPORATION  
CROSS SECTIONS  
SHEET 1 OF 3

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: BLOODY BROOK  
PROJECT NO: 09433277  
DATE: 2/2016  
FIGURE NO: A-5A





#### LEGEND

- REMEDIAL EXCAVATION
- STONE FILL CREEK - 6"
- STONE FILL SLOPE - 1.5'
- GENERAL FILL - 6"
- TOP SOIL - 6"

#### CROSS SECTIONS











**AECOM**

LOCKHEED MARTIN CORPORATION  
CROSS SECTIONS  
SHEET 2 OF 3

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK


FILE NAME	DRN	PROJECT NO.	DATE	FIGURE NO.
BLOODY BROOK	MOT	69433277	2/2016	A-5B



LEGEND

- REMEDIAL EXCAVATION
- STONE FILL CREEK - 6"
- STONE FILL SLOPE - 1.5'
- GENERAL FILL - 6"
- TOP SOIL - 6"

CROSS SECTIONS




AECOM

LOCKHEED MARTIN CORPORATION  
CROSS SECTIONS  
SHEET 3 OF 3


WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME	DIN	PROJECT NO.	DATE	FIGURE NO.
BLOODY BROOK	MOT	69433277	2/2/2016	A-50







TEMPORARY PUMP  
DISCHARGE POINT  
(NOT TO SCALE)



STOCKPILE MANAGEMENT AREA  
NOT TO SCALE




TEMPORARY COFFERDAM DETAIL  
(NOT TO SCALE)



DETAIL  
TEMPORARY SECURITY  
FENCE  
NOT TO SCALE

TEMPORARY SECURITY FENCE NOTES:



- 1) CONTRACTOR SHALL MAINTAIN INTEGRITY OF SECURITY FENCING AND ENCLOSURE AT ALL TIMES.
- 2) POST SHALL BE TEMPORARILY SET INTO THE GROUND OR ON BASE PLATES THAT ARE SUFFICIENTLY WEIGHTED TO RESIST OVERTURNING.



TEMPORARY STRAW WATTLE DETAILS  
(NOT TO SCALE)

STRAW WATTLE INSTALLATION NOTES:

- 1) WATTLES SHALL BE SECURELY STAKED.
- 2) MINIMUM POST SPACING = 5 FT.
- 3) WATTLES SHALL BE OVERLAPPED 6" (MIN.) WHEN JOINING.
- 4) WATTLES SHALL BE STAKED 3" (MIN.) FROM EACH END.



SILT FENCE DETAILS  
NOT TO SCALE

CONSTRUCTION NOTES FOR SILT FENCE:

- 1) WHEN TWO SECTIONS OF FILTER FABRIC ADJOIN EACH OTHER THEY SHALL BE OVERLAPPED BY SIX INCHES AND FOLDED.
- 2) MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULGES" DEVELOP IN THE SILT FENCE.

MATERIALS:

- POST:  
2" HARDWOOD
- FILTER FABRIC:  
FILTER X. MIRAFI 100X  
STABILINKA T140N  
OR APPROVED EQUAL.

SUGGESTED SEED MIX FOR UPLAND MEADOW AREA  
WEST BRANCH OF BLOODY BROOK  
BLOODY BROOK VOLUNTARY CLEANUP PROGRAM  
ONONDAGA COUNTY, NEW YORK

Northeastern U.S. Roadside Native Mix


ERNMX # ERNMX-105

Seeding Rate Approximately 20 lb per acre, or 1/2 lb per 1,000 sq ft

Mix Type Upland & Meadow Sites

- 24% Big Bluestem, "Prairie View"-IN Ecotype (Andropogon gerardii, "Prairie View"-IN Ecotype)
- 20% Sidecoats Grama, "Butte" (Bouteloua curtipendula, "Butte")
- 19% Virginia Wildrye, PA Ecotype (Elymus virginicus, PA Ecotype)
- 5% Broomsedge, MO Ecotype (Andropogon virginicus, MO Ecotype)
- 5% Blackeyed Susan, Coastal Plain NC Ecotype (Rutbeckia hirta, Coastal Plain NC Ecotype)
- 4% Partridge Pea, PA Ecotype (Chamaecrista fasciculata (Cassia f.), PA Ecotype)
- 4% Purple Coneflower (Echinacea purpurea)
- 3% Ohio Spiderwort, PA Ecotype (Tradescantia ohioensis, PA Ecotype)
- 2% Swamp Milkweed, PA Ecotype (Asclepias incarnata, PA Ecotype)
- 2% Wild Senna, VA & WV Ecotype (Senna hebecarpa (Cassia h.), VA & WV Ecotype)
- 2% Oxeeye Sunflower, PA Ecotype (Helopsis helianthoides, PA Ecotype)
- 2% Zigzag Aster, PA Ecotype (Aster prenanthoides (Symphyotrichum p.), PA Ecotype)
- 2% Blue False Indigo, Southern WV Ecotype (Baptisia australis, Southern WV Ecotype)
- 2% Flat Topped White Aster, PA Ecotype (Aster umbellatus (Doellingeria umbellata), PA Ecotype)
- 1% Wild Bergamot, PA Ecotype (Monarda fistulosa, PA Ecotype)
- 1% Early Goldenrod, PA Ecotype (Solidago juncea, PA Ecotype)
- 1% New England Aster, PA Ecotype (Aster novae-angliae (Symphyotrichum n.), PA Ecotype)
- 1% Marsh (Dense) Blazing Star (Spiked Gayfeather), PA Ecotype (Liatris spicata, PA Ecotype)


Total: 100%



STABILIZED CONSTRUCTION ENTRANCE  
(NOT TO SCALE)

STABILIZED CONSTRUCTION ENTRANCE NOTES:


- 1) STONE SIZE - USE 1 - 4 INCH STONE, OR RECLAIMED OR RECYCLED CONCRETE
- 2) LENGTH - NOT LESS THAN 50 FT.
- 3) THICKNESS - NOT LESS THAN 6 INCHES.
- 4) WIDTH - 12 FT. MINIMUM, BUT NOT LESS THAN THE FULL WIDTH AT POINTS WHERE INGRESS OR EGRESS OCCURS. 24 FOOT MINIMUM IF SINGLE ENTRANCE TO SITE.
- 5) GEOTEXTILE - WILL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING STONE.
- 6) SURFACE WATER - ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CONSTRUCTION ENTRANCES SHALL BE PIPED BENEATH THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM WITH 5:1 SLOPE WILL BE PERMITTED.
- 7) MAINTENANCE - THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO THE PUBLIC RIGHTS-OF-WAY. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY.
- 8) WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.
- 9) PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED AFTER EACH RAIN EVENT.



LONG TERM

TEMPORARY ACCESS ROAD  
NOT TO SCALE

SHORT TERM



TYPICAL UPLAND INSTALLATION  
(NOT TO SCALE)


A=COM

LOCKHEED MARTIN CORPORATION  
CONSTRUCTION AND RESTORATION  
DETAILS

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: BLOODY BROOK  
PROJECT NO: 69433277  
DATE: 2/2016  
FIGURE NO: A-6






REFERENCES:  
1. BASE MAP SOURCE: IANUZI & ROMANS, P.C. AND CT MALE ASSOCIATES P.C.

LEGEND

- 2016 PROPOSED FINAL GRADING CONTOUR (1 FT.)
- 2015 PROPOSED FINAL GRADING CONTOUR (1 FT.)
- LIMITS OF REMEDIAL EXCAVATION

NOTE

- SEE FIGURE A-7B FOR IDENTIFICATION OF ADDITIONAL MAP SYMBOLS.




AECOM

LOCKHEED MARTIN CORPORATION  
PROPOSED FINAL GRADING PLAN  
1 OF 2

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME	PROJECT NO.	DATE	FIGURE NO.
20160727.dwg	69433277	2/2016	A-7A





LEGEND

- BLOODY BROOK DRAINAGE DISTRICT EASEMENT
- PROPERTY BORDER
- TOPOGRAPHIC CONTOUR LINE
- PROPOSED BLOODY BROOK CENTERLINE
- STREAM/WATER EDGE
- UNDERGROUND DRAIN LINE
- OVERHEAD WIRES
- RETAINING WALL
- GUARD RAIL
- UTILITY MANHOLE
- DRAINAGE MANHOLE
- SANITARY MANHOLE
- RAILROAD TRACKS
- CATCH BASIN
- DRAINAGE STRUTURES
- FLAG POLE
- CULVERT
- NYS PLANE COORDINATE SYSTEM EASTING
- NYS PLANE COORDINATE SYSTEM NORTHING
- AERIAL SURVEY GROUND CONTROL POINT
- CHANNEL CENTERLINE SURVEY STATION
- TOPOGRAPHIC SPOT ELEVATION
- CONIFEROUS TREE
- DECIDUOUS TREE
- LIGHT POLE
- UTILITY POLE / GUY WIRE
- 2016 PROPOSED FINAL GRADING CONTOUR (1 FT.)
- LIMITS OF REMEDIAL EXCAVATION

REFERENCES:

1. BASE MAP SOURCE: MANUZI & ROMANS, P.C. AND CT MALE ASSOCIATES P.C.

AECOM

LOCKHEED MARTIN CORPORATION  
PROPOSED FINAL GRADING PLAN  
2 OF 2

WEST BRANCH OF BLOODY BROOK  
ONONDAGA COUNTY, NEW YORK

FILE NAME: 2016FSG2.dwg	DRN: BAA	PROJECT NO: 09433277	DATE: 2/2/2016	FIGURE NO: A-7B
----------------------------	-------------	-------------------------	-------------------	--------------------



## **APPENDIX B**



Environment

Prepared for:  
Lockheed Martin Corporation

Prepared by:  
AECOM  
Latham, NY

# Community Air Monitoring Plan

## West Branch of Bloody Brook Bloody Brook Voluntary Cleanup Program Onondaga County, New York

**March 2016**

***Prepared for:***

Lockheed Martin Corporation  
Syracuse, New York

***Prepared by:***

AECOM Technical Services Northeast, Inc.  
40 British American Boulevard  
Latham, New York 12110

March 2016

## Contents

<b>1.0 Introduction.....</b>	<b>1</b>
<b>2.0 Community Air Monitoring Plan.....</b>	<b>2</b>
2.1 CAMP Implementation During RA Activities.....	2
2.2 CAMP Particulate Action Levels .....	2
2.3 Data Recording.....	3
2.4 Noise .....	3

## 1.0 Introduction

This Community Air Monitoring Plan (CAMP) has been prepared to summarize the air monitoring procedures that will be implemented during field activities associated with the Remedial Action (RA) at a portion of the West Branch of Bloody Brook (WBBB), Bloody Brook, and surrounding area. For the purposes of this CAMP, the Bloody Brook site, as shown on the design drawings included as Attachment A of the *2016 Construction and Restoration Work Plan*, is defined as that portion of the WBBB and Bloody Brook from below the confluence of the WBBB and Middle Branch of Bloody Brook (MBBB) and the surrounding area commencing on the southern boundary of the New York State Thruway (Thruway) and ending at Onondaga Lake Parkway.<sup>1</sup> The RA activities are described in the *2016 Construction and Restoration Work Plan*. The RA activities will be performed pursuant to a Voluntary Cleanup Agreement (VCA) between Lockheed Martin and New York Department of Environmental Conservation (NYSDEC) (Index #: D7-0001-01-09, effective July 20, 2002).

This CAMP has been developed consistent with NYSDEC's May 2010 guidance entitled *DER-10 Technical Guidance for Site Investigation and Remediation* (DER-10) and the *New York State Department of Health Generic Community Air Monitoring Plan* (NYSDOH Generic CAMP) included as Attachment 1A of DER-10. The remedial investigation at the Bloody Brook site has identified cadmium (a heavy metal) as a contaminant of concern. Because a heavy metal was identified as the contaminant of concern, DER-10 requires that the CAMP include real-time monitoring for particulates (i.e., dust) at the downwind perimeter of a work area during ground intrusive activities. The intent of this CAMP is to provide a measure of protection for the downwind community (i.e., off-site receptors including residences and businesses) from potential airborne contaminant releases as a direct result of the RA activities. Additionally, the data generated to maintain compliance with the CAMP will confirm that RA activities will not spread contamination off-site through the air. The CAMP is not intended for use in establishing action levels for worker respiratory protection. Instrument readings obtained as part of the CAMP will be recorded and available for NYSDEC and New York State Department of Health (NYSDOH) personnel to review.

Real-time air monitoring for particulates (i.e., dust) will be conducted continuously for all ground intrusive activities (e.g., soil excavation, backfilling, etc.). The remedial investigation at the Bloody Brook site did not identify volatile organic compounds (VOCs) as a contaminant of concern. Therefore, community air monitoring for VOCs is not anticipated at this time.

---

<sup>1</sup> The term "site" in the VCA is defined as: a portion of the banks, surface waters and sediments of the West and Middle Branches of Bloody Brook located in the Town of Salina with a portion of the site located in the Village of Liverpool and commences downstream of Interstate 90, the New York State Thruway, and extends generally southward past the confluence of the West Branch and the Middle Branch of Bloody Brook creating Bloody Brook, and ends on the upstream side of Onondaga Lake Parkway. After examining data developed during remedial investigation work in the Middle Branch, NYSDEC determined that no further action was required for that branch of Bloody Brook. For this reason, the "Bloody Brook site" in this CAMP relates only to those areas within the VCA site where the remedial program continues to be implemented and remedial action is being performed.

## 2.0 Community Air Monitoring Plan

### 2.1 CAMP Implementation During RA Activities

CAMP monitoring locations will initially be located at the boundary of the work area. The CAMP monitoring will be performed using real-time aerosol monitors such as a Thermo MIE pDR-4000 DataRam (data-RAM) or equivalent equipment capable of monitoring airborne dust consisting of particulate matter measuring less than 10 micrometers in size (PM-10) and capable of integrating over a period of 15 minutes (or less) for comparison to the airborne particulate action level listed in Section 2.2. The equipment will be equipped with an audible and visual alarm to indicate when a response level has been exceeded. In addition, an electronic alarm will be sent to the site engineer's and superintendent's designated radios.

The specific location of each of the CAMP monitors will be determined daily as weather conditions and RA work areas and activities change. The CAMP monitor locations will be based on factors such as wind direction and the proximity of potential receptors to each RA work area. A CAMP monitor will be placed at a location upwind and downwind of the RA work area. In addition, a CAMP monitor will be placed near the closest off-site receptor.

### 2.2 CAMP Particulate Action Levels

The following action levels for particulates are in accordance with the NYSDOH Generic CAMP:

Action Level	Response
>0.1 mg/m <sup>3</sup> Above the background for the 15 minute average or if airborne dust is observed leaving the work area	Employ dust suppression techniques
0.1 to 0.15 mg/m <sup>3</sup>	Work may continue with dust suppressions techniques provided downwind PM-10 particulate levels do not exceed 0.15 mg/m <sup>3</sup> above background for the 15-minute average and airborne dust is not observed leaving the work area
>0.15 mg/m <sup>3</sup>	Cease operations. Contact PM, Director of Health, and Safety or designee immediately.

Best Management Practices will be implemented to control dust at the Bloody Brook site. In the event any of the conditions presented above, occur additional measures will be implemented. Work stoppage and restart activities will follow the details provided in the NYSDOH Generic CAMP.

Depending on particulate readings taken at the exclusion zone boundary, CAMP monitoring may be extended beyond the perimeter of the exclusion zone to meet the specifications identified in the NYSDOH Generic CAMP.

## **2.3 Data Recording**

Air monitoring readings will be measured and recorded both electronically via the instrument data logger and manually using an excel file, as appropriate. The readings will be exported from the monitoring equipment and placed in the project records. Additionally, instantaneous readings used for decision purposes, if any, will be recorded on the daily notes and/or logs and placed in the project records. Steps taken to control dusts (e.g., watering) and any additional measures taken to address any exceedances will be documented. The air monitoring data and manual recordings will be made available to the NYSDEC and NYSDOH personnel upon request.

## **2.4 Noise**

Work activity scheduling will comply with local noise ordinances, which specify permitted noises as including construction work, between the hours of 7:00 am and 9:00 pm. Unavoidable work outside of these permitted hours shall not emit noise levels above 88 decibels when measured 50 feet from the work (e.g., by-pass pumping operation). No unnecessary construction shall be permitted on weekends unless local proper police, fire, and safety groups are notified.



## **APPENDIX C**

**Appendix C**  
**Project 2016 Construction Schedule**  
**West Branch of Bloody Brook**  
**Bloody Brook Voluntary Cleanup Program**  
**Onondaga County, New York**

Activity/Submittal	Expected Start Date	Expected Finish or Submittal Date
<b>Construction Related Milestones</b>		
Install 2016 Construction Entrance, Staging Area, and Complete Tree Clearing	2/1/2016	4/1/2016
Midwood Staging Area Demobilization	2/1/2016	4/1/2016
Mobilize Construction Material and Equipment to Staging Area	2/1/2016	4/1/2016
2016 Construction Season Mobilization	4/4/2016	4/29/2016
Remedial Construction from Apartment Complex Property Line through Pearl Street Culvert	5/2/2016	5/31/2016
Remedial Construction from Pearl Street Culvert through Town Gardens Drive Culvert	6/1/2016	6/30/2016
Remedial Construction between Town Gardens Drive Culvert and the confluence of the Middle and West Branches of Bloody Brook	7/1/2016	7/22/2016
Remedial Construction between the confluence of the Middle and West Branches of Bloody Brook and Old Liverpool Road Culvert	7/25/2016	8/12/2016
Old Liverpool Road Culvert Cleanout	8/15/2016	8/19/2016
Remedial Construction between Old Liverpool Road Culvert and CSX Railroad Culvert	8/22/2016	9/30/2016
CSX Railroad Culvert Cleanout	10/3/2016	10/7/2016
Remedial Construction between CSX Railroad Culvert and Onondaga Lake Parkway Culvert	10/10/2016	11/18/2016
Demobilization/Final Restoration	11/21/2016	12/2/2016