

**Lockheed Martin Corporation**  
**6801 Rockledge Drive MP: CCT-246**  
**Bethesda, MD 20817**  
**Telephone 301-548-2209**



December 18, 2018

**VIA PRIVATE CARRIER**

Mr. James R. Carroll  
Program Administrator  
Land Restoration Program  
Land Management Administration  
Maryland Department of the Environment  
1800 Washington Boulevard, Suite 625  
Baltimore, Maryland 21230

Subject: Transmittal of the Cow Pen Creek Bank Stabilization and Floodplain  
Reconstruction Monitoring: 2018 Report  
Lockheed Martin Corporation – Middle River Complex  
2323 Eastern Boulevard, Middle River, Baltimore County, Maryland

Dear Mr. Carroll:

For your review please find enclosed two hard copies with a CD of the above-referenced document. This report describes the results from the initial site monitoring, per the methods outlined in *Cow Pen Creek Bank Stabilization and Floodplain Reconstruction Monitoring Work Plan*. This report also provides an early assessment of restoration success and, as part of an adaptive management strategy, recommendations for future efforts at Lockheed Martin's Middle River Complex in Middle River, Maryland.

If possible, we respectfully request to receive MDE's document review comments by January 25, 2019.

Sincerely,

A handwritten signature in black ink, appearing to read "Tom D. Blackman", with a long horizontal flourish extending to the right.

Thomas D. Blackman  
Project Lead, Environmental Remediation

cc: (via email without enclosure)  
Gary Schold, MDE  
Mark Mank, MDE  
Christine Kline, Lockheed Martin  
Norman Varney, Lockheed Martin  
Michael Martin, Tetra Tech  
Cannon Silver, CDM Smith

cc: (via mail with enclosure)  
Tom Green, LMCPI  
Mike Musheno, LMCPI

cc: (via Secure Information Exchange)  
Jann Richardson, Lockheed Martin  
Scott Heinlein, LMCPI  
Christopher Keller, LMCPI  
Glen Harriel, LMCPI  
Dave Brown, MRAS

**COW PEN CREEK  
BANK STABILIZATION AND FLOODPLAIN  
RECONSTRUCTION MONITORING: 2018 REPORT  
LOCKHEED MARTIN MIDDLE RIVER COMPLEX  
2323 EASTERN BOULEVARD  
MIDDLE RIVER, MARYLAND**

Prepared for:  
Lockheed Martin Corporation

Prepared by:  
Tetra Tech, Inc.

December 2018

Revision:                      0



---

Michael Martin, P.G.  
Regional Manager



---

Nancy Roth  
Project Manager

---

# TABLE OF CONTENTS

| <b>Section</b>  | <b>Page</b> |
|---|-------------|
| <b>Table of Contents .....</b>  | <b>i</b>    |
| <b>List of FIGURES.....</b>   | <b>ii</b>   |
| <b>List of TABLES .....</b>   | <b>ii</b>   |
| <b>Appendices.....</b>  | <b>ii</b>   |
| <b>Acronyms.....</b>  | <b>iii</b>  |
| <b>Section 1 Introduction .....</b>   | <b>1-1</b>  |
| 1.1 Purpose of the Bank Stabilization and Floodplain Reconstruction<br>Monitoring ..... | 1-1         |
| 1.2 Objectives .....  | 1-2         |
| <b>Section 2 Existing Site Conditions and Background.....</b>                           | <b>2-1</b>  |
| 2.1 Main Channel and Floodplain Reconstruction.....                                     | 2-2         |
| 2.2 Channel Substrate .....   | 2-2         |
| 2.3 Streambank Stabilization.....   | 2-3         |
| 2.4 Revegetation.....   | 2-4         |
| <b>Section 3 Streambank, floodplain, and Uplands data collection .....</b>              | <b>3-1</b>  |
| 3.1 Monitoring .....  | 3-1         |
| 3.1.1 Weather Conditions .....  | 3-1         |
| 3.1.2 Assessment of Streambanks .....   | 3-2         |
| 3.1.3 Assessment of Reconstructed Floodplain.....                                       | 3-4         |
| <b>Section 4 Data Collected .....</b>   | <b>4-1</b>  |
| 4.1 Summary of Data Collected .....   | 4-1         |
| 4.1.1 Streambank Assessment.....  | 4-1         |
| 4.1.2 Floodplain Vegetation Assessment.....   | 4-3         |
| 4.2 Comparison of Data to Other Event Data.....   | 4-4         |
| <b>Section 5 Conclusions and Recommendations .....</b>                                  | <b>5-1</b>  |
| 5.1 Comparison to Performance Measures.....   | 5-1         |
| 5.2 Future Monitoring/Maintenance Events.....   | 5-2         |
| <b>Section 6 References .....</b>   | <b>6-1</b>  |

---

## **TABLE OF CONTENTS (CONTINUED)**

### **LIST OF FIGURES**

|            |   |
|------------|---|
| Figure 2-1 | Extent of Cow Pen Creek Stream Channel and Floodplain Reconstruction  |
| Figure 2-2 | Example Stream and Floodplain Cross-sections  |
| Figure 3-1 | Monthly Precipitation Totals July 2017 to July 2018, Baltimore Inner Harbor   |
| Figure 3-2 | Observed Water Levels at NOAA's Observation Station at Baltimore, Fort McHenry, Patapso River July 21-27, 2018  |
| Figure 4-1 | Map of Cow Pen Creek study area showing bank stabilization segment endpoints along both streambanks (blue) and floodplain survey points (yellow) along 10 floodplain transects                      |
| Figure 4-2 | Map of Cow Pen Creek study area showing locations of representative photographs along the stream channel (upstream and downstream views at each transect) and photographs of other features of note |
| Figure 4-3 | Map of Cow Pen Creek study area showing locations of bank erosion, noted as lower endpoints of segments assessed along both streambanks   |
| Figure 4-4 | Map of Cow Pen Creek study area showing locations of invasive plant species, noted as lower endpoints of segments assessed along both streambanks   |
| Figure 4-5 | Map of Cow Pen Creek study area showing locations of areas noted based on concerns for erosion or vegetative cover condition  |
| Figure 4-6 | Map of Cow Pen Creek study area showing streambank and floodplain field survey points, along with as-built survey topography  |

### **LIST OF TABLES**

|           |   |
|-----------|---|
| Table 3-1 | Daily Rainfall Totals Prior To and Including the Summer 2018 Monitoring Period              |
| Table 3-2 | Monthly Precipitation Totals for July 2017 to July 2018                                     |
| Table 4-1 | Conditions Observed by Streambank Segment   |
| Table 4-2 | Notes on Specific Conditions Observed by Streambank Segment                                 |
| Table 4-3 | Summary of Streambank Conditions  |
| Table 4-4 | Conditions Observed Within Floodplain Transect Segments                                     |
| Table 4-5 | Summary of Floodplain Transect Vegetation Assessments                                       |
| Table 4-6 | Bare Spots Greater than 10 Square Feet Observed during Streambank and Floodplain Assessment |

### **APPENDICES**

Appendix A—Photo Log

Appendix B—GPS Coordinates for Field Assessment Points



---

## ACRONYMS

|                 |  |
|-----------------|--|
| BWI             | Baltimore/Washington International Airport |
| CFS             | cubic feet per second                      |
| CPC             | Cow Pen Creek                              |
| GPS             | global positioning system                  |
| Lockheed Martin | Lockheed Martin Corporation                |
| MRC             | Middle River Complex                       |
| SAV             | submerged aquatic vegetation               |
| Tetra Tech      | Tetra Tech, Inc.                           |

---

# SECTION 1 INTRODUCTION

On behalf of Lockheed Martin Corporation (Lockheed Martin), Tetra Tech Inc. (Tetra Tech) conducted monitoring during July 2018 of the Cow Pen Creek (CPC) bank stabilization and floodplain reconstruction resulting from completion of the sediment remediation project at the end of 2017. Cow Pen Creek is located adjacent to the Lockheed Martin Middle River Complex (MRC) in Middle River, Maryland.

## 1.1 PURPOSE OF THE BANK STABILIZATION AND FLOODPLAIN RECONSTRUCTION MONITORING

As part of the sediment remedy at the Middle River Complex, the upper portion of Cow Pen Creek, including both the stream channel and adjacent floodplain area, was excavated to remove contaminated sediment. Subsequent to excavation, the areas were restored as per the approved project design (Tetra Tech, 2016a, 2016b). The restoration included reconstruction of the main channel and floodplains, placement of new channel substrate, streambank stabilization and vegetation, wetlands restoration, and revegetation of areas disturbed by sediment removal. The overall goal of restoration and mitigation was to replace the extent, function, and value for Cow Pen Creek wetlands and waters impacted by the remediation project. Documentation of the sediment removal action is provided in *Season Two Cow Pen Creek Sediment Remedy Completion Report* (Tetra Tech, 2018a).

This monitoring report focuses on bank stabilization and floodplain reconstruction of the upper (non-tidal and inter-tidal) stream portion of Cow Pen Creek. The overall objective of this monitoring is to evaluate whether the channel and its floodplain are remaining stable and maintaining expected vegetative cover during the post-construction period. Results of this first year of annual monitoring will be useful to assess progress toward project goals. The project design report (Tetra Tech, 2016a) called for streambank and floodplain monitoring over a five-year post-

---

construction period and specified the following performance measures for evaluating the restored channel of Cow Pen Creek during each year of monitoring:

- 85% (minimum) native vegetation cover on banks and floodplains
- 15% (maximum) barren ground on banks and floodplains
- 10% (maximum) unstable banks
- 85% (minimum) streambank length occupied by restoration treatments

## **1.2 OBJECTIVES**

The objectives for the bank stabilization and floodplain reconstruction monitoring are to:

- assess the stability of stream banks along the restored section of Cow Pen Creek
- monitor the establishment of native vegetative cover and other restoration treatments along stream banks
- evaluate vegetation established in the reconstructed floodplain area

---

## SECTION 2

# EXISTING SITE CONDITIONS AND BACKGROUND

The Lockheed Martin Middle River Complex, which is part of the Chesapeake Industrial Park, is located at 2323 Eastern Boulevard in Middle River, Maryland, approximately 11.5 miles northeast of downtown Baltimore. The site consists of approximately 161 acres and twelve main buildings. The property also includes an active industrial area and yard, perimeter parking lots, an athletic field, a concrete-covered vacant lot, a trailer and parts storage lot, and numerous grass-covered green spaces along the facility's perimeter. Locked chain-link fences surround all exterior lots and the main industrial area. The site is bounded by Eastern Boulevard (Route 150) to the north, Dark Head Cove to the south, Cow Pen Creek to the west, and Martin State Airport to the east.

Beginning in 2014, Lockheed Martin initiated the removal of sediment contaminated by historical operations in several areas within Dark Head Cove and Cow Pen Creek. Portions of Dark Head Cove and the lower reaches of Cow Pen Creek were dredged and restored by the placement of a six-inch-thick sand layer (residual management layer). During the remedial action in the upstream portion of Cow Pen Creek, the stream channel was essentially removed and reconstructed. An overview of the stream and floodplain reconstruction area within Cow Pen Creek is illustrated in Figure 2-1. The extent of the stream and floodplain reconstruction in the upper portion of Cow Pen Creek is from station 8+00 to 19+00, according to design stationing notation. Using stationing notation established for post-restoration conditions, this restored area extends from station 0+00 to 11+00. All disturbed areas in this segment of the creek were stabilized, restored, and revegetated.

Existing functions and values (e.g., habitat, physical, and chemical conditions, as well as scenic, recreational, and other values) in Cow Pen Creek were restored to the extent practicable following the removal of contaminated sediment. The restoration plan was developed to target the replacement of specific functions and values by designing features to provide aquatic/fisheries habitat, provide moderate flood flow, stabilize the shoreline and retain sediment, remove toxicants,

---

and provide aesthetic and recreational values. Restored features including installing in-water structures and replanting emergent vegetation to restore/improve fisheries habitat, natural channel meanders were created, and floodplain forest/shrub vegetation was replanted to moderate flood-flow, stabilize shorelines, retain sediment and aid in reducing toxicants. Other features, including replanting of riparian vegetation, were designed to restore visual/aesthetic appeal of the stream corridor.

The design for restoration of Cow Pen Creek included the following elements:

- reconstruction of the main channel and floodplains
- placement of new channel substrate
- streambank stabilization
- revegetation of areas disturbed by the removal

Stream restoration features are detailed in the design documents (Tetra Tech 2016a, 2016b) and are summarized below.

## **2.1 MAIN CHANNEL AND FLOODPLAIN RECONSTRUCTION**

The upper section of Cow Pen Creek was excavated, and the existing channel form was somewhat modified from its original configuration in accordance with the approved design. The restoration approach for this section of the creek was designed to reconstruct the channel and floodplain (as illustrated in Figure 2-2) placing clean fill material within the affected creek section. Newly constructed channel banks were stabilized by temporary erosion-control mats, and subsequently revegetated. Fill material was covered by topsoil suitable to promote establishment of floodplain vegetation. By reconstructing the channel and the floodplain, the project is intended to restore the creek's active channel, providing a more natural stream system that will benefit the resident fish species and improve flood flow functions and values in Cow Pen Creek.

## **2.2 CHANNEL SUBSTRATE**

As part of the sediment remedy, a residuals-management sand layer was placed over all removal areas downstream of Station 19+00. Appropriate bed sediment composition for the non-tidal (Station 8+00 to 13+00) and inter-tidal (Station 13+00 to 19+00) portions of the creek was

---

determined using a hydraulic model completed for the creek. That analysis indicated that non-native bed material consisting of a graded mixture of silts to cobble-sized material, with a median grain size of 51 millimeters (two inches) and 25 millimeters (one inch) in non-tidal and inter-tidal areas (respectively), would withstand erosive forces while providing a suitable spawning habitat for resident fish. Based on the bed stresses from hydrodynamic modeling, the streambed substrate could transition to a graded sand (less than one-millimeter grain size) in the downstream portion of the inter-tidal area. Using appropriate channel substrate is intended to restore/improve fisheries habitat and flood flow functions/values by creating a more natural streambed.

## **2.3 STREAMBANK STABILIZATION**

Streambanks that were disturbed during excavation, and thus were subject to erosion, were stabilized by grading to gentle slopes to allow for effective vegetative stabilization. Stabilization entailed adding woody structures (i.e., existing logs) and using conventional rigid techniques (e.g., rock toe). An approximately 200-foot segment along the Hawthorne neighborhood side of creek was stabilized and protected with rock toe structures. In the lower portion of the restored stream reach, wetlands were constructed along banks of the creek to allow planting of wetland vegetation and provide vegetative stabilization. Woody vegetative bank-stabilization techniques used living plant materials with the goal of providing a desired ecological benefit per MDE guidelines (MDE, 2000). Physical vegetative coverage on banks reinforces underground soil and protects the surface from scour by establishing a soil–root matrix. These methods have certain limitations as they might not withstand erosive flows (USDA, 2002), and therefore sites treated by vegetative bank-stabilization methods require monitoring to confirm stability.

Bank stabilization techniques used in the restoration included the use of temporary erosion control blankets followed by the installation of vegetation designed to replace the specific wetland types (i.e., emergent, forested, scrub-shrub wetlands), a root-wad revetment, and rock toe and fiber-roll toe protection. The live staking vegetative bank stabilization technique was also employed along certain sections of banks. A root-wad revetment was installed at a scoured location of the creek and was stabilized with other logs and rocks. The revetment is intended to enhance fish rearing habitat by providing scour pool and overhead cover habitat.

---

Woody debris removed from the creek and floodplains during clearing and excavation was cleaned of all adhering sediment and used in certain locations for restoration, bank stabilization, and toe protection. Useable, large woody debris included debris with structural integrity and of sufficient size to provide bank stabilization and/or stream cover for fish habitat. The preferred use of natural, woody debris and other vegetative stabilization was intended to help to stabilize shorelines, restore visual/aesthetic appeal of the stream corridor, and restore/improve fisheries habitat by creating overhanging vegetation.

## **2.4 REVEGETATION**

The revegetation plan for the upper portion of Cow Pen Creek included measures to restore upland, forested wetland, and scrub-shrub wetland in excavated areas of the creek. Native forest and scrub-shrub plant species typical to streams along the upper Chesapeake Bay were replanted in the areas disturbed and excavated along Cow Pen Creek.

The species list and planting plan was provided as part of the restoration design (Tetra Tech 2016a). Restoring riparian vegetation and shoreline/banks in affected areas is intended to promote shoreline vegetative cover, which will provide bank stabilization and habitat and food for resident fish. Restoration of native vegetative habitats was designed to restore/improve overall habitat, stabilize shorelines, retain and remove sediment and toxicants, and restore visual/aesthetic appeal of the stream corridor.

The restored wetland areas, reconstructed floodplain, and creek channel will be evaluated annually from 2018 – 2020, with optional monitoring in 2021, to determine if the restoration project has met performance standards as specified in the project design report (Tetra Tech, 2016a). These standards for the floodplain and streambanks are listed in Section 5.1. Monitoring will be employed to track conditions annually, with the expectation that performance standards will be met by the end of this multi-year monitoring period.

---

## **SECTION 3**

# **STREAMBANK, FLOODPLAIN, AND UPLANDS DATA COLLECTION**

### **3.1 MONITORING**

Monitoring was conducted on July 26-27, 2018, and monitoring activities followed the methods detailed in the *Cow Pen Creek Bank Stabilization and Floodplain Reconstruction Monitoring Work Plan* (Tetra Tech, 2018b). The site conditions at the time of monitoring represent the post-two-year or higher rainfall event based on rainfall data and the hydrology/hydraulics of the creek. Year 2018 monitoring represented the first year of post-construction monitoring. Per the monitoring work plan, bank stabilization and floodplain reconstruction monitoring will be conducted once per year (during the summer) from 2018 through 2020 with optional monitoring in 2021.

#### **3.1.1 Weather and Tidal Conditions**

Each year, monitoring is to be conducted during the window of June to August, after a two-year or higher flow event. If a two-year flow event does not occur between June and August for a given year, monitoring would instead be conducted in September, preferably after a rain event. Precipitation frequency estimates prepared for the restoration design's hydrology and hydraulics study of the sediment remedy design (Tetra Tech 2016a, Appendix A) indicate that a 24-hour rainfall total of 3.3 inches represents the two-year storm event; the corresponding two-year flow for Cow Pen Creek is estimated at 19.2 cubic feet per second (cfs).

During June–July 2018, field staff tracked weather conditions to select an appropriate qualifying two-year event. Daily rainfall totals for the dates before and during the sampling period are shown in Table 3-1. Rainfall was widespread throughout the Baltimore area on July 21-24, 2018. At Baltimore/Washington International Airport (BWI), 4.77 inches of rain fell on July 21 and 4.07 inches fell on July 24. At Baltimore Inner Harbor, more than two inches of rain fell on July 21 and more than one inch on both July 24 and 25. Based on this rainfall and allowing sufficient time for



---

water levels to return to a safe level for accessing Cow Pen Creek, monitoring was conducted on July 26-27.

Weather for the two days of monitoring was clear to partly cloudy to cloudy. Rainfall on July 27, 2018 occurred after monitoring was complete.

Monthly precipitation totals for July 2017 to July 2018 are shown in Figure 3-1 and Table 3-2. Baltimore received slightly below-average rainfall during fall 2017. Precipitation totals were above average during February, April, May, and July 2018, with more than twice the average rainfall in May and July 2018.

Observed tidal water levels at NOAA's Fort McHenry station, Patapsco River, were above long-term predicted levels during the July 26-27, 2018, monitoring period, with an average of 0.55 feet above predicted tide levels (Figure 3-2). Tide levels during the days preceding the monitoring were even higher. An examination of Fort McHenry water level data for May-July 2018 showed that higher-than-predicted water levels were common during this period.

### **3.1.2 Assessment of Streambanks**

Visual observations followed the methods detailed in the monitoring plan (Tetra Tech 2018b) and were used to evaluate streambank stability and vegetative cover. Field methods for assessing streambank stability and vegetative cover were derived from guidance by Harris (2006) and Volkman (2006), which provide a quantitative characterization along linear segments of streambank. The data therefore support estimates of the percentage of streambank length in particular classes, for example, the percentage of streambank length with these observed conditions:

1. No vegetation, stable, no erosion
2. No vegetation, unstable, actively eroding
3. Vegetation, stable, no erosion
4. Vegetation, unstable, actively eroding

Conditions observed during this initial post-construction monitoring in 2018 will be compared to future events to assess changes in bank stability over time.

---

Streambank visual observations were made from the water's edge to the top of the bank. The entire length within the restored reach of Cow Pen Creek (post-construction stations 0+00 to 11+00, the same area designated with original stationing as 8+00 to 19+00) was assessed. Observers worked in a downstream direction beginning at the upstream end of the restored reach (station 0+00) and proceeded downstream to the lower end. Monitored locations, the upper and lower ends of the entire reach, and intermediate points along the bank were recorded by the field team using global positioning system (GPS) instruments. Each bank (right bank and left bank, looking downstream) was assessed separately. Data were recorded electronically using a custom-designed form built within the ArcGIS collector application. Locations of field observation points were recorded at the water's edge using GPS, so that each point will serve as a reference point for recording future observations.

Longitudinal sections of the stream bank were designated by using station notation. Proximity to existing features such as guardrail, stairs, outfalls, or gabion walls was noted. At each section, observations of vegetative cover, bank stability, and erosion were recorded. The upper and lower end of each longitudinal segment was designated (to the nearest foot) using station notation and the distance along the stream thalweg (the line of lowest elevation in the stream) was used to measure and record segment break points (e.g., Segment 0+00 to 0+75, Segment 0+75 to 1+60). After field work was complete, the segment length distances along the thalweg were verified using the as-built channel survey.

To provide additional information on vegetative cover, the field crew also recorded the presence of woody vegetation within three height class categories at each segment: less than three feet, 3-15 feet, and more than 15 feet. The crew recorded the presence of herbaceous cover (if more than 10% vegetated), barren (if less than 10% vegetated), and noted the presence of large woody debris, rock, or other restoration structures where vegetation was not present. Presence of invasive species was also recorded.

Bank conditions were documented by taking digital photographs of each segment at regular intervals along the right and left banks, and by representative photographs looking upstream and downstream. Photographic locations were recorded (GPS point, direction) so that similar views can be photographed during each year of the monitoring survey.

---

### 3.1.3 Assessment of Reconstructed Floodplain

The reconstructed floodplains were similarly monitored, and their stability will also be assessed over time (as compared to this initial monitoring) through observations of the establishment of vegetation. The reconstructed floodplain will be monitored for three years after the project construction (2018 through 2020) with optional monitoring in 2021, during the same site visits as the bank assessments.

During July 2018 monitoring, as with the streambank assessments, observations began at the upper end of the restored reach (station 0+00) and extended to the lower end of the restored stream section (station 11+00). To assess vegetation condition, a series of 10 transects was established, leading out from the top of bank to the edge of the floodplain within the reconstructed area. Within each of three sections along the restored reach (0+00 to 3+00, 3+00 to 7+00, and 7+00 to 11+00), sets of three transects were established: at the upstream end, at one-third of the way downstream, and at two-thirds of the way downstream. The downstream end of the last section was also assessed. Depending on their location along the stream, transects crossed through areas of upland, forested wetland, and scrub-shrub wetland that had been planted as part of the restoration project.

For each floodplain transect, locations of the initial field observation point for each side (left and right bank) were recorded at the top of bank using GPS, providing locations that will serve as fixed reference points for future observations. If the bank erodes outward, these points can be used to evaluate the extent of that observed lateral erosion. Along each transect, the field crew ran a measuring tape and recorded (in feet, from the distance at the top of bank) the presence of vegetation in segments. In addition, a GPS point was recorded at the start of each new segment, moving outward from the stream. Segment breaks were made where changes in condition were noted. Break points were also noted at transitions between vegetation community types (upland vs. wetland). After field work was complete, segment distances by vegetation community type were confirmed using the revegetation plan.

Within each segment, coverage was noted as vegetated or not vegetated. “Not vegetated” is defined as having less than 10% vegetative cover along the linear segment assessed. The field crew also recorded the presence of woody vegetation along each segment within three height class categories: less than three feet, 3–15 feet, and more than 15 feet). The crew recorded the presence

---

of herbaceous cover (if more than 10% vegetated) or noted as barren (if less than 10% vegetated). Presence of invasive species was recorded. Any observed bare spots larger than 10 square feet in the reconstructed floodplain area were also noted.

Vegetative conditions along the floodplain were documented by taking photographs at regular intervals along transects, and by representative photographs looking across the replanted areas. Photographic locations were recorded (GPS point, direction) so that similar views can be photographed during each year of the monitoring survey.

---

## SECTION 4 DATA COLLECTED

### 4.1 SUMMARY OF DATA COLLECTED

Within the Cow Pen Creek (CPC) study area, data were collected along streambanks and in transects across the floodplain (Figure 4-1). Findings of the field assessments are described below. Locations of representative photographs along the channel and other views are shown on Figure 4-2. Appendix A is a photo log containing representative photographs of the channel (upstream and downstream views at transect locations) and photographs taken from streambank assessments, floodplain transects, and other views. Appendix B lists global positioning system (GPS) coordinates at field assessment points for both the streambank and floodplain assessments.

#### 4.1.1 Streambank Assessment

Streambank assessment data for the individual bank segments are in Table 4-1, including assessments of bank condition according to the following classes:

- Vegetation cover present (yes or no)
- Bank stability (stable or unstable)
- Active erosion (yes or no)

Additional details about vegetation, presence of invasive species, and proximity to structural features are in Table 4-2. Summary indicators were independently assessed and calculated separately for both banks, and as combined overall values for the entire restored stream reach. Summary results are in Table 4-3.

Stable conditions were observed along 92% of total stream bank length (2113 of 2300 total feet). Stable banks without vegetation included several areas with structural stabilization treatments (158 feet total, 6.9% of total bank length), including a 34-foot section of the left bank armored with a rootwad structure (see Figure A-14) and several sections (124 feet total) of unvegetated rip-

---

rap along the right bank (see example, Figure A-10). A 119-foot portion of the lower right bank lacked vegetation but had matting in place and deposits of fine sediment (Figure A-19). Another two segments (93 feet total) of the lower right bank appeared to be unvegetated yet stable; these sections were near the downstream end of the project and were stabilized with matting, coir log, and wood (Figures A-26 and A-27). Overall, 1770 feet of the total bank length was vegetated, representing 82.6% of the unarmored bank length. Of this vegetated total bank length, 1743 feet were observed to be stable with no evidence of erosion. An example of stable, vegetated bank is shown on Figure A-8.

Bank erosion (Figure 4-3) was observed along 8.1% (187 feet) of total bank length, 7% (160 feet) without vegetation, and 1.2% (27 feet) with vegetation. On the left bank, only one small area (noted as 9 linear feet) was eroding from under matting due to runoff (Figure A-2). On the right bank, erosion was noted in several sections (178 linear feet total), the longest (53 linear feet) of which was associated with a red clay bank, which had matting installed on the lower bank (Figure A-25).

The presence of herbaceous vegetation is one indication of vegetation establishment. Along most of the vegetated streambank, herbaceous vegetation was growing well. Areas that lacked herbaceous vegetation included:

- Along the left bank, the lower part of this streambank and the adjacent floodplain were underwater at the time of sampling and appeared to be frequently inundated (e.g., Figure A-20).
- On the right bank, a few sections of streambank lacked herbaceous cover, and were associated with sediment erosion (e.g., Figure A-4), sediment deposition and elevated water level (e.g., Figure A-19), or clay banks where vegetation did not establish, particularly in areas of elevated water level associated with tidal influence.

Presence of woody vegetation was also recorded. Along streambanks, woody vegetation was present in two height classes, those less than three feet tall and those 3-15 feet tall. Some of the planted woody vegetation, particularly in the lower part of the restored area, showed poor survival (e.g., Figure A-23). In the planted wetland flat areas, woody plants appeared to be subjected to frequent inundation, as evidenced by the presence of submerged aquatic vegetation (SAV).

Phragmites was present along the streambank in some of the uppermost segments (see Figure 4-4); no other invasive plants were noted.

---

### 4.1.2 Floodplain Vegetation Assessment

Floodplain assessment data for the 10 transects and for individual segments within transects are summarized in Table 4-4, including: the presence of herbaceous vegetation (yes/no), presence of woody vegetation in three size classes (less than three feet tall, 3-15 feet tall, and more than 15 feet tall), presence of invasive species (yes/no), and notes. Segment breaks were indicated by a change in vegetation type or condition. Transects were subdivided into wetland (floodplain) and upland segments by cross-checking field observations with mapped information on the vegetation type planned for the restoration effort.

Summary values were independently assessed and calculated separately for both banks, and as combined overall values for the entire set of assessed transects. Summary results in Table 4-5 are also broken into the two classes (wetland vs. upland revegetation).

Across all transects, 10% (80 feet) of the assessed segment length lacked herbaceous vegetation. The longest area (48 feet) was in the lower right bank, where a wetland mudflat was present (transect at 8+33, Figure A-50). The other two areas without herbaceous vegetation (20 and 12 feet long) were both on the right bank under existing tree canopy.

Overall, 10% (89 feet) of the assessed segment length lacked woody vegetation in surveyed transects. Much of this total length (35 feet) was in four streamside areas, which were planted only in grasses, and where woody vegetation was not expected. A large fallen tree was within one 14-foot segment on the right bank (transect at 7+00). There was also a 40-foot section of upland vegetation on the left bank near the downstream end of the project area (transect at 11+00), where vegetation was sparse and lacked woody vegetation.

A substantial number of trees, particularly within the forested wetlands planted at the lower end of the project area, were dead at the time of monitoring. These forested wetland areas had signs of longer than anticipated inundation, and SAV was growing between the planted trees. On July 26, 2018, approximately 40 dead trees were noted in the wetland area outside of tree tubes, and 50 trees within the wetland area inside tree tubes were also dead. The field team observed additional dead trees in the upland area. Coincidentally, construction field staff were onsite on July 27 removing tree tubes from trees throughout much of the project area.

---

During floodplain transect assessment, invasive plants (phragmites) were noted within or near the uppermost transects, on both sides of the stream. No other invasive plants were noted.

Eight bare patches greater than 10 square feet were noted and photographed (Table 4-6), seven in wetland areas and one in the upland area. In addition to these areas, additional patches were noted where planted vegetation was sparse, and netting was visible (see example, Figure A-45). These areas of sparse vegetation were noted but not counted as individual bare patches since they were not completely bare.

Locations of particular areas with notes about erosion or vegetation cover concerns are shown on the map in Figure 4-5.

Start points of floodplain monitoring transects, which had been field-placed at the top of bank on both sides of the stream, corresponded well with as-built survey contours, as illustrated in Figure 4-6. These benchmarks can be used in future years to check for lateral erosion of the banks.

## **4.2 COMPARISON OF DATA TO OTHER EVENT DATA**

This section is reserved for future monitoring reports in which data will be compared across years, including comparison of future years' findings to the (initial) 2018 data herein.



---

## SECTION 5

# CONCLUSIONS AND RECOMMENDATIONS

### 5.1 COMPARISON TO PERFORMANCE MEASURES

The project design report (Tetra Tech, 2016a) specified four performance measures for evaluating the restored channel of Cow Pen Creek during each year of monitoring. This section lists those measures and provides supporting summary information from the 2018 monitoring.

- 10% (maximum) unstable banks
  - Streambank was unstable/eroding along 8% of its length (187 of 2300 feet).
  - Streambank was stable, with no erosion, along 92% of its length (2113 of 2300 feet)
- 85% (minimum) streambank length occupied by restoration treatments:
  - Approximately 93% (2140 of 2300 feet) of total streambank length was occupied by restoration treatments
  - Vegetation was present on 1770 of 2140 feet, and 370 of 2140 feet were covered by other treatments (rootwad, rip-rap, and stable matting/coir).
- 85% (minimum) native vegetation cover on banks and floodplains
  - Vegetation covers 83% (1770 feet) of the unarmored bank length (2142 feet)
  - Invasive vegetation (phragmites) was being actively treated in the several limited small areas of banks and floodplain in the upper portion of stream. Spraying for control for phragmites in the floodplain was observed on July 27, 2018 during monitoring. Follow-up inspections for invasive species along the streambank should be conducted, and spraying applied, if warranted.
- 15% (maximum) barren ground on banks and floodplains
  - Nearly 7% of the total bank length (160 of 2300 feet) was barren (without vegetation or other bank treatments).
  - Approximately 25% of floodplain wetland area was documented as bare, based on observations obtained during the October 2018 field inspection (see Figure 4-1 in the wetland restoration monitoring report [Tetra Tech, Inc., 2018c])

- 
- Bare areas in the upland area of the creek were minimal.

The influence of tidal water levels on the vegetated area should be considered. During the 2-day monitoring period in July 2018, water levels at NOAA's Fort McHenry station were on average 0.55 feet above predicted tide levels and had been even higher during the preceding days. Higher-than-predicted water levels were also common during the preceding months (May-July).

In the floodplain area, it is possible that some settling has occurred post-construction, in comparison with elevations at time of construction. However, data were not collected to specifically confirm whether settling has occurred.

## **5.2 FUTURE MONITORING/MAINTENANCE EVENTS**

The next monitoring event for the streambank stabilization and floodplain assessment is planned for summer 2019. During or prior to 2019 monitoring, areas with sparse vegetation in 2018 should be re-assessed to determine whether plant growth is adequately filling in those areas, or whether further plantings and/or seeding are needed to augment and fill in those areas.

Recommended maintenance activities for fall 2018 or spring 2019 are as follows:

- Revisit areas noted with phragmites, determine whether treatments to date have effectively controlled growth of phragmites, and spray as needed to eliminate spreading.
- Address bare patches identified along streambank and in floodplain areas by replanting or reseeding.
- Address tree mortality, particularly in wet areas near the lower end of project area. Revise stabilization approach and species list, as this area is likely wetter than was originally anticipated. See the wetlands monitoring report for further discussion of tree mortality.

## **5.3 OTHER RECOMMENDATIONS**

Other recommendations include an evaluation of current and anticipated future hydrologic conditions. Since the time of construction, the site is experiencing wetter conditions than were characterized in the design stage hydrology/hydraulic study, which may explain the challenges of establishing wetland vegetation. This new assessment of hydrologic conditions may be needed to better represent the higher water levels that have been observed and that may continue to persist.

---

## SECTION 6 REFERENCES

- Harris, R.R., 2006. Monitoring the Effectiveness of Bank Stabilization Restoration. Prepared by Center for Forestry, University of California, Berkeley, for California Department of Fish and Game.
- Maryland Department of the Environment (MDE), 2000. Maryland's Guidelines to Waterway Construction. Maryland Department of the Environment, Water Management Administration. November.
- Tetra Tech, Inc., 2016a. *Sediment Remedy 100% Design for Cow Pen Creek and Dark Head Cove, Middle River Remediation Site*. Lockheed Martin Middle River Complex, Middle River, Maryland. Project Design Report. June.
- Tetra Tech, Inc., 2016b. *Sediment Remedy 100% Design for Cow Pen Creek and Dark Head Cove, Middle River Remediation Site*. Lockheed Martin Middle River Complex, Middle River, Maryland. Project Design Plan Set. September.
- Tetra Tech, Inc., 2017. *Plant Installation Section 32 90 00 for the Lockheed Martin Corporation MRC Sediment Remedy*. Lockheed Martin Middle River Complex, Middle River, Maryland. June.
- Tetra Tech, Inc., 2018a. *Season Two Cow Pen Creek Sediment Remedy Completion Report*. Lockheed Martin Middle River Complex, Middle River, Maryland. May.
- Tetra Tech, Inc., 2018b. *Cow Pen Creek Bank Stabilization and Floodplain Reconstruction Monitoring Work Plan*. Lockheed Martin Middle River Complex, Middle River, Maryland. November.
- Tetra Tech, Inc. 2018c. *Cow Pen Creek Wetland Restoration Monitoring Report*. 2323 Eastern Boulevard Lockheed Martin Middle River Complex, Middle River, Maryland. November.
- United States Department of Agriculture (USDA), 2002. *A Soil Bioengineering Guide for Streambank and Lakeshore Stabilization*, FS-683. United States Department of Agriculture Forest Service Technology and Development program. San Dimas, California.
- Volkman, J., 2006. Effectiveness Monitoring in Habitat Enhancement Areas. Umatilla Tribe.

---

## FIGURES




Figure 2-1 Extent of Cow Pen Creek Stream Channel and Floodplain Reconstruction

Source: Tetra Tech, Revegetation Plan, Nov. 20, 2017





Figure 2-2 Example Stream and Floodplain Cross-sections, Cow Pen Creek Restoration


Source: Tetra Tech, 2016b





**Figure 3-1 Monthly Precipitation Totals July 2017 to July 2018, Baltimore Inner Harbor**

Based on data from National Weather Service, summarized by Iowa State University, <https://mesonet.agron.iastate.edu>



**Figure 3-2 Observed water levels at NOAA's tidal observation station at Baltimore, Fort McHenry, Patapsco River July 21-27, 2018. Observed values (green line) are compared with long-term predicted levels (blue line). NOAA data from <https://tidesandcurrents.noaa.gov/waterlevels.html?id=8574680&units=standard&bdate=20180721&edate=20180727&timezone=GMT&datum=MLLW&interval=6&action=>**





**Figure 4-1 Map of Cow Pen Creek study area showing bank stabilization segment endpoints along both streambanks (blue) and floodplain survey points (yellow) along 10 floodplain transects. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017.**





**Figure 4-2 Map of Cow Pen Creek study area showing locations of representative photographs along the stream channel (upstream and downstream views at each transect) and photographs of other features of note (map points 1-17, with photograph descriptions). For photographs, see Appendix A, Figures A-60 to A-97. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017.**





**Figure 4-3 Map of Cow Pen Creek study area showing locations of bank erosion, noted as lower endpoints of segments assessed along both streambanks. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017**





**Figure 4-4 Map of Cow Pen Creek study area showing locations of invasive plant species, noted as lower endpoints of segments assessed along both streambanks. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017**





Figure 4-5 Map of Cow Pen Creek study area showing locations of areas noted based on concerns for erosion or vegetative cover condition. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017.





**Figure 4-6 Map of Cow Pen Creek study area showing streambank and floodplain field survey points, along with as-built survey topography. Floodplain transect start points (yellow points closest to stream along transect) were field-placed at top of bank on both sides of stream. As-built survey is from Dec. 27, 2017. Upland and wetland vegetation types are from revegetation plan, Nov. 20, 2017.**

---

## TABLES

---

**Table 3-1**  
**Daily Rainfall Totals Prior To and Including the**  
**Summer 2018 Monitoring Period**  
**(National Weather Service data, summarized by**  
**Iowa State University, <https://mesonet.agron.iastate.edu>)**

| <b>Date</b> | <b>Baltimore/Washington<br/>International Airport<br/>(inches)</b> | <b>Baltimore<br/>Inner Harbor<br/>(inches)</b> |
|-------------|--|--|
| 7/21/2018   | 4.79   | 2.77   |
| 7/22/2018   | 0.50   | 0.96   |
| 7/23/2018   | 1.42   | 0.81   |
| 7/24/2018   | 4.07   | 1.77   |
| 7/25/2018   | 0.39   | 1.16   |
| 7/26/2018   | 0.00   | 0.00   |
| 7/27/2018   | 0.97   | 1.51   |



---

**Table 3-2**

**Monthly Precipitation Totals for July 2017 to July 2018**  
(National Weather Service data, summarized by  
Iowa State University, <https://mesonet.agron.iastate.edu>)

| Month    | Monthly Precipitation,<br>Baltimore/Washington<br>International Airport<br>(inches) |                           | Monthly Precipitation,<br>Baltimore<br>Inner Harbor<br>(inches) |                           |
|----------|---|---------------------------|---|---------------------------|
|          | 30-Year Average   | Observed Monthly<br>Total | 30-Year Average   | Observed Monthly<br>Total |
| Jul 2017 | 4.07  | 7.11                      | 4.62  | 6.41                      |
| Aug 2017 | 3.29  | 4.60                      | 3.39  | 6.02                      |
| Sep 2017 | 4.03  | 1.95                      | 4.09  | 1.86                      |
| Oct 2017 | 3.33  | 2.99                      | 3.05  | 2.64                      |
| Nov 2017 | 3.30  | 2.14                      | 2.97  | 1.70                      |
| Dec 2017 | 3.37  | 0.95                      | 3.41  | 0.78                      |
| Jan 2018 | 3.05  | 1.02                      | 2.92  | 0.94                      |
| Feb 2018 | 2.90  | 5.28                      | 2.60  | 4.79                      |
| Mar 2018 | 3.90  | 2.20                      | 3.86  | 2.69                      |
| Apr 2018 | 3.19  | 3.20                      | 3.22  | 4.69                      |
| May 2018 | 3.99  | 8.17                      | 3.49  | 9.27                      |
| Jun 2018 | 3.46  | 4.77                      | 3.27  | 3.20                      |
| Jul 2018 | 4.07  | 16.73                     | 4.62  | 10.20                     |

**Table 4-1**  
**Conditions Observed by Streambank Segment, Cow Pen Creek**  
**Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event**  
**Page 1 of 2**

| Bank Segment |   |  | Condition  |                |         | Segment Length by Vegetation and Stability Class |  |                                       |   |
|--------------|---|--|------------|----------------|---------|--|--|---------------------------------------|---|
| Stream Bank  | Approximate Station Location, Segment Endpoint (feet) | Bank Segment Length (feet) as Measured Along GIS Thalweg | Vegetation | Bank Stability | Erosion | No Vegetation, Stable, No Erosion (feet)         | No Vegetation, Unstable, Actively Eroding (feet) | Vegetation, Stable, No Erosion (feet) | Vegetation, Unstable, Actively Eroding (feet) |
| left         | 01+25   | 125  | yes        | stable         | no      | 0  | 0  | 125                                   | 0   |
| left         | 01+38   | 24   | yes        | stable         | no      | 0  | 0  | 24                                    | 0   |
| left         | 01+48   | 9  | yes        | unstable       | yes     | 0  | 0  | 0                                     | 9   |
| left         | 02+64   | 118  | yes        | stable         | no      | 0  | 0  | 118                                   | 0   |
| left         | 04+55   | 185  | yes        | stable         | no      | 0  | 0  | 185                                   | 0   |
| left         | 04+88   | 34   | no         | stable         | no      | 34   | 0  | 0                                     | 0   |
| left         | 05+93   | 112  | yes        | stable         | no      | 0  | 0  | 112                                   | 0   |
| left         | 07+10   | 123  | yes        | stable         | no      | 0  | 0  | 123                                   | 0   |
| left         | 07+71   | 60   | yes        | stable         | no      | 0  | 0  | 60                                    | 0   |
| left         | 08+75   | 91   | yes        | stable         | no      | 0  | 0  | 91                                    | 0   |
| left         | 10+68   | 196  | yes        | stable         | no      | 0  | 0  | 196                                   | 0   |
| left         | 11+80   | 77   | yes        | stable         | no      | 0  | 0  | 77                                    | 0   |
| right        | 01+56   | 166  | yes        | stable         | no      | 0  | 0  | 166                                   | 0   |
| right        | 01+67   | 14   | no         | unstable       | yes     | 0  | 14   | 0                                     | 0   |
| right        | 01+78   | 8  | yes        | stable         | no      | 0  | 0  | 8                                     | 0   |

**Table 4-1**

**Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 2 of 2**

| Bank Segment |   |  | Condition  |                |         | Segment Length by Vegetation and Stability Class |  |                                       |   |
|--------------|---|--|------------|----------------|---------|--|--|---------------------------------------|---|
| Stream Bank  | Approximate Station Location, Segment Endpoint (feet) | Bank Segment Length (feet) as Measured Along GIS Thalweg | Vegetation | Bank Stability | Erosion | No Vegetation, Stable, No Erosion (feet)         | No Vegetation, Unstable, Actively Eroding (feet) | Vegetation, Stable, No Erosion (feet) | Vegetation, Unstable, Actively Eroding (feet) |
| right        | 02+12   | 36   | no         | stable         | no      | 36   | 0  | 0                                     | 0   |
| right        | 03+05   | 92   | yes        | stable         | no      | 0  | 0  | 92                                    | 0   |
| right        | 03+22   | 18   | yes        | unstable       | yes     | 0  | 0  | 0                                     | 18  |
| right        | 03+60   | 57   | no         | stable         | no      | 57   | 0  | 0                                     | 0   |
| right        | 03+79   | 19   | no         | stable         | no      | 19   | 0  | 0                                     | 0   |
| right        | 03+90   | 12   | no         | stable         | no      | 12   | 0  | 0                                     | 0   |
| right        | 04+98   | 111  | yes        | stable         | no      | 0  | 0  | 111                                   | 0   |
| right        | 05+30   | 31   | no         | unstable       | yes     | 0  | 31   | 0                                     | 0   |
| right        | 05+58   | 27   | no         | unstable       | yes     | 0  | 27   | 0                                     | 0   |
| right        | 07+00   | 119  | no         | stable         | no      | 119  | 0  | 0                                     | 0   |
| right        | 09+09   | 232  | yes        | stable         | no      | 0  | 0  | 232                                   | 0   |
| right        | 09+42   | 23   | yes        | stable         | no      | 0  | 0  | 23                                    | 0   |
| right        | 09+93   | 53   | no         | unstable       | yes     | 0  | 53   | 0                                     | 0   |
| right        | 10+70   | 68   | no         | stable         | no      | 68   | 0  | 0                                     | 0   |
| right        | 11+10   | 25   | no         | stable         | no      | 25   | 0  | 0                                     | 0   |
| right        | 11+35   | 35   | no         | unstable       | yes     | 0  | 35   | 0                                     | 0   |

Table 4-2

Notes on Specific Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 1 of 5

| Bank Segment   |  |  | Herbaceous<br>Vegetation<br>Present<br>(>10%<br>cover) | Woody Vegetation by Height Class            |   |  | Vegetative Cover<br>Notes                      | Invasive<br>Species<br>Present | Invasive<br>Species<br>Notes | Proximity<br>to<br>Structural<br>Features                              |
|----------------|--|--|--|---|---|--|--|--------------------------------|------------------------------|--|
| Stream<br>Bank | Approximate<br>Station<br>Location,<br>Segment<br>Endpoint<br>(feet) | Bank<br>Segment<br>Length<br>(feet) as<br>Measured<br>Along GIS<br>Thalweg |  | Woody<br>Vegetation<br>Present<br>(<3 feet) | Woody<br>Vegetation<br>Present<br>(3–15 feet) | Woody<br>Vegetation<br>Present<br>(>15 feet) |  |                                |                              |  |
| left           | 01+25  | 125  | herbaceous<br>cover                                    | Yes   | No  | No   |  | yes                            | Phragmites                   |  |
| left           | 01+38  | 24   | herbaceous<br>cover                                    | No  | No  | No   |  | yes                            | Phragmites                   |  |
| left           | 01+48  | 9  | herbaceous<br>cover                                    | No  | Yes   | No   | Soil eroding under<br>matting due to<br>runoff | yes                            | Phragmites                   |  |
| left           | 02+64  | 118  | herbaceous<br>cover                                    | Yes   | Yes   | No   | Some erosion near<br>stone walkway             | yes                            | Phragmites                   | Stone<br>walkway   |
| left           | 04+55  | 185  | herbaceous<br>cover                                    | Yes   | Yes   | No   |  | no                             |                              |  |
| left           | 04+88  | 34   | herbaceous<br>layer <10%<br>cover                      | Yes   | Yes   | No   |  | no                             |                              | Rootwad<br>feature<br>with<br>vegetation<br>cover<br>behind<br>rootwad |
| left           | 05+93  | 112  | herbaceous<br>cover                                    | Yes   | Yes   | No   |  | no                             |                              |  |

Table 4-2

**Notes on Specific Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 2 of 5**

| Bank Segment   |  |  | Herbaceous<br>Vegetation<br>Present<br>(>10%<br>cover) | Woody Vegetation by Height Class            |  |   | Vegetative Cover<br>Notes   | Invasive<br>Species<br>Present | Invasive<br>Species<br>Notes | Proximity<br>to<br>Structural<br>Features |
|----------------|--|--|--|---|--|---|---|--------------------------------|------------------------------|---|
| Stream<br>Bank | Approximate<br>Station<br>Location,<br>Segment<br>Endpoint<br>(feet) | Bank<br>Segment<br>Length<br>(feet) as<br>Measured<br>Along GIS<br>Thalweg |  | Woody<br>Vegetation<br>Present<br>(<3 feet) | Woody<br>Vegetation<br>Present,<br>(3–15 feet) | Woody<br>Vegetation<br>Present,<br>(>15 feet) |   |                                |                              |   |
| left           | 07+10  | 123  | herbaceous<br>layer <10%<br>cover                      | Yes   | Yes  | No  | Most of the lower<br>bank is under water<br>and appears to not<br>be vegetated. Trees<br>in the nearby tubes<br>are mostly dead.<br>Upper bank has<br>woody vegetation. | no                             |                              |   |
| left           | 07+71  | 60   | herbaceous<br>cover                                    | Yes   | Yes  | No  | Nearby barren<br>section<br>approximately<br>15x15 ft.  | no                             |                              |   |
| left           | 08+75  | 91   | herbaceous<br>cover                                    | Yes   | Yes  | No  | Roughly half of<br>trees in tubes dead  | no                             |                              | Outfall                                   |
| left           | 10+68  | 196  | herbaceous<br>cover                                    | Yes   | Yes  | No  |   | no                             |                              |   |
| left           | 11+80  | 77   | herbaceous<br>cover                                    | Yes   | Yes  | No  | Lower part of bank<br>is under water.<br>Upper bank has<br>vegetation.  | no                             |                              | Outfall                                   |

Table 4-2

**Notes on Specific Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 3 of 5**

| Bank Segment   |  |  | Herbaceous<br>Vegetation<br>Present<br>(>10%<br>cover) | Woody Vegetation by Height Class            |   |  | Vegetative Cover<br>Notes               | Invasive<br>Species<br>Present | Invasive<br>Species<br>Notes | Proximity<br>to<br>Structural<br>Features |
|----------------|--|--|--|---|---|--|---|--------------------------------|------------------------------|---|
| Stream<br>Bank | Approximate<br>Station<br>Location,<br>Segment<br>Endpoint<br>(feet) | Bank<br>Segment<br>Length<br>(feet) as<br>Measured<br>Along GIS<br>Thalweg |  | Woody<br>Vegetation<br>Present<br>(<3 feet) | Woody<br>Vegetation<br>Present<br>(3–15 feet) | Woody<br>Vegetation<br>Present<br>(>15 feet) |   |                                |                              |   |
| right          | 01+56  | 166  | herbaceous<br>cover                                    | Yes   | Yes   | No   |   | no                             |                              |   |
| right          | 01+67  | 14   | herbaceous<br>layer <10%<br>cover                      | Yes   | No  | No   | Soil eroding under<br>matting           | yes                            | Phragmites                   |   |
| right          | 01+78  | 8  | herbaceous<br>cover                                    | Yes   | No  | No   |   | yes                            | Phragmites                   | Guardrail                                 |
| right          | 02+12  | 36   | herbaceous<br>layer <10%<br>cover                      | Yes   | No  | No   |   | yes                            | Phragmites                   | Guardrail,<br>rip-rap,<br>outfall         |
| right          | 03+05  | 92   | herbaceous<br>cover                                    | No  | Yes   | No   |   | yes                            | Phragmites                   | Rip-rap on<br>part of<br>bank             |
| right          | 03+22  | 18   | herbaceous<br>cover                                    | Yes   | No  | No   | Minor erosion below<br>vegetative cover | no                             |                              |   |
| right          | 03+60  | 57   | herbaceous<br>layer <10%<br>cover                      | No  | No  | No   |   | no                             |                              | Rip-rap                                   |
| right          | 03+79  | 19   | herbaceous<br>layer <10%<br>cover                      | No  | No  | No   |   | no                             |                              | Log and<br>rip-rap,<br>old bridge         |

**Table 4-2**

**Notes on Specific Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 4 of 5**

| Bank Segment   |  |  | Herbaceous<br>Vegetation<br>Present<br>(>10%<br>cover) | Woody Vegetation by Height Class            |  |  | Vegetative Cover<br>Notes  | Invasive<br>Species<br>Present | Invasive<br>Species<br>Notes | Proximity<br>to<br>Structural<br>Features |
|----------------|--|--|--|---|--|--|--|--------------------------------|------------------------------|---|
| Stream<br>Bank | Approximate<br>Station<br>Location,<br>Segment<br>Endpoint<br>(feet) | Bank<br>Segment<br>Length<br>(feet) as<br>Measured<br>Along GIS<br>Thalweg |  | Woody<br>Vegetation<br>Present,<br>< 3 feet | Woody<br>Vegetation<br>Present,<br>3–15 feet | Woody<br>Vegetation<br>Present,<br>> 15 feet |  |                                |                              |   |
| right          | 03+90  | 12   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   |  | no                             |                              | Rip-rap                                   |
| right          | 04+98  | 111  | herbaceous<br>cover                                    | Yes   | No   | No   | Gravel bar   | no                             |                              |   |
| right          | 05+30  | 31   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Sediment washing<br>out from mats. No<br>plant growth.                               | no                             |                              |   |
| right          | 05+58  | 27   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | One tree in bank,<br>>15ft. Red clay<br>bank.  | no                             |                              |   |
| right          | 07+00  | 119  | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Fine sediments<br>deposited on top of<br>the matting                                 | no                             |                              |   |
| right          | 09+09  | 232  | herbaceous<br>cover                                    | Yes   | Yes  | No   | Mud flat with fine<br>sediments depositing<br>on the wetland, SAV<br>growing on bank | no                             |                              |   |

Table 4-2

**Notes on Specific Conditions Observed by Streambank Segment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 5 of 5**

| Bank Segment   |  |  | Herbaceous<br>Vegetation<br>Present<br>(>10%<br>cover) | Woody Vegetation by Height Class            |  |  | Vegetative Cover<br>Notes  | Invasive<br>Species<br>Present | Invasive<br>Species<br>Notes | Proximity<br>to<br>Structural<br>Features |
|----------------|--|--|--|---|--|--|--|--------------------------------|------------------------------|---|
| Stream<br>Bank | Approximate<br>Station<br>Location,<br>Segment<br>Endpoint<br>(feet) | Bank<br>Segment<br>Length<br>(feet) as<br>Measured<br>Along GIS<br>Thalweg |  | Woody<br>Vegetation<br>Present,<br>< 3 feet | Woody<br>Vegetation<br>Present,<br>3–15 feet | Woody<br>Vegetation<br>Present,<br>> 15 feet |  |                                |                              |   |
| right          | 09+42  | 23   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Some herbaceous<br>vegetation rooted<br>along top of bank,<br>bare below   | no                             |                              |   |
| right          | 09+93  | 53   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Red clay bank  | no                             |                              |   |
| right          | 10+70  | 68   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Some herbaceous<br>vegetation in<br>matting along top of<br>bank, bare near<br>waterline                               | no                             |                              |   |
| right          | 11+10  | 25   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Coir logs at<br>waterline; bank<br>stable with matting<br>but mostly<br>unvegetated; small<br>patch of<br>pickerelweed | no                             |                              |   |
| right          | 11+35  | 35   | herbaceous<br>layer <10%<br>cover                      | No  | No   | No   | Stakes underwater  | no                             |                              |   |



**Table 4-3**

**Summary of Streambank Conditions, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018 Monitoring Event**

| <b>Total Streambank Length by Vegetation and Stability Class</b> |   |  |   |  |  |                         |
|--|---|--|---|--|--|-------------------------|
| <b>Bank</b>  | <b>No Vegetation, Stable,<br/>No Erosion (feet)</b> |  | <b>No<br/>Vegetation,<br/>Unstable,<br/>Actively<br/>Eroding<br/>(feet)</b> | <b>Vegetation,<br/>Stable,<br/>No Erosion<br/>(feet)</b> | <b>Vegetation,<br/>Unstable,<br/>Actively<br/>Eroding (feet)</b> | <b>Total<br/>(feet)</b> |
|  | <b>Armored<br/>with<br/>structures</b>              | <b>Unarmored,<br/>Stabilized<br/>with Other<br/>Treatments<br/>(Coir Log,<br/>Matting)</b> |   |  |  |                         |
| <b>Total length, left bank</b>                                   | 34  | 0  | 0   | 1,111  | 9  | 1,154                   |
| <b>Total length, right bank</b>                                  | 124   | 212  | 160   | 632  | 18   | 1,146                   |
| <b>Total length, both banks</b>                                  | 158   | 212  | 160   | 1,743  | 27   | 2,300                   |

**Table 4-4**

**Conditions Observed Within Floodplain Transect Segments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 1 of 5**

| Stream Bank | Station | Segment Start and End Points (ft), as Distance from Top of Bank |                  | Upland or Wetland Revegetation Area | Herbaceous Vegetation Cover Present | Woody Vegetation by Height Class  |                                    |                                   | Vegetative Cover Notes                            | Invasive Species Present | Invasive Notes |
|-------------|---------|---|------------------|-------------------------------------|-------------------------------------|-----------------------------------|------------------------------------|-----------------------------------|---|--------------------------|----------------|
|             |         | Start Point (feet)  | End Point (feet) |                                     |                                     | Woody Vegetation Present < 3 feet | Woody Vegetation Present 3–15 feet | Woody Vegetation Present >15 feet |   |                          |                |
| left        | 00+00   | 0   | 10               | Wetland                             | Yes                                 | Yes                               | No                                 | No                                |   | yes                      | Phragmites     |
|             |         | 10  | 43               | Upland                              | Yes                                 | Yes                               | No                                 | No                                |   |                          |                |
| left        | 01+00   | 0   | 17               | Wetland                             | Yes                                 | Yes                               | No                                 | No                                |   | yes                      | Phragmites     |
|             |         | 17  | 38               | Upland                              | Yes                                 | Yes                               | No                                 | No                                |   |                          |                |
| left        | 02+00   | 0   | 4                | Wetland                             | Yes                                 | No                                | No                                 | No                                | Streamside area planted as grass only (0 to 4 ft) | no                       |                |
|             |         | 4   | 16               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
|             |         | 16  | 35               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
| left        | 03+00   | 0   | 28               | Wetland                             | Yes                                 | No                                | Yes                                | No                                | Bare patch < 10 sq ft present                     | no                       |                |
|             |         | 28  | 34               | Upland                              | Yes                                 | No                                | Yes                                | No                                |   |                          |                |
| left        | 04+33   | 0   | 12               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                | Small, sparse/bare spots on bank                  | no                       |                |
|             |         | 12  | 50               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
| left        | 05+67   | 0   | 59               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                | Several sparse/bare spots present near transect   | no                       |                |
|             |         | 59  | 97               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
|             |         | 97  | 107              | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
| left        | 07+00   | 0   | 54               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                | Sparse/bare spots present near transect           | no                       |                |
|             |         | 54  | 80               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |

Table 4-4

**Conditions Observed Within Floodplain Transect Segments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event**  
Page 2 of 5

| Stream Bank | Station | Segment Start and End Points (ft), as Distance from Top of Bank |                  | Upland or Wetland Revegetation Area | Herbaceous Vegetation Cover Present | Woody Vegetation by Height Class  |                                    |                                   | Vegetative Cover Notes   | Invasive Species Present | Invasive Notes |
|-------------|---------|---|------------------|-------------------------------------|-------------------------------------|-----------------------------------|------------------------------------|-----------------------------------|--|--------------------------|----------------|
|             |         | Start Point (feet)  | End Point (feet) |                                     |                                     | Woody Vegetation Present < 3 feet | Woody Vegetation Present 3–15 feet | Woody Vegetation Present >15 feet |  |                          |                |
| left        | 08+33   | 0   | 5                | Wetland                             | Yes                                 | No                                | No                                 | No                                | Streamside area grass only (0 to 5 ft); sparse/bare spots present near transect  | no                       |                |
|             |         | 5   | 30               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |  |                          |                |
|             |         | 30  | 49               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |  |                          |                |
| left        | 09+67   | 0   | 33               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                | Area along stream planned as forested wetland is mudflat with mostly herbaceous vegetation; lowest part under water                                    | no                       |                |
|             |         | 33  | 81               | Upland                              | Yes                                 | Yes                               | Yes                                | No                                |  |                          |                |
| left        | 11+00   | 0   | 17               | Wetland                             | Yes                                 | No                                | No                                 | No                                | Streamside area grass only (0 to 15 ft). Area further from stream and near road has numerous bare/sparse patches. Near downstream end of project area. | no                       |                |
|             |         | 17  | 57               | Upland                              | Yes                                 | No                                | No                                 | No                                |  |                          |                |

Table 4-4

**Conditions Observed Within Floodplain Transect Segments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 3 of 5**

| Stream Bank | Station | Segment Start and End Points (ft), as Distance from Top of Bank |                  | Upland or Wetland Revegetation Area | Herbaceous Vegetation Cover Present | Woody Vegetation by Height Class  |                                    |                                   | Vegetative Cover Notes   | Invasive Species Present | Invasive Notes |
|-------------|---------|---|------------------|-------------------------------------|-------------------------------------|-----------------------------------|------------------------------------|-----------------------------------|--|--------------------------|----------------|
|             |         | Start Point (feet)  | End Point (feet) |                                     |                                     | Woody Vegetation Present < 3 feet | Woody Vegetation Present 3–15 feet | Woody Vegetation Present >15 feet |  |                          |                |
| left        | 07+00   | 80  | 112              | Upland                              | Yes                                 | Yes                               | Yes                                | No                                | Sparse/bare spots present near transect  | no                       |                |
| right       | 00+00   | 0   | 9                | Wetland                             | Yes                                 | Yes                               | No                                 | No                                | Creek in transect (at 9-29 ft), small bare section (1 ft x 4 ft)   | yes                      | Phragmites     |
|             |         | 9   | 29               | Wetland                             | Yes                                 | Yes                               | No                                 | No                                |  |                          |                |
|             |         | 29  | 42               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                |  |                          |                |
| right       | 01+00   | 0   | 9                | Wetland                             | Yes                                 | No                                | No                                 | No                                | Streamside area has herbaceous vegetation only (0 to 9 ft). Large tree providing canopy along transect (9 to 29 ft). | yes                      | Phragmites     |
|             |         | 9   | 29               | Wetland                             | No                                  | Yes                               | Yes                                | No                                |  |                          |                |
| right       | 02+00   | 0   | 16               | Wetland                             | Yes                                 | No                                | Yes                                | Yes                               | Guardrail at 10 ft   | no                       |                |
| right       | 03+00   | 0   | 7                | Wetland                             | Yes                                 | No                                | Yes                                | No                                |  | no                       |                |

**Table 4-4**

**Conditions Observed Within Floodplain Transect Segments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 4 of 5**

| Stream Bank | Station | Segment Start and End Points (ft), as Distance from Top of Bank |                  | Upland or Wetland Revegetation Area | Herbaceous Vegetation Cover Present | Woody Vegetation by Height Class  |                                    |                                   | Vegetative Cover Notes  | Invasive Species Present | Invasive Notes |
|-------------|---------|---|------------------|-------------------------------------|-------------------------------------|-----------------------------------|------------------------------------|-----------------------------------|---|--------------------------|----------------|
|             |         | Start Point (feet)  | End Point (feet) |                                     |                                     | Woody Vegetation Present < 3 feet | Woody Vegetation Present 3–15 feet | Woody Vegetation Present >15 feet |   |                          |                |
| right       | 04+33   | 0   | 6                | Wetland                             | Yes                                 | Yes                               | No                                 | No                                | Rip-rap on bank   | no                       |                |
|             |         | 6   | 17               | Wetland                             | Yes                                 | Yes                               | Yes                                | Yes                               |   |                          |                |
| right       | 05+67   | 0   | 5                | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                |   | no                       |                |
| right       | 07+00   | 0   | 14               | Wetland                             | Yes                                 | No                                | No                                 | No                                | Streamside area has herbaceous vegetation only (0 to 14 ft). Large tree down in transect. | no                       |                |
|             |         | 14  | 33               | Wetland                             | Yes                                 | Yes                               | Yes                                | Yes                               |   |                          |                |

**Table 4-4**

**Conditions Observed Within Floodplain Transect Segments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018, Monitoring Event  
Page 5 of 5**

| Stream Bank | Station | Segment Start and End Points (ft), as Distance from Top of Bank |                  | Upland or Wetland Revegetation Area | Herbaceous Vegetation Cover Present | Woody Vegetation by Height Class  |                                    |                                   | Vegetative Cover Notes  | Invasive Species Present | Invasive Notes |
|-------------|---------|---|------------------|-------------------------------------|-------------------------------------|-----------------------------------|------------------------------------|-----------------------------------|---|--------------------------|----------------|
|             |         | Start Point (feet)  | End Point (feet) |                                     |                                     | Woody Vegetation Present < 3 feet | Woody Vegetation Present 3–15 feet | Woody Vegetation Present >15 feet |   |                          |                |
| right       | 08+33   | 0   | 48               | Wetland                             | No                                  | Yes                               | Yes                                | No                                | Mud flat with sparse woody vegetation (0 to 48 ft from stream bank), hiking trail in outer section (78 to 81 ft) near edge of restored area | no                       |                |
|             |         | 48  | 78               | Wetland                             | Yes                                 | Yes                               | Yes                                | No                                |   |                          |                |
|             |         | 78  | 87               | Wetland                             | No                                  | Yes                               | Yes                                | Yes                               |   |                          |                |
| right       | 09+67   | 0   | 12               | Wetland                             | No                                  | No                                | No                                 | Yes                               | Barren area; red clay; under tree canopy  | no                       |                |
| right       | 11+00   | 0   | 4                | N/A                                 | No                                  | Yes                               | No                                 | No                                | Outside of restoration area; under tree canopy; hiking trails in transect.  | no                       |                |

Table 4-5

**Summary of Floodplain Transect Vegetation Assessments, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018 Monitoring Event**

| <b>Length of Assessed Segments in Revegetated Area (feet)</b> |     |  |                     |
|---|-----|--|---------------------|
| <b>Length of Assessed Segments – Floodplain / Wetland</b>     |     | <b>Length of Assessed Segments–Upland</b>                  | <b>Total Length</b> |
| <b>Total length, left bank</b>                                | 275 | 331  | 606                 |
| <b>Total length, right bank</b>                               | 248 | 0  | 248                 |
| <b>Total length, both banks</b>                               | 523 | 331  | 854                 |
| <b>Segments Without Vegetation (feet)</b>                     |     |  |                     |
| <b>Wetland Segment Length Without Herbaceous Vegetation</b>   |     | <b>Upland Segment Length Without Herbaceous Vegetation</b> | <b>Total Length</b> |
| <b>Total length, left bank)</b>                               | 0   | 0  | 0                   |
| <b>Total length, right bank)</b>                              | 80  | 0  | 80                  |
| <b>Total length, both banks)</b>                              | 80  | 0  | 80                  |
| <b>Wetland Segment Length Without Woody Vegetation</b>        |     | <b>Upland Segment Length Without Woody Vegetation</b>      | <b>Total Length</b> |
| <b>Total length, left bank</b>                                | 26  | 40   | 63                  |
| <b>Total length, right bank</b>                               | 23  | 0  | 23                  |
| <b>Total length, both banks</b>                               | 49  | 40   | 89                  |

---

**Table 4-6**

**Bare Spots Greater than 10 Square Feet Observed during Streambank and  
Floodplain Assessment, Cow Pen Creek  
Lockheed Martin Middle River Complex, July 26-27, 2018 Monitoring Event**

| <b>Side</b> | <b>Approximate Station<br/>Location</b> | <b>Upland or<br/>Wetland</b> | <b>Map Point<br/>(Figure 4-5)</b> | <b>Photo (Appx A)</b> |
|-------------|---|------------------------------|-----------------------------------|-----------------------|
| Right       | 00+05                                   | Wetland                      | Z                                 | Figure A-62           |
| Right       | 01+67                                   | Wetland                      | G                                 | Figure A-4            |
| Left        | 04+15                                   | Upland                       | AA                                | Figure A-77           |
| Right       | 05+25                                   | Wetland                      | I                                 | Figure A-78           |
| Right       | 05+69                                   | Wetland                      | BB                                | Figure A-79           |
| Left        | 07+71                                   | Wetland                      | D                                 | Figure A-85           |
| Left        | 08+32                                   | Wetland                      | U                                 | Figure A-88           |
| Right       | 08+41                                   | Wetland                      | X                                 | Figure A-89           |



---

## APPENDICES

---

**Appendix A—Photo Log**  
**Appendix B—GPS Coordinates for Field Assessment Points**

---

## APPENDIX A—PHOTO LOG



**Figure A-1. Left streambank, upstream view at station 01+38.**



**Figure A-2. Left streambank at station 01+48.**





**Figure A-3. Right streambank, upstream view at station 01+56.**



**Figure A-4. Right streambank, upstream view at station 01+67.**





**Figure A-5. Right streambank, upstream view at station 01+78.**





**Figure A-6. Right streambank, upstream view at station 02+12.**



**Figure A-7. Left streambank, upstream view at station 02+64.**





**Figure A-8. Right streambank, upstream view at station 03+05.**



**Figure A-9. Right streambank, upstream view at station 03+22.**





**Figure A-10. Right streambank, upstream view at station 03+60.**



**Figure A-11. Right streambank, upstream view at station 03+79.**





**Figure A-12. Right streambank, upstream view at station 03+90.**



**Figure A-13. Left streambank, upstream view at station 04+55.**





**Figure A-14. Left streambank, upstream view at station 04+88.**



**Figure A-15. Right streambank, upstream view at station 04+98.**





**Figure A-16. Right streambank, upstream view at station 05+30.**



**Figure A-17. Right streambank, upstream view at station 05+58.**





**Figure A-18. Left streambank, upstream view at station 05+93.**



**Figure A-19. Right streambank, upstream view at station 07+00.**





**Figure A-20. Left streambank, upstream view at station 07+10.**



**Figure A-21. Left streambank, upstream view at station 07+71.**





**Figure A-22. Left streambank, upstream view at station 08+75.**



**Figure A-23. Right streambank, upstream view at station 09+09.**



**Figure A-24. Right streambank, upstream view at station 09+42.**





**Figure A-25. Right streambank, upstream view at station 09+93.**



**Figure A-26. Right streambank, upstream view at station 10+70.**





**Figure A-27. Right streambank, upstream view at station 11+10.**



**Figure A-28. Right streambank, upstream view at station 11+35.**





**Figure A-29. Left streambank, upstream view at station 11+80.**



**Figure A-30. Floodplain transect at station 01+00, left bank, 0 feet to 38 feet from top of bank.**





**Figure A-31. Floodplain transect at station 01+00, right bank, 0 feet to 9 feet from top of bank.**



**Figure A-32. Floodplain transect at station 01+00, 9 feet to 29 feet from top of bank.**





**Figure A-33. Floodplain transect at station 02+00, left bank, 0 feet to 4 feet from top of bank.**



**Figure A-34. Floodplain transect at station 02+00, left bank, 4 feet to 35 feet from top of bank.**





**Figure A-35. Floodplain transect at station 02+00, right bank, 0 feet to 10 feet from top of bank.**





**Figure A-36. Floodplain transect at station 03+00, left bank, 0 feet to 34 feet from top of bank.**



**Figure A-37. Floodplain transect at station 03+00, right bank, 0 feet to 7 feet from top of bank.**





**Figure A-38. Floodplain transect at station 04+33, left bank, 0 feet to 50 feet from top of bank.**



**Figure A-39. Floodplain transect at station 04+33, right bank, 0 feet to 6 feet from top of bank.**





**Figure A-40. Floodplain transect at station 04+33, right bank, 6 feet to 17 feet from top of bank.**



**Figure A-41. Floodplain transect at station 05+67, left bank, 0 feet to 59 feet from top of bank.**





**Figure A-42. Floodplain transect at station 05+67, left bank, 59 feet to 113 feet from top of bank.**



**Figure A-43. Floodplain transect at station 05+67, right bank, 0 feet to 5 feet from top of bank.**





**Figure A-44. Floodplain transect at station 07+00, left bank, 0 feet to 54 feet from top of bank.**



**Figure A-45. Floodplain transect at station 07+00, left bank, 54 feet to 112 feet from top of bank.**





**Figure A-46. Floodplain transect at station 07+00, right bank, 0 feet to 14 feet from top of bank.**



**Figure A-47. Floodplain transect at station 07+00, right bank, 14 feet to 33 feet from top of bank.**





**Figure A-48. Floodplain transect at station 08+33, left bank, 0 feet to 5 feet from top of bank.**



**Figure A-49. Floodplain transect at station 08+33, left bank, 5 feet to 49 feet from top of bank.**





**Figure A-50. Floodplain transect at station 08+33, right bank, 0 feet to 48 feet from top of bank.**





**Figure A-51. Floodplain transect at station 08+33, right bank, 48 feet to 78 feet from top of bank.**



**Figure A-52. Floodplain transect at station 08+33, right bank, 78 feet to 87 feet from top of bank.**





**Figure A-53. Floodplain transect at station 09+67, left bank, 0 feet to 33 feet from top of bank.**





**Figure A-54. Floodplain transect at station 09+67, left bank, 33 feet to 81 feet from top of bank.**



**Figure A-55. Floodplain transect at station 09+67, right bank, 0 feet to 12 feet from top of bank.**





**Figure A-56. Floodplain transect at station 11+00, left bank, 0 feet to 17 feet from top of bank.**





**Figure A-57. Floodplain transect at station 11+00, left bank, 17 feet to 57 feet from top of bank.**



**Figure A-58. Floodplain transect at station 11+00, right bank, 0 feet to 4 feet from top of bank.**





**Figure A-59. Floodplain transect at station 11+00, right bank, 4 feet to 26 feet from top of bank.**





**Figure A-60. Downstream view from thalweg at station 00+00.**



**Figure A-61. Upstream view from thalweg at station 00+00.**





**Figure A-62. Bare spot on the right streambank at station 00+05.**





**Figure A-63. Downstream view from thalweg at station 01+00.**



**Figure A-64. Upstream view from thalweg at station 01+00.**





**Figure A-65. Soil eroding from under the matting on the lower left bank at station 01+55.**





**Figure A-66. Soil eroding from under the matting on the right bank at station 01+67.**



**Figure A-67. Outfall and guard rail on the right bank at station 01+99.**





**Figure A-68. Downstream view from thalweg at station 02+00.**





**Figure A-69. Upstream view from thalweg at station 02+00.**



**Figure A-70. Upstream view of both streambanks at station 02+01.**





**Figure A-71. Downstream view from thalweg at station 03+00.**





**Figure A-72. Upstream view from thalweg at station 03+00.**



**Figure A-73. Right streambank at station 03+20.**





**Figure A-74. Downstream view from thalweg at station 04+33.**





**Figure A-75. Upstream view from the thalweg at station 04+33.**



**Figure A-76. View of root wad and left bank from station 04+50.**





**Figure A-77. Barren floodplain area on the left streambank at station 04+15.**





**Figure A-78. Barren area on the right streambank at station 05+25.**



**Figure A-79. Barren right streambank at station 05+69.**



**Figure A-80. Downstream view from thalweg at station 05+67.**





**Figure A-81. Upstream view from thalweg at station 05+67.**



**Figure A-82. Barren right streambank and new tree fall at station 06+07.**



**Figure A-83. Downstream view from thalweg at station 07+00.**





**Figure A-84. Upstream view from thalweg at station 07+00.**



**Figure A-85. Barren floodplain area on the left streambank at station 07+71.**



**Figure A-86. Downstream view from thalweg at station 08+33.**





**Figure A-87. Upstream view from thalweg at station 08+33.**



**Figure A-88. Outfall and barren area on left streambank at station 08+32.**



**Figure A-89. Barren wetland area on the right streambank at station 08+41.**





**Figure A-90. Downstream view from thalweg at station 09+67.**



**Figure A-91. Upstream view from thalweg at station 09+67.**



**Figure A-92. Inundated tree tubes on the right streambank at station 09+09.**





**Figure A-93. Upstream view of wetland area at station 10+00.**



**Figure A-94. Downstream view from thalweg at station 11+00.**



**Figure A-95. Upstream view from thalweg at station 11+00.**





**Figure A-96. View from top of floodplain, left streambank at station 01+30.**



**Figure A-97. Upstream view from top of floodplain, left streambank at station 10+70.**

---

## **APPENDIX B—GPS COORDINATES FOR FIELD ASSESSMENT POINTS**



| <b>Table B-1. GPS Coordinates for Streambank Assessment Segment End Points</b> |                    |                                   |                                    |
|--|--------------------|-----------------------------------|------------------------------------|
| <b>Approximate Station Location, Segment End Point</b>                         | <b>Stream Bank</b> | <b>Latitude (decimal degrees)</b> | <b>Longitude (decimal degrees)</b> |
| 01+25  | left               | 39.32805945                       | -76.43757453                       |
| 01+38  | left               | 39.32803824                       | -76.43751032                       |
| 01+48  | left               | 39.32802417                       | -76.43749153                       |
| 02+64  | left               | 39.32778604                       | -76.43720827                       |
| 04+55  | left               | 39.32744288                       | -76.43672891                       |
| 04+88  | left               | 39.32735891                       | -76.43666332                       |
| 05+93  | left               | 39.32712318                       | -76.43649747                       |
| 07+10  | left               | 39.32698836                       | -76.43612279                       |
| 07+71  | left               | 39.32704243                       | -76.43590582                       |
| 08+75  | left               | 39.32683994                       | -76.43565922                       |
| 10+68  | left               | 39.32668088                       | -76.43526631                       |
| 11+80  | left               | 39.32649977                       | -76.43498392                       |
| 01+56  | right              | 39.32800191                       | -76.43747875                       |
| 01+67  | right              | 39.32797489                       | -76.43746981                       |
| 01+78  | right              | 39.32794746                       | -76.43743987                       |
| 02+12  | right              | 39.32788661                       | -76.43734745                       |
| 03+05  | right              | 39.32769574                       | -76.43712868                       |
| 03+22  | right              | 39.32765913                       | -76.4370867                        |
| 03+60  | right              | 39.32755278                       | -76.43693809                       |
| 03+79  | right              | 39.3275211                        | -76.43688173                       |
| 03+90  | right              | 39.32750221                       | -76.43685038                       |
| 04+98  | right              | 39.32725653                       | -76.43668024                       |
| 05+30  | right              | 39.32717492                       | -76.43665703                       |
| 05+58  | right              | 39.32712596                       | -76.43657258                       |
| 07+00  | right              | 39.32696839                       | -76.43620208                       |
| 09+09  | right              | 39.32664972                       | -76.43580695                       |
| 09+42  | right              | 39.32657164                       | -76.43569628                       |
| 09+93  | right              | 39.32654319                       | -76.4355053                        |
| 10+70  | right              | 39.32650552                       | -76.43526257                       |
| 11+10  | right              | 39.3264603                        | -76.43520634                       |
| 11+35  | right              | 39.32641238                       | -76.4351342                        |

| <b>Table B-2. GPS Coordinates for Floodplain Transect Locations. Coordinates listed are for start point of field-assessed segment.</b> |                    |  |  |                                   |                                    |
|--|--------------------|--|--|-----------------------------------|------------------------------------|
| <b>Station</b>   | <b>Stream Bank</b> | <b>Approximate Location of Transect Start (ft), as Distance from Top of Bank</b> | <b>Approximate Location of Transect End (ft), as Distance from Top of Bank</b> | <b>Latitude (decimal degrees)</b> | <b>Longitude (decimal degrees)</b> |
| 00+00  | left               | 0  | 43   | 39.32832101                       | -76.43780533                       |
| 01+00  | left               | 0  | 38   | 39.3281118                        | -76.43762388                       |
| 02+00  | left               | 0  | 4  | 39.32792956                       | -76.43736539                       |
| 02+00  | left               | 4  | 35   | 39.32793457                       | -76.43735399                       |
| 03+00  | left               | 0  | 34   | 39.32772479                       | -76.43711486                       |
| 04+33  | left               | 0  | 50   | 39.32748373                       | -76.43678264                       |
| 05+67  | left               | 0  | 59   | 39.32717466                       | -76.43658438                       |
| 05+67  | left               | 59   | 113  | 39.32729764                       | -76.43644428                       |
| 07+00  | left               | 0  | 54   | 39.32701752                       | -76.43618656                       |
| 07+00  | left               | 54   | 112  | 39.32716346                       | -76.43614878                       |
| 08+33  | left               | 0  | 5  | 39.32693326                       | -76.43568858                       |
| 08+33  | left               | 5  | 49   | 39.32694056                       | -76.43567333                       |
| 09+67  | left               | 0  | 33   | 39.32670472                       | -76.43551738                       |
| 09+67  | left               | 33   | 81   | 39.32678517                       | -76.43546558                       |
| 11+00  | left               | 0  | 17   | 39.3265887                        | -76.43507907                       |
| 11+00  | left               | 17   | 57   | 39.32662116                       | -76.43503966                       |
| 00+00  | right              | 0  | 9  | 39.32832483                       | -76.43784294                       |
| 00+00  | right              | 9  | 29   | 39.32831805                       | -76.43788409                       |
| 00+00  | right              | 29   | 42   | 39.32831856                       | -76.43795238                       |
| 01+00  | right              | 0  | 9  | 39.32808954                       | -76.43767885                       |
| 01+00  | right              | 9  | 29   | 39.32808936                       | -76.43768018                       |
| 02+00  | right              | 0  | 10   | 39.32811097                       | -76.43765489                       |
| 03+00  | right              | 0  | 7  | 39.32769945                       | -76.43717015                       |
| 04+33  | right              | 0  | 6  | 39.32746753                       | -76.43681399                       |
| 04+33  | right              | 6  | 17   | 39.3274544                        | -76.43683035                       |
| 05+67  | right              | 0  | 5  | 39.32713547                       | -76.43662788                       |
| 07+00  | right              | 0  | 14   | 39.32694816                       | -76.43622954                       |
| 07+00  | right              | 14   | 33   | 39.32690906                       | -76.43625661                       |
| 08+33  | right              | 0  | 48   | 39.32685006                       | -76.43583683                       |
| 08+33  | right              | 48   | 78   | 39.3267693                        | -76.43596625                       |
| 08+33  | right              | 78   | 87   | 39.32672503                       | -76.43605887                       |
| 09+67  | right              | 0  | 12   | 39.32654735                       | -76.43561067                       |
| 11+00  | right              | 0  | 4  | 39.32643668                       | -76.43523064                       |
| 11+00  | right              | 4  | 26   | 39.3264367                        | -76.43523817                       |