

Well Construction Table Feature F-33

Well ID	Date Installed	Formation Screened	Elevation (TOC, feet MSL)	Depth to TOS (feet bgs)	Depth to BOS (feet bgs)	Screen Length (feet)	Reported Borehole Depth (feet bgs)	Borehole Diameter (inches)	Casing Diameter (inches) & Material	Screen Slot Size (inches) & Material	Filter Pack	Northing Coordinate	Easting Coordinate
MW-70	4/27/2007	QA	1973.31	20.00	35.00	15.00	35.9	10	4 PVC	0.020 PVC	2/12 Sand	2256003.499	6345426.315
MW-82	7/22/2008	QA	1974.17	16.88	36.88	20	36	10.5	4 PVC	0.020 PVC	2/12 Sand	2256036.22	6345273.55
MW-83	7/22/2008	QA	1976.93	15.79	35.79	20	34.5	10.5	4 PVC	0.020 PVC	2/12 Sand	2256142.69	6345338.88
F33-TW1	7/28/2008	QA	1962.32	8.00	13.00	5	13	4	2 PVC	0.020 PVC	2/12 Sand	2256226.80	6345382.20
F33-TW2	7/30/2008	QA	1959.75	9.09	14.09	5	14	4	2 PVC	0.020 PVC	2/12 Sand	2256117.37	6345497.49
F33-TW3	7/31/2008	QA	1955.79	8.22	13.22	5	13	4	2 PVC	0.020 PVC	2/12 Sand	2255962.25	6345633.32
F33-TW4	7/31/2008	QA	1951.32	8.70	13.70	5	13	4	2 PVC	0.020 PVC	2/12 Sand	2255892.91	6345481.31
F33-TW5	8/4/2008	QA	1949.55	8.11	13.11	5	13	4	2 PVC	0.020 PVC	2/12 Sand	2255859.35	6345396.83
F33-TW6	8/5/2008	QA	1950.62	7.81	12.81	5	12.5	4	2 PVC	0.020 PVC	2/12 Sand	2255869.21	6345272.96
Notes: TOC - top of casing, ft BOS - bottom of screen, ft TOS - top of screen, ft QA - Quaternary alluvium PVC - Polyvinyl chloride bgs - below ground surface													